



COLUMBIA COUNTY PERMIT WORKSHEET

**POCKET PENETROMETER TEST**

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing.

x 1500 x 1500 x 1600

**POCKET PENETROMETER TESTING METHOD**

1. Test the penetrometer of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1500 x 1500 x 1500

**TORQUE PROBE TEST**

The results of the torque probe test is 290 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. holding capacity.

RS Installer's initials

**ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER**

Installer Name Robert Stegged

Date Tested 4-16-16

**Electrical**

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 28

**Plumbing**

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 28

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 28

**Site Preparation**

Debris and organic material removed

Water drainage: Natural  Swale  Pad  Other

**Fastening multi wide units**

Floor:	Type Fastener: <u>lags</u>	Length: <u>5</u>	Spacing: <u>16</u>
Walls:	Type Fastener: <u>lags</u>	Length: <u>4</u>	Spacing: <u>16</u>
Roof:	Type Fastener: <u>lags</u>	Length: <u>6</u>	Spacing: <u>16</u>

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

**Gasket (weatherproofing requirement)**

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mekday and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials RS

Type gasket FEZMA

Pg. 22

Installed:

Between Floors Yes

Between Walls Yes

Bottom of ridgebeam Yes

**Weatherproofing**

The bottomboard will be repaired and/or taped. Yes  No

Siding on units is installed to manufacturer's specifications. Yes  No

Fireplace chimney installed so as not to allow intrusion of rain water. Yes  No

**Miscellaneous**

Skirting to be installed. Yes  No

Dryer vent installed outside of skirting. Yes  No

Range downflow vent installed outside of skirting. Yes  No

Drain lines supported at 4 foot intervals. Yes  No

Electrical crossovers protected. Yes  No

Other

Installer Signature Robert Stegged Date 4-16-16


Installer verifies all information given with this permit worksheet is accurate and true based on the

FOR 15.2016 11:15 AM A R B Construction

3864972504

3864972504

15



1) ALL EXTERIOR DOORS, BAY WINDOWS, RECESSED SIDEWALLS AND EXTERIOR WALL OPENINGS 48" OR GREATER, WILL REQUIRE BLOCKING ON EACH SIDE.

COLUMN BLOCKING  
 SEE SOIL BEARING CAPACITY CHARTS FOR PAD SIZE  
 BLOCKING

		MODEL 261-H0604A TITLE PIER FOUNDATION DRAWN BY: DCK DATE: 08-27-14 Siesa	
JAMES O-MERIT™ P.O. BOX 2097 HWY 100 EAST LAKE CITY, FL 32356		SHEET S-20	