Mobile Home Permit Worksheet Ap License # Installer: Address of home being installed 5245Z Manufacturer Length x width if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Installer's initials Typical pier spacing lateral Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) Plans Reviewed for Code Compliance & are of Florid

plication Number: Date:							
New Home		Used Home					
Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C							
Single wide	Single wide Wind Zone II Wind Zone III						
Double wide	Double wide Installation Decal # 8907						
Triple/Quad	Quad Serial#				-		
	PIER SE	ACING TABLE	FOR USE	ED HOME	S		
Load Footer bearing size	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26"	
capacity (sq in)	, ,		// % ///esee(6)(201055020	30 SW = 50 M D	(676)	
1000 psf	3'	4'	5'	6'	7'	8'	
1500 psf	4' 6"	6'	7'	8'	8'	8'	
2000 psf 2500 psf	7' 6"	8' 8'	8' 8'	8' 8'	8' 8'	8' 8'	
3000 psf	8'	8'	8'	8'	8'	8'	
3500 psf	8'	8'	8'	8'	8'	8'	
	_	1 pier spacing tal				0	
	PIER PA			POPU	JLAR PAD	SIZES	
I-beam pier pa	ad size	_174	25		Pad Size Sq In		
200 200 MINISTER MANAGEMENT AND ASSESSMENT ASSESSMENT AND ASSESSMENT ASSES					16 x 16 256		
Perimeter pier	pad size	30			16 x 18 288		
O I Francisco Control Control				18.5 x 18.5 342			
Other pier pad		X			16 x 22.5 360		
(required by the	ie mig.)				7 x 22	374 348	
	he annroxi	mate locations	of marriage	2	13 1/4 x 26 1/4 348 20 x 20 400		
		oot or greater.			17 3/16 x 25 3/16 441		
	I to show th				2 x 25 1/2	446	
24 x 24 576							
		nings greater th	nan 4 foot	2	6 x 26	676	
and their pier pad sizes below.					ANCHORS		
Opening Pier pad size 4 ft			5 ft				
-					FRAME TI	ES	
				within 2 spaced	of end of at 5' 4" oc	home	
TIEDOWN COMPONENTS					OTHER TIES		
Longitudinal Stabilizing Device (LSD) Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer				Longitu Marriag	Sidewall Longitudinal Marriage wall Shearwall Number 73		

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to psi or check here to declare 1000 lb. soil without testing.

X Jes





POCKET PENETROMETER TESTING METHOD

- Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- Using 500 lb. increments, take the lowest reading and round down to that increment.







TORQUE PROBE TEST

The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing _____. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

4-1-27

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

	unty Buildin	
3	Plans	80
TO I	Reviewed for Code	
Colum	Complianc	2
10	A series	de
	ate of Flor	-

Application Number:

	Site Preparation
	and organic material removed rainage: Natural Swale Pad Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Type Fastener: Length: Spacing: Spacing: Type Fastener: Length: Spacing: Spacing: Spacing: Spacing: Spacing: Windle Spacing: For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
	Gasket (weatherproofing requirement)

Data

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

	^	Installer's initials
Type gasket _ Pg	Form	Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
		Weatherproofing

The bottomboard will be repaired and/or taped. Yes . Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes


Miscellaneous			
Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of skirting Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:	N/A ng. Yes	N/A	

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature







PLENTWOOD BOHES OF GEORGIA, INC. 12 W. INDUSTRIAL PARK	COMFORTHEATING
ALEA, GA. 31510 sed 16.	2 Description of the latest to
S-20-0 QE01399354 Monthscharts Buttel Humberjoj land Hodel Link Overlgandton CARRIAGE MARIOR 0524T	The second secon
GATLATSATSATS-CD21 GATLATSATSATS-CD21 Bodge Approved by GLAPAA FFS CORP. We make the best of beautiful to the part of the best of beautiful to be be best of beautiful to be be believed to be be best of beautiful to be be believed to be be be believed to be believed to be be believed to be be believed to be believed to be be believed to be be believed to be believed to be believed to be believed to be be believed to be be believed to be be believed to be believed to be believed to be be believed to be believed to be believed to be belie	COMPORT COOLING Air conditions provide as a state.
The Section Wilder Control of Section 1 and	Continued and the last of the
defragement Williams Property	The body of the brings above of 76.7 when deather temperatures are
SOM COMMISSION AND A TOTAL TOTAL TOTAL	X Ar conditions to I provided at factory (Albumpto II)
Control from these temporal is the rights and present and minimage processing exposes to processing and other lattice beaution Code (the code of the	
A LIDE	NYORIAATION PROVIDED BY THE BANKETON
位于	NFORMATION PROVIDED BY THE MANUFACTURER NECESSARY TO CALCULATE SENSIBLE HEAT GAIN
10000000000000000000000000000000000000	1 109 V 109
	MA MANAGEMENT AND
	(中国)
医高期间	1995
	"一个"一个
	(1) (1) (1) (1) (1) (1) (1) (1) (1) (1)

County Building Plans
Reviewed for Code
Compliance

6 of 7

