
Mobile Home Permit Worksheet	Application Number:	
Installer: WILIAM R. Phile License # 14-1041936	New Home Used Home	Date:
Address of home 4914 105518 Black St.	Home installed to the Manufacturer's Installation Me Home is installed in accordance with Rule 15-C	Manual P
being installed White Springs FC	Single wide Wind Zone II	Wind Zone III
Manufacturer LOH Length x width 80 x 33	Double wide Installation Decal #	74328
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home.	Triple/Quad Serial # LOHG4	30072430AB
where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USI	ED HOMES
Typical pier spacing Installer's initials	Load Footer bearing size capacity (sq in) 16" x 16" 18 1/2" x 18 20" x 20" (400)	22" x 22" 24" X 24" 26" x 26" (484)* (576)* (676)
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	1000 psf 3' 4' 5' 1500 psf 4' 6" 6' 7'	6' 7' 8' 8' 8' 8'
longitudinal (use dark lines to show these locations)	2000 psf 6' 8' 8' 8' 2500 psf 7' 6" 8' 8' 8' 8' 8' 8' 8'	8' 8' 8' 8' 8' 8'
	3000 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'	8, 8, 8,
	PIER PAD SIZES	POPULAR PAD SIZES
	I-beam pier pad size  Perimeter pier pad size  16016	Pad Size   Sq In   16 x 16   256
M SEE BLOCKING M	Perimeter pier pad size  Other pier pad sizes	16 x 18 288 18.5 x 18.5 342
	(required by the mfg.)	16 x 22.5 360 17 x 22 374 13 1/4 x 26 1/4 348
marriage wall piers within 2' of end of home per Rule 15C	Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.	20 x 20 400 17 3/16 x 25 3/16 441
That riege wan piets within 2 of end or nome per Rule 15C	List all marriage wall openings greater than 4 foot	17 1/2 x 25 1/2 446 24 x 24 576 26 x 26 676
	and their pier pad sizes below.	26 x 26 676 ANCHORS
	Opening Pier pad size 23 × 3/	4 ft 5 ft
	23121	FRAME TIES
		within 2' of end of home spaced at 5' 4" oc
Building Building	TIEDOWN COMPONENTS	OTHER TIES
Plane	Longitudinal Stabilizing Device (LSD) Manufacturer	Sidewall Number
Reviewed for Code Compliance S	Longitudinal Stabilizing Device w/ Lateral Arms Manufacture	Marriage wall Shearwall
Page 1	of 2	
Lathony Islan		
/05/14/2021		

## Mobile Home Permit Worksheet

	POC	KET PENETROME	TER TEST		
of check here to	o declare 100	ts are rounded down	thout testing.	psf	De Wa
X.	15W	x 18m	Χ.	Bw	Flo
		ENETROMETER TE		Con	10/-
1		erimeter of the home		Plans Reviewe for Cod Complian	e   3
1	3. Using 500 I	eading at the depth of b. increments, take d round down to tha	the lowest	State of Fig.	inde =
	Sw.	x /Sw			l un hon a re
		<u> </u>	X_	18W	of ta
The results of the	e torque probe	TORQUE PROBE TO	inch nounde a		Typ Pg.
nere il you are di	eciaring 5' and	chors without testing ess will require 5 foot	A to	st	
anchors a anchors a reading is	are allowed at are required at 275 or less a	al arm system is beir the sidewall location t all centerline tie po and where the mobile 000 lb bolding capa	ns. I understar	d 5 ft	The Sidi Fire
ALL TESTS	MUST BE PE	ERFORMED BY A L	ICENSED INS	TALLER	Skirt
Installer Name				Drye Rand	
Date Tested .	1-19.	21			Drain Elec Othe
		Electrical			
nnect electrical con- irce. This includes t	ductors betwe	en multi-wide units, ire between mult-wid	but not to the r	main power	
		Plumbing	3		In
nect all sewer drain	s to an avi-ti-	ig sewer tap or septi		_	-   1

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

ppiidatio	n Number: Date:
-	Site Preparation
Debris a	and organic material removed Swale Pad & Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener:  Spacing:  Spacing:
	Gasket (weatherproofing requirement)
a result of of tape w	tand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket.  Installer's initials  Installed:  Between Floors Yes  Between Walls Yes  Bottom of ridgebeam Yes
	Weatherproofing
he botto iding on ireplace	omboard will be repaired and/or taped. Yes Pg units is installed to manufacturer's specifications. Yes chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
ryer ven ange do rain line	be installed. YesNo
	ler verifies all information given with this permit worksheet is accurate and true based on the ufacturer's installation instructions and or Rule 15C-1 & 2



Augenmeter Idoers Hexite
HU conscillations fromors-Leon

DEL: H-3764X-PS - 32 X 80


4-BEDROOM / 3-BATH

H-3764X-PS

of Flori

## #7 HIGHLANDER





H-3764X-PS 4-BEDROOM / 3-BATH 32 X 80 - Approx. 2254 Sq. Ft.



<sup>\*</sup> All room square footage figures are approximate.
\* G-O\* callings are NOT AVAILABLE for this model.
\*\* Live Oat, Homes reserves the right to modify product offering at any time.

Columbia Um Ac

Blankenbaker 32480

License Number: IH / 1041936 / 1 Name: WILLIAM R PRICE

Order #: 4595	Label #: 74338	Manufacturer:	(Check Size of Home)
Homeowner:	•	Year Model:	Single
Address:		Length & Width:	Double
			Triple
City/State/Zip:		Type Longitudinal System:	HUD Label #:
	* * *	KY	11 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1
Phone #:		Type Lateral Arm System:	Soil Bearing / PSF:
Date Installed:		New Home: Used Home:	Torque Probe / in-lbs:
Installed Wind Zone:		Data Plate Wind Zone:	Permit #:

## STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

74338

LABEL#

DATE OF INSTALLATION

WILLIAM R PRICE

NAME

Note:

IH / 1041936 / 1

4595

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320,8249, 320,8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

## **INSTRUCTIONS**

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.