

Date _____

18/15/25

Installer: Fernon Jones

License # 7H025418

Address of home
being installed

346 CHARLES TER
LAKE CITY FL 32024

Manufacturer

Summary

Length x width

2876

NOTE:

NOTE: *if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home*

Installer's initials

Typical pier spacing

2

Show locations of Longitudinal and Lateral Systems
(use dark lines to show these locations)

longitudinal

lateral

marriage wall piers within 2' of end of home per Rule 15C

4257h

Final
1-50

100

$\frac{1}{\sqrt{2}}$

10

Longitudinal Stabilizing Device (LSD)

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacture

Sidewall

Marriage wai
Chastell

Shearwa

Number 2018

1.

Abstract

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 100 psi or check here to declare 1000 lb. soil without testing.

x 1000 x 1000 x 1000

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1000 x 1000 x 1000

TORQUE PROBE TEST

The results of the torque probe test is 276 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb. holding capacity.

FJS Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Fernan Jones

Date Tested

10/20/25

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 15

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 15

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 15

Application Number:

201000

Date:

10/15/25

Site Preparation

Debris and organic material removed Swale Pad ☒ Other

Fastening multi wide units

Floor Type Fastener: 6 legs Length: 26 Spacing: 24"
Walls: Type Fastener: 6 leg steel Length: 6 Spacing: 24"
Roof Type Fastener: 6 leg Length: 6 Spacing: 24"
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials FJS

Type gasket rolled foam Installed. Between Floors Yes ☒
Pg. 17 Between Walls Yes ☒
Bottom of ridgebeam Yes ☒

Weatherproofing

The bottomboard will be repaired and/or taped. Yes lowest Pg. 17
Siding on units is installed to manufacturer's specifications. Yes lowest
Fireplace chimney installed so as not to allow intrusion of rain water. Yes lowest

Miscellaneous

Skirting to be installed. Yes ☒ No ☐ N/A
Dryer vent installed outside of skirting. Yes ☒ N/A
Range downflow vent installed outside of skirting. Yes ☒ N/A
Drain lines supported at 4 foot intervals. Yes ☒ owner
Electrical crossovers protected. Yes ☒

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Fernan Jones Date 10/20/25