Mobile Home Permit Worksheet	Application Number:		_Date:
	New Home	Used Home	
Installer: RODER Sheppard License # TH1025386	Home installed to the Ma Home is installed in acco	anufacturer's Installation Manu ordance with Rule 15-C	al 🖺
Address of home being installed Fort White FL 3 2038	Single wide	Installation Decal # 9	and Zone III $\square$ 39/8
Manufacturer CV DV CS Earlight A West	Triple/Quad	Serial# PLAGI-U	01 11 10 310
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used)	PIER S	PACING TABLE FOR USED	
where the sidewall ties exceed 5 ft 4 in.  Installer's initials	Load Footer bearing size (256) capacity (sq in)		2" x 22"   24" X 24"   26" x 26"   (484)*   (576)*   (676)
Typical pier spacing  Show locations of Longitudinal and Lateral Systems	capacity (sq in)  1000 psf 3' 1500 psf 4' 6"  2000 psf 6'	4' 5' 6' 7' 8' 8'	6' 7' 8' 8' 8' 8' 8' 8' 8'
(use dark lines to show these locations)	2500 psf 7' 6" 3000 psf 8'	8' 8' 8' 8'	8' 8' 8' 8' 8' 8'
	* interpolated from Rule 150		POPULAR PAD SIZES
	I-beam pier pad size	16x16	Pad Size Sq In 16 x 16 256 16 x 18 288
	Perimeter pier pad size  Other pier pad sizes	17x25	18.5 x 18.5 342 16 x 22.5 360
	(required by the mfg.)	eximate locations of marriage	13 1/4 x 26 1/4 348 20 x 20 400
narriage wall piers within 2' of end of home per Rule 15C	wall openings 4 symbol to show	foot or greater. Use this	17 3/16 x 25 3/16 441 17 1/2 x 25 1/2 446 24 x 24 576
The first was picts with 2 of the fi	List all marriage wall of and their pier pad size	penings greater than 4 foot s below.	26 x 26 676  ANCHORS
	Opening	Pier pad size	4 ft 5 ft
The state of the s			FRAME TIES
County Building Inthony / Star			within 2' of end of home spaced at 5' 4" oc
Reviewed B		N COMPONENTS	OTHER TIES Number
Compliance 10-19-2022	Longitudinal Stabiliz Manufacturer Longitudinal Stabiliz Manufacturer	ing Device w/ Lateral Arms	Sidewall Longitudinal Marriage wall Shearwall

## **Mobile Home Permit Worksheet**

## Application Number: POCKET PENETROMETER TEST psf The pocket penetrometer tests are rounded down to without testing. or check here to declare 1000 lb. soil x 1000 POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. Reviewed for Code Compliance 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. x 1000 X(000 X1000 TORQUE PROBE TEST The results of the torque probe test is 290 inch pounds or check . A test here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 5 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Date Tested Electrical Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. 29

Plumbing


Connect all potable water supply piping to an existing water meter, water tap, or other


Connect all sewer drains to an existing sewer tap or septic tank. Pg.

independent water supply systems. Pg. 29

	Site Preparation
Debris a Water di	nd organic material removed Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Lags Length: Spacing: Spacing: Length: Spacing: Spacing: Length: Spacing: Spacing: Spacing: Length: Spacing: Spaci
	Gasket (weatherproofing requirement)
homes a a result of tape	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket.  Installer's initials  Installed:  Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
Cidina	tomboard will be repaired and/or taped. Yes . Pg Pg. on units is installed to manufacturer's specifications. Yes
Cidina	on units is installed to manufacturer's specifications. Yes
Skirting Dryer v Range	on units is installed to manufacturer's specifications. Yes be chimney installed so as not to allow intrusion of rain water. Yes
Skirting Skirting Dryer v Range Drain li Electric Other :	Miscellaneous  It to be installed. Yes No ent installed outside of skirting. Yes N/A downflow vent installed outside of skirting. Yes N/A hoss supported at 4 foot intervals. Yes

Date:





License Number: IH / 1025386 / 1 Name: ROBERT D. SHEPPARD Order #: 5563 Label #: 93918 (Check Size of Home) Homeowner: Baronc Single Double Length & Width 1260 SW Marigold Pl. City Stanczip White, FL 32038 Triple Type Longitudinal System HUD Label #: Phone # Type Lateral Arm System: Soil Bearing / PSF: 1000 Date installed: New Home: \ Used Home Torque Probe / in-lbs: 290 Installed Wind Zone: Data Plate Wind Zone: Permit #: Mike's Col. Co. deal. S/N 105/03AB

## STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

93918

LABEL#

DATE OF INSTALLATION

ROBERT D. SHEPPARD

NAME

IH / 1025386 / 1

5563

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

## INSTRUCTIONS

for Code Compliance

die of Flor

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

