Sidewall

Longitudinal

Marriage wall Shearwall

Longitudinal Stabilizing Device (LSD)

Manufacturer Office (10)

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer

09-01-2022

Reviewed

for Code

Compliance

tote of Flori


PERMIT NUMBER POCKET PENETROMETER TEST psf The pocket penetrometer tests are rounded down to or check here to declare 1000 lb. soil without testing. POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. Plans for Code 2. Take the reading at the depth of the footer. Compliance 3. Using 500 lb. increments, take the lowest reading and round down to that increment. TORQUE PROBE TEST The results of the torque probe test is 29 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 5 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may uires anchors with 4000 lb-holding capacity.

requires anchors with 4000 in totaling deposity.
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name
Date Tested 8-24-22
Electrical
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg.
Plumbing
Connect all sewer drains to an existing sewer tap or septic tank. Pg.
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

	Site Preparation
Debris a Water d	nd organic material removed Pad Other .
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Type Fastener: Length: Spacing: Spaci
	Gasket (weatherproofing (equirement)
homes a result of tape	stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
Cidina	ttomboard will be repaired and/or taped. Yes Pg on units is installed to manufacturer's specifications. Yes ce chimney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous
Chidin	to be installed. YesNoN/AN/AN/AN/AN/AN/AN/AN/AN/AN/AN/AN/AN/A

is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature



MARRIAGE LINE OPENING SUPPORT PIER/TYP.

SUPPORT PIER/TYP

REV: 05/03/22


FOUNDATION NOTES:


- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND IT'S SUPPLEMENTS.
- FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.
- FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

Live Oak Homes MODEL: L-2402A - 28 x 40 (BOX) 2-BEDROOM / 2-BATH

L-2402A

SOUTHERN CHARM II






L-2402A - OAK 3-BEDROOM / 2-BATH 28 x 44 - Approx. 1040 Sq. Ft.

* All room dimensions include closets and square footage figures are approximate,
† Transom windows are evaluable on optional 9-9-bidewall houses only;

* Live Oak Homes reserves the right to change the product offering at

* time.



OPT TILE SHOWER



7/1/2019 1:16:17 PM