Date: New Home Used Home License # IA /123271-1 Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Address of home being installed Single wide Wind Zone II Wind Zone III 115480 Double wide Installation Decal # Mames Length x width Manufacturer Triple/Quad LOHGA 20039639AB Serial # if home is a single wide fill out one half of the blocking plan if home is a triple or guad wide sketch in remainder of home PIER SPACING TABLE FOR USED HOMES Lunderstand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Load Footer Installer's initials 16° x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size Typical pier spacing (256)1/2" (342) (400) $(484)^*$ (576)* (676)capacity (sq in) 1000 psf 8' Show locations of Longitudinal and Lateral Systems 1500 psf "सुर (use dark lines to show these locations) 2000 psf 6 8 2500 psf 8 3 3000 psf 8' 8 3500 psf interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES I-beam pier pad size. Pad Size 16 x 16 256 Perimeter pier pad size 16 x 18 288 18.5 x 18.5 342 Other pier pad sizes 16 x 22.5 360 (required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348 Draw the approximate locations of marriage 20×20 400 17 3/16 x 25 3/16 wall openings 4 foot or greater. Use this 441 symbol to show the piers. 17 1/2 x 25 1/2 446 24 x 24 576 26 x 26 List all marriage wall openings greater than 4 foot 676 and their pier pad sizes below. ANCHORS Opening Pier pad size 5 ft < FRAME TIES within 2' of end of home spaced at 5' 4" cc OTHER TIES TIEDOWN COMPONENTS Number Longitudinal Stabilizing Device (LSD) Sidewall Manufacturer Longitudinal Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Manufacturer Shearwall


Application Number:

Mobile Home Permit Worksheet

Mobile Home Permit Worksheet

	Site Preparation
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.	Debris and organic material removed Water drainage: Natural Swale Pad. Other
	Fastening multi wide units
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: 1 Length: 6 Spacing: 71 Walls: Type Fastener: 1 Length: 1 Spacing: 71 Roof: Type Fastener: 1 Length: 1 Spacing: 71 For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv, roofing nails at 2" on center on both sides of the centerline.
3. Using 500 lb, increments, take the lowest	Gasket (weatherproofing requirement)
reading and round down to that increment. X for X 1880 X 1880	i understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials
TORQUE PROBE TEST	Type gasket installed:
The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.	Pg Foots Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
Note: A state approved lateral arm system is being used and 4 ft.	Weatherproofing
anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.	The bottomboard will be repaired and/or taped. Yes Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER	ONLE ALL THE LAND AND ADDRESS OF THE PARTY O
Installer Name <u>Palz Hausten</u> Date Tested <u>4/29/25</u>	Skirting to be installed. YesNo
Electrical	
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. Plumbing	Installer verifies all information given with this permit worksheet is accurate and true based on the
Connect all sewer drains to an existing sewer tap or septic tank. Pg.	manufacturer's installation instructions and or Rule 15C-1 & 2
Connect all potable water supply piping to an existing water meter, water tap, or other ndependent water supply systems. Pg.	Installer Signature Deule Houte Date 4/29/25

Application Number:



HOTHERS ARE SEAMER FOR EXAMENDED AND EXPENSION AND EXPORT POSTS, SEE INSTALLS LIVE DAK HOMBES

Live Oak Homes MODEL: V-3725B-ELITE - 32 X 72 (BOX) 3-BEDROOM / 3-BATH

V-3725B-ELITE

O	jc.	10	N
1	3 . 1	, 0	, ,

Note:		And the second s	and an analysis of the second
nstalled Wind Zone:	en e	Data Plate Wind Zone:	Permit #:
Date Installed:		New Home: Used Home:	Torque Probe / in-lbs:
Phone #:		Type Lateral Arm System:	Soil Bearing / PSF:
City/State/Zip:		Type Longitudinal System:	HUD Label #:
Address:		Length & Width:	Triple
			Double
Homeowner:	e e e e e e e e e e e e e e e e e e e	Year Model:	Single
Order #: 6409	Label #: 115480	Manufacturer:	(Check Size of Home)

STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

LABEL# DATE OF INSTALLATION NAME IH / 1133271 / 1 6409
NAME
IH / 1133271 / 1 6409
LICENSE # ORDER # CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME

INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.