
Mobile Home Permit Worksheet Date: **Application Number:** Used Home New Home Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Installer: Wind Zone III Wind Zone II Address of home Single wide being installed Installation Decal # Double wide Length x width Serial # Manufacturer Triple/Quad if home is a single wide fill out one half of the blocking plan PIER SPACING TABLE FOR USED HOMES if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) 26" x 26" Load Footer 22" x 22" 24" X 24" where the sidewall ties exceed 5 ft 4 in. 20" x 20" 16" x 16" 18 1/2" x 18 Installer's initials (676)bearing size (484)*(576)* (400)1/2" (342) (256)(sq in) capacity Typical pier spacing 6 1000 psf 8' 4'6' Show locations of Longitudinal and Lateral Systems 1500 psf 8' 6' 2000 psf (use dark lines to show these locations) 8' 7' 6' 8' 2500 psf 8' 8' 3000 psf 3500 psf interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES Sq In Pad Size I-beam pier pad size 256 16 x 16 288 16 x 18 Lx16 Perimeter pier pad size 342 18.5 x 18.5 16 x 22.5 360 6x10 Other pier pad sizes 374 17 x 22 (required by the mfg.) 348 13 1/4 x 26 1/4 400 20 x 20 Draw the approximate locations of marriage 441 17 3/16 x 25 3/16 wall openings 4 foot or greater. Use this 17 1/2 x 25 1/2 446 symbol to show the piers. 24 x 24 576 26 x 26 676 List all marriage wall openings greater than 4 foot and their pier pad sizes below. **ANCHORS** Pier pad size Opening 5 ft 4 ft FRAME TIES within 2' of end of home spaced at 5' 4" oc Digitally signed OTHER TIES Laurie Plans by Laurie TIEDOWN COMPONENTS Reviewed Number for Code Hodson Longitudinal Stabilizing Device (LSD) Sidewall Longitudinal Manufacturer Date: 2020.11.17 Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Shearwall 17:00:55 -05'00 Manufacturer

Mobile Home Permit Worksheet

				_
Į	P	OCKET PENETROMETE	R TEST	
The pocket por check her	enetrometer e to declare	tests are rounded down to 1000 lb. soil with	to psf out testing.	14 °
	x_15	x	x	D. C.
		T PENETROMETER TES		County Building
	1. Test th	e perimeter of the home	at 6 locations.	for Code Compliance
	2. Take th	he reading at the depth of	f the footer.	of Florida
	3. Using readir	500 lb. increments, take t ng and round down to that	he lowest t increment.	
	x	x	x	
		TORQUE PROBE T	EST	
showing 27 Note: A st	5 inch pound ate approved hors are allow	probe test is X 165 or 165 anchors without testing or less will require 5 foo lateral arm system is being the detail the sidewall location of the property of	of anchors. Ing used and 4 ft. Ons. I understand	5 ft
read	ding is 275 or	less and where the mobile with 4000 lb holding cap	ile nome manuraci acitv.	urer may
ALL T	ESTS MUST	BE PERFORMED BY A	LICENSED INSTA	ALLER
Installer Name	e	Rosty L. Knowles		
Date Tested		11.5.20		
		Electrical		
Connect electric source. This income	cal conductor	rs between multi-wide unit nding wire between mult-	ts, but not to the m wide units. Pg. /	ain power
		Plumbing		
Connect all sew	er drains to a	n existing sewer tap or se	eptic tank. Pg. 13	11
Connect all pota	able water su	pply piping to an existing	water meter, water	r tap, or other

Debris and organic material removed Water drainage: Natural Swale Pad Other Fastening multi wide units Floor: Type Fastener: Length: Spacing: /g Walls: Type Fastener: Length: Spacing: /g Spacing:			Site Prepara	tion	
Floor: Type Fastener:	ebris and o	rganic material remo ige: Natural	ved Swale	Pad	Other .
Walls: Type Fastener: Length: Length: Spacing: And Spacin		Fast	ening multi v	ide units	
I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a striof tape will not serve as a gasket. Type gasket factor Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Pg. For Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Parange downflow vent installed outside of skirting. Yes N/A Parange downflow vent installed outside of skirting. Yes Selectrical crossovers protected. Yes Other:	alls: Ty	rpe Fastener: Screen rpe Fastener: Lace rpe rused homes a min	Length Length . 30 gauge,	: <i>/**</i> : <i>/b**</i> 8" wide, g e roof an	Spacing: /2" Spacing: /6" galvanized metal strip d fastened with galv.
homes and that condensation, mold, meldew and buckled marriage waits and a result of a poorly installed or no gasket being installed. I understand a stri of tape will not serve as a gasket. Type gasket for the marriage waits are strictly installed. I understand a stri of tape will not serve as a gasket. Type gasket for the marriage waits are strictly installed. I understand a strictly installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes Dryer vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other: Installer's initials RUK Installer's initials RUK NA NA NA NA NA NA NA NA NA N		Gaske	t (weatherproofi	ng requireme	nt)
The bottomboard will be repaired and/or taped. Yes . Pg. I Co. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes . Miscellaneous Skirting to be installed. Yes . No Dryer vent installed outside of skirting. Yes . N/A Range downflow vent installed outside of skirting. Yes . N/A Drain lines supported at 4 foot intervals. Yes . Electrical crossovers protected. Yes . Other :	omes and result of a f tape will ype gaske	that condensation, m poorly installed or no not serve as a gasket	old, meidew gasket beir Installer's Install Betwe	and buch ing installed initials ed: en Floors en Walls	d. I understand a strip
Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:			Weatherpro	ofing	
Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:		-ti- i- it-llad to ma	nutacturar's	checilica	tions. Yes
Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other: Installer verifies all information given with this permit works			Miscelland	ous	
Installer verifies all information given with this permit works	Oryer vent Range dow Orain lines Electrical c	nstalled outside of sl nflow vent installed o supported at 4 foot in	kirting. Yes outside of ski otervals. Yes	rting. Ye	
is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1		is accura	ite and tru	e based	on the





THIS BLOCKING DIAGRAM IS PROVIDED AS A COURTOUSY ONLY, THE LICENSED SET-UP

CONTRACTOR SHALL REVIEW THIS DETAIL AND VERIFY COMPLIANCE. THE LICENSED

SET-UP CONTRACTOR IS RESPONSIBLE AND LIABLE FOR ALL INSTALLATION.

36879 - PAGE 1 OF 2 REFER TO SU-01-0020, SU-01-0021, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS IS NOT DESIGNED, NOR INTENDED, TO BE A STILT FOUNDATION)


HUD WIND EXPOSURE CATEGORY - C

(727) 726-1138

www.jachomes.com



The Imperial



NUTE:
CHECK WITH YOUR SALESPERSON
TO IDENTIFY OPTIONAL ITEMS
THAT ARE ON THIS PRINT.

32' X 57'-4"

(32' X 67'-4" INC. OPT PORCH) 1,759 SQUARE FEET (2,066 W/OPT. PORCH)

Safety Harbor, Florida 34695 Telephone (727) 726-1138 600 Packard Court www.jachomes.com/Floor-Plans


Model IMP-5573-36879

2020

(ALL SIZES ARE APPROX.)

© 04-02-20





JACOBSEN HOMES

PO BOX 368, 600 PACKARD CT. **SAFETY HARBOR, FLORIDA 34695**

(727) 726-1138

www.jachomes.com

COLUM	IN INFO.	TABLE	COLI	UMIN P	AD - M	IN. SIZ	ES (sq.	in.)
COL. NUM.	SPAN	LOAD (IN POUNDS)	1000 per 50IL	1500 per SOIL	5000 5000	2500 per soil	3000 per soit.	3500 per NOIL
\Diamond	9'-11"	3375	486	324	243	194	194	194
(2)	30'-1"	7975	1148	766	574	459	459	459
③	19'-8"	5215	751	501	375	300	300	300
4	15'-6"	5215	751	501	375	300	300	300
(15'-6"	5215	751	501	375	300	300	300
(0"	0	0	0	0	0	0	0
♦	0"	0	0	0	0	0	0	0
(0"	0	0	0	0	0	0	0
4	0"	0	0	0	0	0	0	0
	0"	0	l o	0	0	0	0	0

WARNING:

INSTALLING A MANUFACTURED STRUCTURE/BUILDING CAN BE EXTREMELY DANGEROUS, ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/BUILDING. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN SERIOUS INJURY OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SETUP/INSTALLATION COULD RESULT IN EXTENSIVE/COSTLY DAMAGE TO THE BUILDING/STRUCTURE. NEVER ATTEMPT INSTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT.

CAUTION:

MANUFACTURED BUILDINGS/STRUCTURES CAN WEIGH SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL, ON THE JOB SITE, BE QUALIFIED AND PROPERLY/ADEQUATELY TRAINED. A STATE LICENSED SETUP CONTRACTOR IS REQUIRED TO BE RESPONSIBLE FOR ALL SAFETY INITIATIVES, PROGRAMS, POLICIES, AND/OR PROCEDURES THAT MAY BE MANDATED BY OSHA AND/OR ANY OTHER LOCAL, STATE, AND/OR FEDERAL CODES AND/OR REQUIREMENTS. THE CONTRACTOR SHALL INSURE/REQUIRE THAT SAFE AND PROPER TECHNIQUES ARE UTILIZED.

NOTES:

- 1. REFER TO THE MODEL APPROVAL FOR PLAN SPECIFIC INFORMATION.
- REFER TO THE JACOBSEN HOMES SETUP MANUAL AND ADDENDUM FOR COMPLETE INSTALLATION INSTRUCTIONS, PIERS CAN BE RELOCATED AND/OR SPANS INCREASED PER THE SETUP MANUAL.
- REFER TO SU-01-0005 FOR ADDITIONAL PIER REQUIREMENTS.
- REFER TO THE APPROVED FLOOR PLAN FOR SHEARWALL LOCATIONS AND LOADS.
- REFER TO AD-TD-100 FOR SHEARWALL APPLICATIONS AND TIE-DOWNS.
- REFER TO THE APPROVED FLOOR PLAN FOR SPECIFIC COLUMN LOCATIONS, COLUMN PIERS SHALL BE LOCATED WITHIN 6" OF EITHER SIDE OF THE COLUMN. ADDITIONAL PIERS MAY BE REQUIRED ALONG THE MATING LINE, SEE THE SETUP MANUAL FOR SPECIFICS.
- 7. ALL 184" WIDE FLOOR SYSTEMS REQUIRE PERIMETER AND MATING LINE BLOCKING.
- ALL 2x6 FLOOR SYSTEMS WIDER THAN 144' REQUIRE PERIMETER AND MATING LINE BLOCKING.
- ANY SIDEWALL AREA WITH A HOST BEAM OR A STRUCTURAL ATTACHMENT SHALL HAVE PIERS AND ANCHORS SPACED NO FURTHER THAN 48" O.C. MAXIMUM, SOME WIND ZONE AREAS MAY REQUIRE CLOSER INSTALLATION, REFER TO THE JACOBSEN HOMES SETUP MANUAL FOR SPECIFICS (SEE SU-01-0005 AND SU-01-0008). WHEN THE ATTACHED STRUCTURE HAS FOURTH WALL CONSTRUCTION OR IS DESIGNED AND CONSTRUCTED TO BE SELF SUPPORTING. THESE ADDITIONAL PIERS AND ANCHORS ARE NOT REQUIRED.
- MAX. PIER SPACING ON 8" I-BEAM IS 96". MAX. PRIER SPACING ON 10" OR 12" I-BEAM IS 120". SEE NOTE 4 ON PAGES 5U-01-0023 THROUGH 5U-01-0026.

MINIMUM PIER PAD SIZE (sq.in.)		I-BEAM PIER SPACING						MATING LINE PIER SPACING					PERIMETER PIER SPACING						
		1000 1500 2000 per SQIL per SQIL per SQIL			2500 3000 per SOIL per SOIL	3500 per 501t	1000 per 5011.	1500 per 5011.	2000 per son.	2500 per 501.	3000 per 50IL	3500 per 501L	1000 per soil	1500 per 5011	5000	2500 per 5011.	3000 per 501L	3500 per 500.	
Â	256 sq. in.	30	48 1/2	66 1/2	85	103* NO	N10	96	96	96	96	96	96	96	96	96	96	96	96
B	342.25 sq. ln.	42	66 1/2	90 1/2	115°	N10	N10	96	96	96	96	96	96	96	96	96	96	96	96
Ê	396 sq. In.	49	77 1/e	105 1/2* NID	N10	N1D N1D	N10	96	96	96	96	96	96	96	96	96	96	96	96
D	400 sq. in.	49 1/2	78 1/2	107 1/2* NID	N10	N10	N10	96	96	96	96	96	96	96	96	96	96	96	96
Ê	432.875 sq. in.	54	85	116* NID	N10	N10	N1D NID	96	96	96	96	96	96	96	96	96	96	96	96
Ê	576 sq. in.	74	115* NID	N10	N10	NIO	N10	96	96	96	96	96	96	96	96	96	96	96	96
(G)	676 sq. in.	87 1/2	N10	N10	N10	N10	N10	96	96	96	96	96	96	96	96	96	96	96	96

COPYRIGHT (C) 2013, JACOBSEN HOMES, SAFETY HARBOR, FLORIDA, ALL RIGHTS RESERVED.

HUD WIND ZONE - 2 HUD WIND EXPOSURE CATEGORY - C

36879 - PAGE 2 OF 2



OTHER I

SU-01-0020, 9

2



REFER TO AD-TO-DESO THROUGH TO-DESA FOR COLUMN ANCHOR SIZES