

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only (Revised 6-23-05) Zoning Official BLK P. 07.06 Building Official OK JTH 7-14-06

AP# 0607-25 Date Received 7/13 By JW Permit # 24763/1156

Flood Zone X Development Permit N/A Zoning A-3 Land Use Plan Map Category A-3

Comments Panel 260 in mobile home CL# 13250

FEMA Map# _____ Elevation _____ Finished Floor _____ River _____ In Floodway _____

☒ Site Plan with Setbacks Shown ☒ EH Signed Site Plan ☒ EH Release ☒ Well letter ☐ Existing well

☒ Copy of Recorded Deed or Affidavit from land owner ☒ Letter of Authorization from Installer

- Property ID # 35-6S-16-04073-000 Must have a copy of the property deed
- New Mobile Home X Used Mobile Home ~~Circle~~ Year 2006
- Applicant Dale Budor Rocky Ford Phone # 386-497-2311
- Address PO Box 39, Ft White, FL 32038
- Name of Property Owner Robert Davis Phone # 305-271-7954
- 911 Address 5241 SW CR 18, Ft White, FL 32038
- Circle the correct power company - FL Power & Light - Clay Electric
(Circle One) - Suwannee Valley Electric - Progress Energy
- Name of Owner of Mobile Home Robert Davis Phone # 305-271-7954
- Address 10815 SW 112TH AVE. #116, Miami, FL 33176
- Relationship to Property Owner Same
- Current Number of Dwellings on Property 0
- Lot Size 117' x 1348' Total Acreage .32
- Do you : Have an Existing Drive or need a Culvert Permit or a Culvert Walver (Circle one)
- Is this Mobile Home Replacing an Existing Mobile Home NO
- Driving Directions to the Property 47 South, TL on US 27, TL on CR 18, 1.1 miles on Left
- Name of Licensed Dealer/Installer Ronnice Norris Phone # 752 3871
- Installers Address 1004 SW Chares Ter., LC 71 32024
- License Number TH0000049 Installation Decal # 272274

JW called 7.19.06

4:30

\$ 361.53

PERMIT WORKSHEET

page 1 of 2

FROM : COLUMBIA CO. BUILDING & ZONING FAX NO. : 386 758 2160

Dec. 02 2005 11:10AM P5

PERMIT NUMBER

Installer RONNIG NORTON License # TH0000049

Address of home being installed

SWC 18

Manufacturer

SKYLINE




Length x width

64x32

NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials



New Home ☒ Used Home ☐

Home installed to the Manufacturer's Installation Manual ☐

Home is installed in accordance with Rule 15-C ☐

Single wide ☐ Wind Zone II ☐ Wind Zone III ☐

Double wide ☒ Installation Decal # 272274

Triple/Quad ☐ Serial # 0164V A/B

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'	8'
1500 psf	4'6"	6'	8'	8'	8'	8'	8'
2000 psf	6'	8'	8'	8'	8'	8'	8'
2500 psf	7'6"	8'	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'	8'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 17X22

Perimeter pier pad size 16X16

Other pier pad sizes (required by the mfg) 16X16

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers



List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening Pier pad size

8 20X20
4 17X22
6 17X22

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer

ANCHORS

4 ft 5 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

OTHER TIES

Number

Sidewall

Longitudinal

Marriage wall

Shearwall

PERMIT WORKSHEET

page 2 of 4

FROM: COLUMBIA CO BUILDING + ZONING FAX NO. :386-758-2160

Dec. 02 2005 11:18AM

PERMIT NUMBER

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing.

x 1500 x 1500 x 1500

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

x 1500 x 1500 x 1500

TORQUE PROBE TEST

The results of the torque probe test is _____ inch pounds or check here if you are declaring 5' anchors without testing _____ A test showing 275 inch pounds or less will require 4 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Site Preparation

Debris and organic material removed ☒ Pad Other
Water drainage: Natural ☒ Swale

Fastering multi wide units

Floor: Type Fastener: LAG Length: 6 Spacing: 24"
Walls: Type Fastener: 3/8" Length: 6 Spacing: 24"
Roof: Type Fastener: 3/8" Length: 6 Spacing: 24"
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket Pg.

Installed:

Between Floors Yes
Between Walls Yes
Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Yes Pg.
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain water Yes

Miscellaneous

Skirting to be installed. Yes No
Dryer vent installed outside of skirting. Yes N/A
Range downflow vent installed outside of skirting Yes
Drain lines supported at 4 foot intervals. Yes
Electrical crossovers protected. Yes
Other:

Installer verifies all information given with this permit worksheet is accurate and true based on the

manufacturer's installation instructions and/or Rule 15C-1 & 2

Installer Signature

Date

7-12-06

RON E. BIAS WELL DRILLING

RT.2 BOX 5340

FT. WHITE, FLORIDA 32038

(904) 497-1045

MOBILE: 364-9233

TO: Columbia County Building Department

Description of well to be installed for Customer:


Located at Address:

DAVIS
SAW CR 18, Ft White

1 hp – 1 ¼" drop over 86 gallon tank, 250 gallon equivalent captive with back flow preventer. 35-gallon draw down with check valve pass requirements.

Ron Bias
Ron Bias

7/02



FLORIDA ONLY

PIER POINT LAYOUT (PIERS & I-BEAM & CENTERLINE WITHOUT PERIMETER FOUNDATION)

20 PSF ROOF ZONE

X COLUMN SUPPORTS - SEE ABOVE DIAGRAM FOR LOCATIONS & LOAD REQUIREMENTS @ 20# ROOF ZONE.
SEE TABLE 4 OF INSTALLATION MANUAL FOR FOOTING SIZES.

I-BEAM PIER SUPPORTS - 8' MAX SPACING - SEE INSTALLATION MANUAL TABLE 2 FOR SPACING AND
TABLE 4 FOR FOOTING SIZES.

NOTE: CONTACT MANUFACTURING DIVISION FOR LOCATION OF OPTIONAL PATIO DOORS OR OTHER LARGE OPENINGS.

DIVISIONS	111	341	552	SNOWISIA	BOX LENGTH	DESCRIPTION	DATE	SHEET	DRAWING NUMBER
	112	344	553						
	115	345	571						
	126	355	591						
	191	528	812						
	143	531							
	189	535							
	171	536							
	101	536							

SKYLINE

DRAWN BY: WAK



DATE: 06/24/2002

SHEET


DRAWING NUMBER

07/01/01

STANDARD TIE-DOWN DETAILS



INSTALL STRAP & ANCHORS
6'-8" @ ZONE II
5'-4" @ ZONE III
&
4'-0" @ ZONE II & III
FOR SHED ROOF
SINGLEWIDES
SEE TABLE FOR ELEVATION &
STRAP ANGLE LIMITATIONS



DOUBLE-WIDE

24' WIDE RESULTS FOR 12' HALF OF 22' WIDE DOUBLE WIDES

WIDTH	WIND ZONE II		WIND ZONE III	
	MIN. & MAX. ELEVATION	MIN. & MAX. DIAGONAL STRAP ANGLE	MIN. & MAX. ELEVATION	MIN. & MAX. DIAGONAL STRAP ANGLE
12'	14" TO 25"	25 TO 40	14 TO 26"	25 TO 41
14'	12" TO 27"	20.5 TO 40	12" TO 28"	20.5 TO 41
12' SHED ROOF	25.2" TO 34.6"	41 TO 50	25.2 TO 34.6"	41 TO 50
14' SHED ROOF	23.4" TO 38.4"	36 TO 50	23.4" TO 38.4"	36 TO 50
16'	16" TO 36"	20.5 TO 40	15.5" TO 38"	19.5 TO 41
18'	20" TO 44"	20.5 TO 40	19 TO 47"	19.5 TO 41
20' OR 22' "	12" TO 15"	34 TO 40	12" TO 16"	34 TO 42
24'	12" TO 22"	24.5 TO 40	12" TO 23.5"	24.5 TO 42
28'	12" TO 23.5"	23 TO 40	12 TO 25.5"	23 TO 42
32'	12" TO 33"	16.6 TO 39.3	12" TO 36"	16.6 TO 41.8
16' SHED ROOF	21" TO 27.5"	25.9 TO 32.4	21" TO 27.5"	25.9 TO 32.4

);

STRAP MATERIAL SPECIFICATION, CONNECTION TO FRAME I BEAM & OTHER SET UP INFORMATION REFER TO SKYLINE INSTALLATION JAL

ANCHORING SYSTEMS, THE INSTRUCTIONS SHALL INDICATE: A) THE MINIMUM ANCHOR CAPACITY REQUIRED. B) ANCHORS SHOULD BE RATED BY PROFESSIONAL ENGINEER, ARCHITECT, OR A NATIONALLY RECOGNIZED TESTING LABORATORY AS TO THEIR RESISTANCE. C) ON THE MAXIMUM ANGLE OF DIAGONAL TIE AND/OR VERTICAL TIE LOADING AND ANGLE OF ANCHOR INSTALLATION, AND TYPE OF SOIL WHICH THE ANCHOR IS TO BE INSTALLED; C) GROUND ANCHORS SHOULD BE EMBEDDED BELOW THE FROST LINE AND BE AT LEAST 2 FEET ABOVE THE WATER TABLE; D) GROUND ANCHORS SHOULD BE INSTALLED TO THEIR FULL DEPTH, AND STABILIZER PLATES SHOULD BE ADDED TO PROVIDE ADDED RESISTANCE TO OVERTURNING OR SLIDING FORCES. E) ANCHORING EQUIPMENT SHOULD BE CERTIFIED BY A PROFESSIONAL ENGINEER OR ARCHITECT TO RESIST THESE SPECIFIED FORCES IN ACCORDANCE WITH TESTING PROCEDURES IN ASTM STANDARD SPECIFICATION FOR STRAPPING, FLAT STEEL AND SEALS.



ANCHORS RATED @ 3150# OF WORKING STRESS TOTAL FOR BOTH STRAPS, MAY BE USED IF STRAP & ANCHOR SPACING IS REDUCED TO 5'-4" @ WIND ZONE II AND 4'-6" @ WIND ZONE III. STRAPS AND ANCHORS MAY BE INSTALLED 4'-0" O.C. ON SHED ROOF SINGLEWIDES WITH ANCHORS RATED @ 3150#.

V-B CHANCE STRAP SEAL DEVICE DEPICTED BY FIG. 5-12 MAY BE USED AS DIRECTED FOR ATTACHING THE REQUIRED DOUBLEWIDE SKYLINE STRAPS TO GROUND ANCHORS.

STANDARD TIE-DOWN DETAILS ARE NOT APPLICABLE TO 5/12 ROOF PITCH DOUBLEWIDES @ WIND ZONE II & III

TIE-DOWN DETAILS FOR 5/12 ROOF PITCH DOUBLE WIDES AT WIND ZONE II & III

TABLE 6A



WIND ZONE II (100 mph)				
Unit Width	H (max.)	H (min.)	Angle (max.)	Angle (min.)
24'	48"	12"	23.2 degrees	6.12 degrees
26'	48"	12"	20.3 degrees	6.12 degrees
28'	48"	12"	20.3 degrees	5.28 degrees
32'	48"	12"	18.96 degrees	4.91 degrees

WIND ZONE III (110 mph)				
Unit Width	H (max.)	H (min.)	Angle (max.)	Angle (min.)
24'	48"	12"	25.2 degrees	6.12 degrees
26'	48"	12"	20.3 degrees	6.12 degrees
28'	48"	12"	20.3 degrees	5.28 degrees
32'	48"	12"	18.96 degrees	4.91 degrees

NOTES:

- 1) Straps and anchors to be rated for 3150 lbs. of working stress (min.).
- 2) Use H1 and A1 for standard strap location. Use H2 and A2 for optional strap location.
- 3) See page 25 for strap material specification, connection to I-Beam and other setup information.
- 4) The A-B chance strap seal device depicted by Fig. 5-12 may be used as directed for attaching the required doublewide centerline straps to ground anchors.

DOUBLE-WIDE INTERCONNECTION

The procedure for connecting the homes is as follows:

Remove the temporary closure materials (polyethylene or batten strips) and position the halves as close together as possible in the final desired location. Do not remove temporary beam supports until step 7 has been completed.

Move the first section of home into its desired position. Block and level it in the same manner as described for a single section home. Skyline Corp. recommends, if possible, the heavy half be blocked and leveled first as it is easier to lift. Then roll the light half and fit into place.

Install sill sealer insulating material (provided) around the home (to the ridge beam at the ceiling panel line), endwalls and floor mating line. Fasten sill sealer with staples or nails (see figure 5-8A).

Slide the two halves together with rolling and jacking equipment. Care must be taken during rolling and jacking operations to avoid overstressing structural members. With the halves together at the floor, align the floors at the ends of the home. It is better to have a minor misalignment under the eave where it cannot be seen and will not cause a problem, than a small misalignment that will be observed in the interior of the home.

With the home aligned at the floor and supported by its foundation, join the floors using $3/8"$ x $3"$ (4-1/2" lags with double perimeter joist) lag screws 2 to 3 feet on center. The centerline gap at the floor should be a maximum of $3/16"$. Follow the procedures outlined on page 19 to level the home. Check supports and footings with tables 2 and 3.

To obtain access into the ceiling cavity to bolt or alternatively lag screw the ridge beam sections together, fold back underlayment paper and remove the 16" wide sheathing panel(s) at the peak. Note that the shingles may not have been installed on one or both halves, at the 16" wide area at

the peak. If one side is shingled, it is intended that the beam be lag screwed together. If neither side is shingled, the beam may be lag screwed or bolted together. Bolts to be $3/8"$ x $4\frac{1}{2}"$ at 48" o.c. with 3 additional bolts at 3" o.c. over interior beam supports. Lag screws to be $3/8"$ x 5" at 24" o.c. with 6 additional lag screws at 3" o.c. over interior beam supports. (If marriage walls and ridge beam halves have been plated with $3/8"$ sheathing, then the bolts/lags must be increased in length by $3/4"$ to 5-3/4".) Predrill $1/4"$ pilot holes for the lag screws at 1-1/2" down from the top of the beam and with a maximum offset from the horizontal of 45 degrees. A gap between beam halves up to 1" is allowable. Gaps larger than 1/2" must be filled with plywood or lumber shims. For 1/2" max gaps, increase fastener length 1/2". For 1" max. gaps, increase fastener length 1-1/4". See Fig. 5-7.

7. Prior to interconnecting the ridge beam halves, examine the ridge beam ends. Should there be a slight misalignment, it can be eliminated by placing a jack under the low side of the main beam on one half and use the jack to raise the beam. The alignment can be held by properly bolting or lag screwing the beam halves together. See Fig. 5-8.

8. Place additional pier supports at the centerline at the interior column locations marked on the floor with indicator straps or paint (see Figure 5-3 and 5-4 and Table 3). Skyline Corp. provides pier location diagrams for all multiwide models. These diagrams show the required locations of piers and are very useful in determining pier placement prior to taking receipt of home. Additional piers are required each side of exterior doors and sidewall openings greater than 4' in width. See Table 3A for these pier load requirements.

9. Toe-nail endwall centerline studs together using 16d nail 10" o.c.

10. If home has double mating walls, then fasten the mating wall columns together with #8 x 4" screws 16" o.c. See Figure 5-7A.




FIG. 5-7

APPROVED
PFS Corporation
Madison WI
01/31/05
HUD Manufactured
Home
Construction &
Safety Standard




FIG. 5-7A

DOUBLE-WIDE INTERCONNECTION (Continued)

NOTE: IT IS IMPORTANT TO HAVE ROOF/CEILING SECTIONS FLUSH AT MATING LINE PRIOR TO FASTENING OF RIDGE BEAM HALVES. IF THEY ARE NOT FLUSH, THEN THE LOW SIDE SHOULD BE RAISED BY JACKING WITH A WOOD POST OR STEEL PIPE WITH A WOOD OR METAL PAD AT THE CEILING. PLACE THE BASE OF THE JACK ACROSS THE FLOOR MATING LINE SO THAT IT RESTS ON BOTH HALVES. JACK AGAINST CEILING ONLY IN AREAS WHERE THERE IS NO MARRIAGE WALL.




FIG. 5-8




FIG. 5-8A

ATTACHMENT OF GYPSUM PANELS AT DOUBLE-WIDE CENTERLINE

Some multiple-wide units will have a gypsum panel left off at the centerline for field attachment. Fasten the factory supplied gypsum wallboard panel(s) at the center of the endwalls after the units have been attached. Fasten the panel(s) to framing as described in figure 5-8B below.




FIG. 5-8B

MANUFACTURED HOME TIE-DOWN INSTRUCTIONS

support system must also resist lifting, sliding, and racking forces resulting from side winds. A method used to install ground anchors and tie-down straps in addition to piers. Tie-downs as described are the minimum necessary for the home is to withstand its design loads without failure. On multi-section homes, sections must be tied together and level before tie-down straps are installed.

WARNING

BEFORE GROUND ANCHOR INSTALLATION, DETERMINE THAT THE ANCHOR LOCATIONS AROUND THE HOME WILL NOT BE CLOSE TO ANY UNDERGROUND ELECTRICAL CABLES, WATER LINES OR SEWER PIPES. FAILURE TO DETERMINE THE LOCATION OF UNDERGROUND ELECTRICAL CABLES MAY RESULT IN PERSONAL INJURY OR DEATH.

IN THE FRAME TIE-DOWN SYSTEM, IT IS IMPORTANT TO USE MATERIALS OF PROPER DESIGN AND OF ADEQUATE QUALITY. THE MATERIAL SPECIFICATIONS LISTED HEREIN SHOULD BE CONSIDERED AS MINIMUM REQUIREMENTS.

Materials not furnished with the home which will be necessary to complete the tie-down system must meet the requirements set forth below. Such materials would include:

1. Wire or steel strap with a breaking strength of at least 5,000 pounds e.g. galvanized aircraft cable at least 1/4" diameter or Type 1, Finish B, Grade 1 steel strapping 1-1/4" wide and 0.03" thick, conforming with ASTM D3953-91

2. Galvanized connection devices such as turnbuckles, strap buckles, and cable clamps should be rated at working load minimum

3. Ground anchors -- capable of withstanding at least a 5,000 pound pull. Anchors must be installed as specified by pier or anchor manufacturer. Stabilizers or concrete collars may be used by anchor manufacturer.

THE HOME MUST BE IN ITS FINAL LEVEL POSITION BEFORE TYING IT DOWN.

The procedure for tying down the manufactured home is as follows:

1. Position and install the ground anchors under exterior corners so that the final strap angle and height (H) will be within the limits shown in tables 5 thru 6C.

2. Attach the straps to the frame and ground anchors (See Figures 5-9 and 5-10). Straps wrapped around the I Beam as

shown in Fig. 5-9 require protection from premature failure due to sharp corners. Fig. 5-9A illustrates one method to protect against sharp corner damage. Other methods (such as beam clamps -- Tie-Down Engineering part no. 59003 or equivalent) approved by the local building authority having jurisdiction may be used.

3. Tighten the straps using the tensioning device provided with the ground anchors. Use caution to avoid overtensioning the straps which might pull the home off the piers. It is recommended that all straps be tightened only enough to remove slack. Then, after all straps are installed and the slack removed, tension the straps.

4. The strap tension should be rechecked at frequent intervals until all pier settlement has stopped.

CAUTION: DURING THE RELEVELING PROCESS, DO NOT JACK THE HOME AGAINST TIGHT STRAPS.





FIG. 5-9A

PROCEDURES (Continued)

MANUFACTURED HOME TIE-DOWN INSTRUCTIONS (Continued)

OPTIONAL OVER-THE-ROOF STRAP PROCEDURE

Over-the-roof straps are provided (optional on all homes) and may be connected to ground anchors as specified in the following procedure in order to achieve additional stability in extreme winds. Note that the frame tie-down procedure on page 25 is still mandatory.





Materials not furnished with the home which will be necessary to properly connect the over-the-roof straps are:

1. Ground anchors capable of withstanding at least 4,750 pound pull when installed in the soil at the site.
2. Strap end connection devices (See Fig. 5-10).

THE HOME MUST BE IN ITS FINAL LEVEL POSITION WITH FRAME TIES INSTALLED BEFORE CONNECTING THE OVER-THE-ROOF STRAPS.

The procedure for over-the-roof strap installation is as follows:

1. Position and install the ground anchors so that the strap will be vertical after attachment to the anchor. The anchor may be installed slightly beneath the home to avoid interference with skirting (See Fig. 5-11).
2. Insert the minuteman connector yoke through the eye of the anchor and insert slotted bolt through the yoke.
3. Place end of strap through slotted bolt and remove slack by turning bolt. **DO NOT TENSION UNTIL BOTH ENDS OF STRAP ARE CONNECTED.**
4. Tension and lock minuteman connector in position, conforming to instructions furnished with connectors.
5. Check strap tension (See step 4 under frame tie-down procedure).
6. For double wide homes see Fig. 5-12 for the splice connection at the centerline.




Insert end of the strap through the slot on the splice device. Allow strap to extend through the device.

Make a 180 degree bend in the strap and slide a strap seal over the end of the strap. Position the strap seal as close to the end of the strap as possible. Compress the strap seal on the strap with a vise grip pliers or hammer, or crimp strap seal with an A.B. vice crimping tool. (Make all bends in the strap as sharp as possible by crimping with vise grip or larger pliers.)

Slide strap back over the seal and insert back through the slot on the splice device. Flatten bend with vise grip pliers or hammer.

Repeat steps 1 through 4 with the mating strap. Draw the joined assembly down to the ridge beam by tensioning the strap to ground anchor.

DOUBLE WIDE OPTIONAL OVER-THE-ROOF STRAPS



MOBILE HOME INSTALLER AFFIDAVIT

As per Florida Statutes Section 320.8249 Mobile Home Installers License:

Any person who engages in mobile home installation shall obtain a mobile home Installer's license from the Bureau of Mobile Home and Recreational Vehicle Construction of the Department of Highway Safety and Motor Vehicles pursuant to this section. Said license shall be renewed annually, and each licensee shall pay a fee of \$150.00.

I, RONNIE NORRIS, license number IH IH00000419
Please Print

Do hereby state that the installation of the manufactured home for:

Dale Bunker Rocky Ford at SW CR 18 FT WHITE
Applicant 911 Address

will be done under my supervision.

Ronnie Norris
Signature

Sworn to and subscribed before me this 12 day of July,
20 06.

Notary Public: Rebecca L. Arnau
Signature

My Commission Expires:



LETTER OF AUTHORIZATION TO PULL PERMITS


I, Ronnie Norris, DO HEREBY GRANT
Rebecca Rocky Ford, AUTHORIZATION TO PULL THE NECESSARY
PERMITS REQUIRED FOR THE DELIVERY AND SET OF A MANUFACTURED
HOME IN Columbia COUNTY, FLORIDA.

Ronnie Norris
Signature

THIS FOREGOING INSTRUMENT WAS ACKNOWLEDGED BEFORE ME THIS
12 DAY OF July, 2006, BY
Ronnie Norris, WHO IS PERSONALLY KNOWN TO ME.

STATE OF FLORIDA
COUNTY OF Columbia

Rebecca L. Arnau
NOTARY PUBLIC



Columbia County Property Appraiser

DB Last Updated: 6/19/2006

Parcel: 35-6S-16-04073-000

2006 Proposed Values

Tax Record

Property Card

Interactive GIS Map

Print

Owner & Property Info

<< Prev

Search Result: 6 of 8

Next >>

Owner's Name	DAVIS ROBERT L
Site Address	
Mailing Address	10815 SW 112TH AVE UNIT 116 MIAMI, FL 33176
Description	SW1/4 OF NW1/4 EX 1 AC DESC ORB 561-457 & EX 1 AC DESC ORB 556-207 & ES 1 AC DESC ORB 622 -446 & EX RD R/W. ORB 893-1003, 954-1767,

Use Desc. (code)	AC/XFOB (009901)
Neighborhood	35616.00
Tax District	3
UD Codes	MKTA02
Market Area	02
Total Land Area	32.000 ACRES

Property & Assessment Values

Mkt Land Value	cnt: (1)	\$128,000.00
Ag Land Value	cnt: (0)	\$0.00
Building Value	cnt: (0)	\$0.00
XFOB Value	cnt: (1)	\$700.00
Total Appraised Value		\$128,700.00

Just Value	\$128,700.00
Class Value	\$0.00
Assessed Value	\$128,700.00
Exempt Value	\$0.00
Total Taxable Value	\$128,700.00

Sales History

Sale Date	Book/Page	Inst. Type	Sale Vlmp	Sale Qual	Sale RCode	Sale Price
5/24/2002	954/1767	WD	V	Q		\$92,500.00
12/13/1999	893/1003	WD	V	U	01	\$100.00

Building Characteristics

Bldg Item	Bldg Desc	Year Blt	Ext. Walls	Heated S.F.	Actual S.F.	Bldg Value
			NONE			

Extra Features & Out Buildings

Code	Desc	Year Blt	Value	Units	Dims	Condition (% Good)
0285	SALVAGE	2003	\$700.00	1.000	0 x 0 x 0	(.00)

Land Breakdown

Lnd Code	Desc	Units	Adjustments	Eff Rate	Lnd Value
009901	AC/XFOB (MKT)	32.000 AC	1.00/1.00/1.00/1.00	\$4,000.00	\$128,000.00


STATE OF FLORIDA
DEPARTMENT OF HEALTH
APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT

Permit Application Number _____

----- PART II - SITEPLAN -----

Scale: 1 inch = 50 feet.

DAVIS



long drive weaves through woods.

Notes: 1 ACRE OF 32 ACRES

Site Plan submitted by: *Rock D F. O.* MASTER CONTRACTOR
Plan Approved _____ Not Approved _____ Date _____
By _____ County Health Department

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT


0607-25

26

ELM

ZONE X

ZONE A



18

35

ZONE A




ZONE A



2

Permit Application Number 06-0614N

Scale: 1 inch = 50 feet.



Site Plan submitted by: Rock D Z-O MASTER CONTRACTOR
Plan Approved ☒ Not Approved Date 7/6/06
By M J Columbia County Health Department

Page 2 of 4

COLUMBIA COUNTY 9-1-1 ADDRESSING

P. O. Box 1787, Lake City, FL 32056-1787

PHONE: (386) 758-1125 • FAX: (386) 758-1365 • Email: ron_croft@columbiacountyfla.com**Addressing Maintenance**

To maintain the Countywide Addressing Policy you must make application for a 9-1-1 Address at the time you apply for a building permit. The established standards for assigning and posting numbers to all principal buildings, dwellings, businesses and industries are contained in Columbia County Ordinance 2001-9. The addressing system is to enable Emergency Service Agencies to locate you in an emergency, and to assist the United States Postal Service and the public in the timely and efficient provision of services to residents and businesses of Columbia County.

DATE REQUESTED: 7/14/2006 DATE ISSUED: 7/18/2006

ENHANCED 9-1-1 ADDRESS:

5241 SW COUNTY ROAD 18
FORT WHITE FL 32038
PROPERTY APPRAISER PARCEL NUMBER:
35-6S-16-04073-000

Robert + Davis

Remarks:

Address Issued By:


Columbia County 9-1-1 Addressing / GIS Department

NOTICE: THIS ADDRESS WAS ISSUED BASED ON LOCATION INFORMATION RECEIVED FROM THE REQUESTER. SHOULD, AT A LATER DATE, THE LOCATION INFORMATION BE FOUND TO BE IN ERROR, THIS ADDRESS IS SUBJECT TO CHANGE.

330

**COLUMBIA COUNTY
9-1-1 ADDRESSING
APPROVED**

**Columbia County Building Department
Culvert Permit**

**Culvert Permit No.
000001156**

DATE 07/19/2006 PARCEL ID # 35-6S-16-04073-000
APPLICANT DALE BURD PHONE 386.497.2311
ADDRESS POB 39 FT. WHITE FL 32038
OWNER ROBERT DAVIS PHONE 305.271.7954
ADDRESS 5241 SW CR 18 FT. WHITE FL 32038
CONTRACTOR RONNIE NORRIS PHONE 386.752.3871
LOCATION OF PROPERTY 47-S TO US 27, TL TO C-18, TL AND GO 1.1 MILE & PROPERTY ON L.

SUBDIVISION/LOT/BLOCK/PHASE/UNIT _____

SIGNATURE _____

INSTALLATION REQUIREMENTS



Culvert size will be 18 inches in diameter with a total length of 32 feet, leaving 24 feet of driving surface. Both ends will be mitered 4 foot with a 4 : 1 slope and poured with a 4 inch thick reinforced concrete slab.

INSTALLATION NOTE: Turnouts will be required as follows:

- a) a majority of the current and existing driveway turnouts are paved, or;
- b) the driveway to be served will be paved or formed with concrete.

Turnouts shall be concrete or paved a minimum of 12 feet wide or the width of the concrete or paved driveway, whichever is greater. The width shall conform to the current and existing paved or concreted turnouts.



Culvert installation shall conform to the approved site plan standards.



Department of Transportation Permit installation approved standards.



Other _____

**ALL PROPER SAFETY REQUIREMENTS SHOULD BE FOLLOWED
DURING THE INSTALATION OF THE CULVERT.**

135 NE Hernando Ave., Suite B-21
Lake City, FL 32055
Phone: 386-758-1008 Fax: 386-758-2160

Amount Paid 25.00



COLUMBIA COUNTY FLORIDA

M/H OCCUPANCY

COLUMBIA COUNTY, FLORIDA

Department of Building and Zoning Inspection

This Certificate of Occupancy is issued to the below named permit holder for the building and premises at the below named location, and certifies that the work has been completed in accordance with the Columbia County Building Code.

Parcel Number 35-6S-16-04073-000

Building permit No. 000024763

Permit Holder RONNIE NORRIS

Owner of Building ROBERT L. DAVIS

Location: 5241 SW CR 18



Date: 08/22/2006

Harry Dickel

Building Inspector

POST IN A CONSPICUOUS PLACE
(Business Places Only)