

License Number: IH / 1129420 / 1 Name: DAVID E ALBRIGHT

Order #: 6744	Label #: 123599	Manufacturer: LIVE OAK HOMES	(Check Size of Home)
Homeowner: SCHWARTZ		Year Model: 2026	Single <input type="checkbox"/>
Address: 219 SE BENNIE LN		Length & Width: 52/56 x 28	Double <input checked="" type="checkbox"/>
City/State/Zip: LAKE CITY FL 32025		Type Longitudinal System: OTI 4	Triple <input type="checkbox"/>
Phone #:		Type Lateral Arm System: OTI 4	HUD Label #: ' '
Date Installed:		New Home: <input checked="" type="checkbox"/> Used Home: <input type="checkbox"/>	Soil Bearing / PSF:
Installed Wind Zone: II		Data Plate Wind Zone: II	Torque Probe / in-lbs:
Note:			Permit #:

STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL
123599

LABEL #	DATE OF INSTALLATION
DAVID E ALBRIGHT	
NAME	
IH / 1129420 / 1	6744
LICENSE #	ORDER #

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS


PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

Mobile Home Permit Worksheet DW


Installer: DAVID AIRBRIGHT License # 1H-1129420
 Address of home being installed: 219 SE Bennie Lane Lake City FL 32025

Manufacturer: Live Oak Length x width: 28X52/56

NOTE: If home is a single wide fill out one half of the blocking plan. If home is a triple or quad wide sketch in remainder of home. I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.



Installer's initials: [Signature]



Application Number: _____ Date: _____

New Home Used Home
 Home installed to the Manufacturer's Installation Manual
 Home is installed in accordance with Rule 15-C
 Single wide Wind Zone II Wind Zone III
 Double wide Installation Decal # _____
 Triple/Quad Serial # LOHGA20041525AB

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (psf)	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 (342)	20" x 20" (400)	22" x 22" (484)	24" x 24" (576)	26" x 26" (676)
1000 psf	3'		4'	5'	6'	7'	8'
1500 psf	4'6"		6'	7'	8'	8'	8'
2000 psf	6'		8'	8'	8'	8'	8'
2500 psf	7'6"		8'	8'	8'	8'	8'
3000 psf	8'		8'	8'	8'	8'	8'
3500 psf	8'		8'	8'	8'	8'	8'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size: 17x25
 Perimeter pier pad size: 16x16
 Other pier pad sizes (required by the mfg.): 17x22, 24x24

POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

ANCHORS

Opening: FACTORY Pier pad size: DIAGRAM
 List all marriage wall openings greater than 4 foot and their pier pad sizes below.

FRAME TIES

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD) Manufacturer: OLIVER TECHNOLOGIES
 Longitudinal Stabilizing Device w/ Lateral Arms Manufacturer: OLIVER TECHNOLOGIES

OTHER TIES

Sidewall Longitudinal Marriage wall Shearwall
 Number: 28
4
3-5 5-4
2

Mobile Home Permit Worksheet

Application Number: _____ Date: _____

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil without testing.

X _____ X _____ X _____

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is 250 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 l lashing capacity. _____ Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name DAVID AUBRIGHT MOBILE HOME SVC
Date Tested _____

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 64-68

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 70
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 107

Site Preparation

Debris and organic material removed
Water drainage: Natural Swale Pad Other

Fastening multi wide units

Floor:	Type Fastener: <u>LAG</u>	Length: <u>6"</u>	Spacing: <u>18"</u>
Walls:	Type Fastener: <u>SCREW</u>	Length: <u>4"</u>	Spacing: <u>24"</u>
Roof:	Type Fastener: <u>LAG</u>	Length: <u>6"</u>	Spacing: <u>24"</u>

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.
Installer's initials _____

Type gasket Pg. 36
Installed:
Between Floors Yes
Between Walls Yes END UNITS
Bottom of ridgebeam Yes

Weatherproofing


The bottomboard will be repaired and/or taped. Yes Pg. 119
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed.	Yes	No	<input checked="" type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Dryer vent installed outside of skirting.	Yes	N/A	<input checked="" type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Range downflow vent installed outside of skirting.	Yes	<input checked="" type="checkbox"/>		N/A	<input checked="" type="checkbox"/>
Drain lines supported at 4 foot intervals.	Yes	<input checked="" type="checkbox"/>		N/A	<input checked="" type="checkbox"/>
Electrical crossovers protected.	Yes	<input checked="" type="checkbox"/>			

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature David Aubright Date _____



Pull Tongues No Trim
No Plumbing

10/26/23



- ☒ MARRIAGE LINE OPENING SUPPORT PIER/TYP.
 - ▨ SUPPORT PIER/TYP
- FOUNDATION NOTES:
- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND ITS SUPPLEMENTS.
 - FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.
 - FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

Live Oak Homes
MODEL: L-2523C - 28 X 52 (BOX)
3-BEDROOM / 2-BATH

(95-1/2" I-BEAM SPACING)

L-2523C

THE CURRY




L-2523C - RUNNER SS
3-BEDROOM / 2-BATH
28 x 56 - Approx. 1352 Sq. Ft.

Date: 03/21/24

* All room dimensions include closets and square footage figures are approximate.
 * Live Oak Homes reserves the right to change product offering at any time.

Runner **SS**



Existing Septic



28x52/56

Existing Driveway

SE Bennie Ln

BUYER
ACREAGE

1

Schwartz, Adam

PARCEL ID#

15-4s-17-08355-305

DATE DRAWN

1/28/2026

DEALER: STARS & STRIPES 386-365-8549