
Date: 6/18/2024 Mobile Home Permit Worksheet Application Number: #65529 **Used Home New Home** Installer: DAVID AIBRIGHT Home installed to the Manufacturer's Installation Manual License # 1H-1129420 Home is installed in accordance with Rule 15-C Address of home 601 SW Viking Ct High Springs FI 32643 Wind Zone III Wind Zone II Single wide being installed Double wide 32x58/62 Live Oak LOHGA10022597AB Length x width Manufacturer Serial # Triple/Quad if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home PIER SPACING TABLE FOR USED HOMES I understand Lateral Arm Systems cannot be used on any home (new of used) where the sidewall ties exceed 5 ft 4 in. Load Footer 26" x 26" 24" X 24" 22" x 22" 20" x 20" 16" x 16" 18 1/2" x 18 Installer's initials bearing size (576)\* (676)(400)(484)\* 1/2" (342) (256)Typical pier spacing capacity (sq in) lateral 8' 1000 psf 8' 1500 psf 4'6' Show locations of Longitudinal and Lateral Systems 8 8' 2000 psf 6' (use dark lines to show these locations) 8 8' longitudinal 7'6' 2500 psf 8 8' 3000 psf 3500 psf interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES 17 ×25 Sq In Pad Size I-beam pier pad size 16 x 16 256 16×16 288 16 x 18 Perimeter pier pad size 342 18.5 x 18.5 35x25.5 360 16 x 22.5 Other pier pad sizes 17 x 22 374 (required by the mfg.) 348 13 1/4 x 26 1/4 400 20 x 20 Draw the approximate locations of marriage 17 3/16 x 25 3/16 441 wall openings 4 foot or greater. Use this 446 17 1/2 x 25 1/2 symbol to show the piers. 576 24 x 24 26 x 26 676 List all marriage wall openings greater than 4 foot and their pier pad sizes below. **ANCHORS** Pier pad size Opening 4 ft 5 ft FRAME TIES within 2' of end of home spaced at 5' 4" oc OTHER TIES **TIEDOWN COMPONENTS** Plans Number Reviewed Longitudinal Stabilizing Device (LSD)
Manufacturer Oliver Technologies Sidewall for Code Longitudinal Compliance ! Longitudinal Stabilizing Device w/ Lateral Arms
Manufacturer Oliver TECHNOLOGIES 6 Marriage wall Shearwall

## **Mobile Home Permit Worksheet**

	Р	OCKET PENETROMETE	ER TEST
The pocket por check her	penetrometer re to declare 1	tests are rounded down to 000 lb. soil X with	to psf out testing.
	x	x	X County Building
	1. Test the 2. Take th	e perimeter of the home are reading at the depth of 500 lb. increments, take to g and round down to that	at 6 locations.  If the footer.  the lowest
	x	x	x
		TORQUE PROBE TI	EST
anch anch read requ	nors are allow nors are requi ling is 275 or l ires anchors	less and where the mobil with 4000 he holding capa	ns. Tunderstand 5 ft points where the torque test le home manufacturer may acity. nstaller's initials  LICENSED INSTALLER
		Electrical	hut not to the main newer
onnect electric ource. This incl	al conductors udes the bond	between multi-wide units ding wire between mult-w	s, but not to the main power vide units. Pg. <b>64-68</b>
		Plumbing	
onnect all sewe	er drains to an	existing sewer tap or se	ptic tank. Pg. 70
onnect all potat	ole water supr		vater meter, water tap, or other

	Site Preparation
Debris and org Water drainage	nic material removed X
	Fastening multi wide units
Walls: Type Roof: Type For	Fastener: LAG Length: 6" Spacing: 2" Fastener: LAG Length: 4" Spacing: 18" Fastener: LAG Length: 6" Spacing: 2" Spacing: 3" Spacing: 4" Sp
	Gasket (weatherproofing requirement)
homes and that a result of a poor of tape will not	properly installed gasket is a requirement of all new and used condensation, mold, meldew and buckled marriage walls are only installed or no gasket being installed. Tunderstand a strip serve as a gasket.  Installer's initials  Installed:
Pg. 36	Between Floors Yes  Between Walls Yes  END WAR
	Weatherproofing
Ciding on unite	rd will be repaired and/or taped. Yes X . Pg. //9 is installed to manufacturer's specifications Yes ney installed so as not to allow intrusion of rain water. Yes
	Miscellaneous stalled. Yes No X
Range downflo	w vent installed outside of skirting. Yes N/A X w vent installed outside of skirting. Yes N/A X ported at 4 foot intervals. Yes X overs protected. Yes X

**Application Number:** 



Live Oak Homes MODEL: S-3583A-SIG - 32 X 58 3-BEDROOM / 2-BATH (99.5" I-BEAM SPACING)

S-3583A-SIG

Order #: 6278	Label #: 111967	Manufacturer: LIVE OAK	(Check Size of Home)
Homeowner: Cook		Year Model: 2022	Single
Address: 601 SW VIKING	CT	Length & Width: , 58/60 x 32	Double X Triple
City/State/Zip: HIGH SPRINGS	FL 32643	Type Longitudinal System: OTI 6	HUD Label #:
Phone #:		Type Lateral Arm System:	Soil Bearing / PSF:
Date Installed:		New Home: X Used Home:	Torque Probe / in-lbs:
Installed Wind Zone:		Data Plate Wind Zone:	Permit #:
Note:			- III

## STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

111967

LABEL#

DATE OF INSTALLATION

DAVID E ALBRIGHT

NAME

IH / 1129420 / 1

6278

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.




## INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

## BUCKHEAD





S-3583A-OAK 3-BEDROOM / 2-BATH 32 X 62 - Approx. 1,720 Sq. Ft.

- All room dimensions include closets and square footage figures are approximate.
   Transom windows are available on optional 9'-0" sidewall houses only.
   Underpinning shown is optional.
   Live Oak Homes reserves the right to modify product offering at any time.



