PERMIT NUMBER			
Installer Brent Strickland License # IH 1104218	New Home Used Home		
Installer Mobile Phone # 386-365-7043	Home installed to the Manufacturer's Installation Manual		
Address of home 248 NW M CAIL TECK	Home is installed in accordance with Rule 15-C		
being installed LAKECIAS FL, 72055	Single wide Wind Zone II Wind Zone III		
Manufacturer Fleetwood Length x width 58x28	Double wide Installation Decal # 89532		
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home	Triple/Quad		
I understand Lateral Arm Systems cannot be used on any home (new or used)	Roof System: Typical Hinged		
where the sidewall ties exceed 5 ft 4 in.	PIER SPACING TABLE FOR USED HOMES		
Installer's initials D.J.	Load Footer 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size		
Typical pier spacing	capacity (sq in) (256) 1/2" (342) (400) (484)* (576)* (676)		
2' Silvani	1000 psf 3' 4' 5' 6' 7' 8'		
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	1500 psf 4' 6" 6' 7' 8' 8' 8' 8' 2000 psf 6' 8' 8' 8' 8' 8'		
Longitudinal (USE dark Miles to Shew these locations)	2500 psf 7' 6" 8' 8' 8' 8'		
	3500 psf 8' 8' 8' 8' 8' 8'		
	* interpolated from Rule 15C-1 pier spacing table.		
	PIER PAU SIZES		
	I-beam pier pad size Sq In 16 x 16 256		
	Perimeter pier pad size 16 x 18 288 18.5 x 18.5 342		
	Other pier pad sizes // (XZS 16 x 22.5 360		
	(required by the mfg.) 17 x 22 374 13 1/4 x 26 1/4 348		
	Draw the approximate locations of marriage 20 x 20 400		
	symbol to show the piers. 17 1/2 x 25 1/2 446		
narriage wall pleas within 2' of end of home penRule 15C	List all marriage wall openings greater than 4 foot 26 x 26 676		
	and their pier pad sizes below.		
	Opening Pier pad size		
	4 ft5 ft		
A Build	FRAME TIES		
County Building Athony X star	within 2' of end of home spaced at 5' 4" oc		
Plans Reviewed for Code Compliance 9 04-28-2022	TIEDOWN COMPONENTS OTHER TIES Number		
Compliance 9 04-28-2022	Longitudinal Stabilizing Device (LSD) Sidewall 29		
	Manufacturer Longitudinal Stabilizing Device w/ Lateral Arms Longitudinal Marriage wall		
of Florida	Manufacturer Shearwall 9		

PERMIT WORKSHE	FI

page 2 of 2

	PERMIT NUMBER					
	POCKET PENETROMETER TEST					
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.						
	x 1000 x 1000 x 1000					
	POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment.					
	x1000 x1000 x1000					
	TORQUE PROBE TEST					
	The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 5 foot anchors.					
	Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials					
	Installer Name					
	Date Tested 4-26-22					

	cal

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg

Site Preparation			
Debris and o Water drains	rganic material removed Other		
	Fastening multi wide units		
Walls: Ty Roof: Ty Fo	pe Fastener: Length: Spacing: Length: Spacing: Length: Spacing: Spacing: Length: Spacing: Spacing: Length: Length: Spacing: Length: Spacing: Length: Spacing: Length: Spacing: Length: Leng		
	Gasket (weatherproofing requirement)		
homes and to a result of a	a properly installed gasket is a requirement of all new and used hat condensation, mold, meldew and buckled marriage walls are poorly installed or no gasket being installed. I understand a strip ot serve as a gasket.		
	Installer's initials B.S.		
Type gasket Pg.	Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes		
	Weatherproofing		
Siding on un	oard will be repaired and/or taped. Yes Pg its is installed to manufacturer's specifications. Yes imney installed so as not to allow intrusion of rain water. Yes		
	Miscellaneous		
Dryer vent in Range down Drain lines s	e installed. YesNoNoN/AN/AN/AN/AN/AN/AN/AN/AN/AN/AN/A		

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

	1	1	V	
Installer S	ignature1	211		2

Date 4-26-22

52 58 loundary room - lung Ram Booth. Screwed Arch N Dinning

4/26/22

Manufacturer Address Fleetwood Homes of GA., Inc. Hwy 82 West Pearson, GA 31642 #54 a Plant Number 5-94 HUD MGEO 778574/778575 GAFLR54A74556-HS/GAFLR54B74556-HS 4583P Air conditioner provided at factory (Alternate I) COMFORT-COOLING Design AppRADCO (D.A.P.I.A.) BA This dissolved home is designed to comply with the federal manufactured home construction and safety standards in force at time of manufacture.

[For additional information, neaself owner's manual.] The factory installed againment includes: , Manutacturer Equipment COOLING Coleman For neating For air cooling Magic Chef Magic Chef Retrigerator Water heater Washer Crothes Dry Distinuestor Garbaga De Coleman 3LECT Fueplace MICHESTATION PROMISED BY THE MANUFACTURES MICESSARY TO CALCULATE SENSIBLE MEAT GAME