PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

| E | for Office Use Only (Revised 7-1-15) Zoning OfficialBuilding Official |
|-----|---|
| 100 | P# Pate Received By Permit # |
| | lood Zone Development Permit Zoning Land Use Plan Map Category |
| С | omments |
| | EMA Map# Elevation Finished Floor River In Floodway Recorded Deed or Property Appraiser PO Site Plan |
| | Existing well Land Owner Affidavit Installer Authorization — FW Comp. letter App Fee Paid |
| | |
| | DOT Approval ☐ Parent Parcel # ☐ STUP-MH ☐ 911 App Ettisville Water Sys ☑ Assessment ☐ ☑ ☑ Out County ☐ In County ☑ Sub VF Form |
| Pro | perty ID # <u>35 − 35 − 15 − 00 210 − 00</u> Subdivision Lot# <u>14 −</u> (659) New Mobile Home Used Mobile Home MH Size 14 ⊀ 66 Year 2004 |
| | |
| • | Applicant Steve Stevent Phone # 904 334-915 |
| • | Address SW Endeavor Ct. Lake City FL |
| | Name of Property Owner Steve Stewart/CCF Properties UC 904-334-9115 |
| | 911 Address Sw Endervor Ct Lake City FL |
| | Circle the correct power company - FL Power & Light - Clay Electric |
| | (Circle One) - Suwannee Valley Electric - Duke Energy |
| • | Name of Owner of Mobile Home Steve Stewart Phone # 904-334-9115 Address III 69 Cedar Creek Farms Rd Glen st. Wary FL 32040 |
| | Relationship to Property Owner Self |
| | Current Number of Dwellings on Property 4 |
| 9 | Lot Size Total Acreage 1.47 |
| | Do you : Have Existing Drive or Private Drive (Gurrently using) or Private Drive (Blue Road Sign) or need Culvert Permit (Putting in a Culvert) or Culvert Waiver (Circle one) (Not existing but do not need a Culvert) |
| | Is this Mobile Home Replacing an Existing Mobile Home VES |
| 9 | Driving Directions to the Property take go west past I 75 about 5 miles |
| 9 | Driving Directions to the Property take go west past ITS about 5 miles turn left on Sw Endeavor court. First mobile home on Arght 124 126 |
| 28 | |
| | Name of Licensed Dealer/Installer Kodney Cambbool Phone # 904-364-6383 |
| | Installers Address 13/88 SW 83 ave Stade FC License Number IH/102555 Installation Decal # 338.77 |
| | installation pecal #) \(\(\chi_{\chi}\) |

StewartSamantha J & gmail.com



COLUMBIA COUNTY BUILDING DEPARTMENT

135 NE Hernando Ave, Suite B-21, Lake City, FL 32055 Phone: 386-758-1008 Fax: 386-758-2160

MOBILE HOME INSTALLERS LETTER OF AUTHORIZATION

| MOBILE HOME | INSTALLERS LETT | ER OF AUTHO | JKIZATIOI | N | | |
|--|---|--|---------------------------------|--|--|--|
| I, Rochey Carrichael ,give this authority for the job address show below | | | | | | |
| only, 126 Endeavor cour | + Cake City, t | 2 | , and | I do certify that | | |
| the below referenced person(s) | listed on this form is/a | re under my dir | ect supervis | sion and control | | |
| and is/are authorized to purchase permits, call for inspections and sign on my behalf. | | | | | | |
| Printed Name of Authorized Person | Signature of Author Person | 100 | ithorized P heck one) | erson is | | |
| Steve stewart | Sten Stone | | Agent Property | Officer Owner | | |
| i de Sie | | | _ Agent _ Property | Officer Owner | | |
| | | | _ Agent _ Property | Officer Owner | | |
| I, the license holder, realize that under my license and I am fully Local Ordinances. I understand that the State Lice holder for violations committed document and that I have full re | responsible for compli nsing Board has the po by him/her or by his/he | ance with all Floor ower and author or authorized pe | orida Statute rity to discip | es, Codes, and Dline a license ough this | | |
| My All | | IU/10256 | 56 | 5-17-21 | | |
| License Holders Signature (Notarized) License Number Date | | | | | | |
| NOTARY INFORMATION: STATE OF:FloridaCOUNTY OF: Bradhid | | | | | | |
| The above license holder, whos personally appeared before me (type of I.D.) fusionally kind | and is known by me o | armichae has produced 11111 day of | identificatio May | on , 20 <u>21</u> . | | |
| ALBANY L. BRITT Commission # GG 330805 POTARY'S SIGNATURE ALBANY L. BRITT Commission # GG 330805 POTARY S JUD 23 Bonded Thru Troy Felin Insurance 800-385-7019 | | | | | | |

SITE PLAN CHECKLIST


- _1) Property Dimensions
- 2) Footprint of proposed and existing structures (including decks), label these with existing addresses
 - 3) Distance from structures to all property lines
 - 4) Location and size of easements
- ___5) Driveway path and distance at the entrance to the nearest property line
 - __6) Location and distance from any waters; sink holes; wetlands; and etc.
 - _7) Show slopes and or drainage paths
 - 8) Arrow showing North direction


SITE PLAN EXAMPLE

Revised 7/1/15

NOTE:

This site plan can be copied and used with the 911 Addressing Dept. application forms.





Address of home being installed Installer: Koo Typical pier spacing Manufacturer South if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. NOTE: if home is a single wide fill out one half of the blocking plan **Mobile Home Permit Worksheet** longitudinal Comichael License # 11 Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) Installer's initials Length x width all piers with Ø of end 2 14×66 per R 150 8 Application Number: capacity bearing and their pier pad sizes below. Other pier pad sizes (required by the mfg.) Manufacturero l. ver Manufacturer Oliver Head Polocies Perimeter pier pad size interpolated from Rule 15C-1 pier spacing table. Load Longitudinal Stabilizing Device (LSD) List all marriage wall openings greater than 4 fool I-beam pier pad size Triple/Quad Double wide Single wide Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C New Home 2500 3000 2000 1000 psf 3500 psf 500 psf Opening psi Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers. (sq in) Footer size TIEDOWN COMPONENTS 16" x 16" PIER PAD SIZES PIER SPACING TABLE FOR USED HOMES 4'6" (256)7 6 œ Serial # Used Home Installation Decal # Wind Zone II technologies 18 1/2" x 18 Pier pad size 1/2" (342) œ 0 5 SSOAL 20" x 20" K X (400) 00 42890 33877 Wind Zone III 22" x 22" 4# (484)* Marriage wall Shearwall within 2' of end of home spaced at 5' 4" oc Sidewall ongitudinal ∞ ထ္ 00 ගු POPULAR PAD SIZES 7 3/16 x 25 3/16 17 1/2 x 25 1/2 3 1/4 x 26 1/4 18.5 x 18.5 Pad Size 16 x 16 16 x 18 16 x 22.5 26 x 26 20×20 OTHER TIES 24 x 24 FRAME TIES 24" X 24" ANCHORS (576)*00 0 5ft Number 26" x 26" (676)

 ∞ ထူထူထ

576

348

288

Mobile Home Permit Worksheet

| TORQUE PROBE TEST | x 055 sumed poss x - | Using 500 lb. increments, take the lowest reading and round down to that increment. | 2. Take the reading at the depth of the footer. | Test the perimeter of the home at 6 locations. | POCKET PENETROMETER TESTING METHOD | x assumed x / x | The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing. | POCKET PENETROMETER TEST |
|-------------------|----------------------|---|---|--|------------------------------------|-----------------|---|--------------------------|
| | | | | 4 | = 5 5 er | , T | | Ш |

showing 275 inch pounds or less will require 5 foot anchors. The results of the torque probe test is 300 here if you are declaring 5' anchors without testing inch pounds or check

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

できる

rac

Installer Name

Date Tested

KUCKOC (

Electrical

source. Connect electrical conductors between multi-wide units, but not to the main power This includes the bonding wire between mult-wide units. Pg. 12-24

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 12-24

independent water supply systems. Pg. Connect all potable water supply piping to an existing water meter, water tap, or other 12-24

> Application Number: Date:

Site Preparation

Water drainage: Natural Debris and organic material removed Water drainage: Natural Swale

Pad Other

Fastening multi wide units

Type Fastener: Type Fastener: Type Fastener: MA

Floor:

Walls:

Roof:

Length: Length: Length: 1/2 Spacing

will be centered over the peak of the roof and fastened with galv. For used homes a min. 30 gauge, 8" wide, galvanized metal strip roofing nails at 2" on center on both sides of the centerline Spacing: Spacing:

Gasket (weatherproofing requirement)

a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are

Installer's initials

Type gasket

Between Walls Yes Between Floors Installed: Yes

Bottom of ridgebeam Yes

Weatherproofing

Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes The bottomboard will be repaired and/or taped. Yes Pg. 15-25

Miscellaneous

Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of skirting. Drain lines supported at 4 foot intervals. Yes Skirting to be installed. Yes Other: Electrical crossovers protected. Yes No N NA

Installer verifies all information given with this permit worksheet manufacturer's installation instructions and or Rule 15C-1 & 2 is accurate and true based on the

Installer Signature,

Date 5-17-2

MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

| APPLICATION NUI | MBER CONTRACTOR | PHONE |
|---|--|------------------------------------|
| | THIS FORM MUST BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERMIT $\operatorname{\mathcal{CCF}}$ | Properties U |
| In Columbia Corecords of the Ordinance 89-0 exemption, ge | | |
| Any changes, t start of that su | the permitted contractor is responsible for the corrected form being submitted to abcontractor beginning any work. Violations will result in stop work orders and/or | this office prior to the fines. |
| ELECTRICAL | Print Name Steve Stewart Signature Steve Stewart License #: Dwner Phone #: 904-334-91 | |
| | Qualifier Form Attached | |
| MECHANICAL/ | Print Name Steve Stewart Signature Stry St. License #: awner Phone #: 904-334-0 | |
| | Qualifier Form Attached | |

F. S. 440.103 Building permits; identification of minimum premium policy.--Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.

CODE ENFORCEMENT DEPARTMENT COLUMBIA COUNTY, FLORIDA OUT OF COUNTY MOBILE HOME INSPECTION REPORT

| COUNTY THE MOBILE HOME IS BEING MOVED FROM _ brackford |
|--|
| OWNERS NAME Steve Stewart PHONE CELL 904-334-9115 |
| INSTALLER Rodrey Carniched PHONE CELL 904-364-638: |
| INSTALLERS ADDRESS 13188 SW 83rd are storkers |
| MOBILE HOME INFORMATION MAKE South YEAR 2004 SIZE 14 x 66 |
| COLOR Grey SERIAL No. 55 DAL 42 8901 |
| WIND ZONE SMOKE DETECTOR_specable |
| INTERIOR: FLOORS Solid |
| DOORS Solid |
| WALLS Solid |
| CABINETS good cond |
| ELECTRICAL (FIXTURES/OUTLETS) 5000 |
| EXTERIOR: WALLS / SIDDING Solid |
| WINDOWS weather tight |
| DOORS Solid |
| INSTALLER: APPROVED NOT APPROVED |
| INSTALLER OR INSPECTORS PRINTED NAME Rodney Carmichael |
| Installer/Inspector Signature License No. 114/1025656 Date 5-17-2 |
| NOTES: |
| ONLY THE ACTUAL LICENSE HOLDER OR A BUILDING INSPECTOR CAN SIGN THIS FORM. |
| NO WIND ZONE ONE MOBILE HOMES WILL BE PERMITTED. MOBILE HOMES PRIOR TO 1977 ARE PRE-HUD AND THE WIND ZONE MUST BE PROVEN TO BE PERMITTED. |
| BEFORE THE MOBILE HOME CAN BE MOVED INTO COLUMBIA COUNTY THIS FORM MUST BE COMPLETED AND RETURNED TO THE COLUMBIA COUNTY BUILDING DEPARTMENT. |
| ONCE MOVED INTO COLUMBIA COUNTY AN INSPECTOR MUST COMPLETE A PRELIMINARY INSPECTION ON THE MOBILE HOME. CALL 386-758-1008 TO SET UP THIS INSPECTION. NO PERMIT WILL BE ISSUED BEFORE THIS IS DONE. |
| Code Enforcement Approval Signature |



Department of State / Division of Corporations / Search Records / Search by Entity Name /

Detail by Entity Name

Florida Limited Liability Company CCF PROPERTIES LLC

Filing Information

Document Number

L18000059869

FEI/EIN Number

85-5194697

Date Filed

03/07/2018

Effective Date

03/01/2018

State

FL

Status

ACTIVE

Principal Address

11169 CEDAR CREEK FARMS RD

GLEN ST MARY, FL 32040

Mailing Address

11169 CEDAR CREEK FARMS RD GLEN ST MARY, FL 32040

Registered Agent Name & Address

STEWART, SAMANTHA J 11169 CEDAR CREEK FARMS RD

GLEN ST MARY, FL 32040

Authorized Person(s) Detail

Name & Address

Title PRES

STEWART, STEVE J 11169 CEDAR CREEK FARMS RD GLEN ST MARY, FL 32040

Title VP

STEWART, SAMANTHA J 11169 CEDAR CREEK FARMS RD GLEN ST MARY, FL 32040

Annual Reports

Report Year

Filed Date

2019

04/05/2019

2020 03/06/2020 2021 03/17/2021

Document Images

03/17/2021 -- ANNUAL REPORT View image in PDF format

03/06/2020 -- ANNUAL REPORT View image in PDF format

04/05/2019 -- ANNUAL REPORT View image in PDF format

03/07/2018 -- Florida Limited Liability View image in PDF format

Formal Development of State Of their Michellery