## **PERMIT WORKSHEET**

page 1 of 2

PERMIT NUMBER	1
Installer James Foley License # 7/1078536	New Home Used Home
Installer Mobile Phone # 386 249 3994	Home installed to the Manufacturer's Installation Manual
Address of home 327 Wedo Way	Home is installed in accordance with Rule 15-C
being installed Lake Cets , fi	Single wide  Wind Zone II  Wind Zone III
Manufacturer Fleetward Length x width 32 XLOD	Double wide Installation Decal # 8488/
NOTE: if home is a single wide fill out one half of the blocking plan	102(1)0
if home is a triple or quad wide sketch in remainder of home	AND
I understand Lateral Arm Systems cannot be used on any home (new or used)	Roof System: Typical Hinged
where the sidewall ties exceed 5 ft 4 in.  Installer's initials	PIER SPACING TABLE FOR USED HOMES
77	Load Footer bearing size 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26"
Typical pier spacing	capacity (sq in) (256) 1/2" (342) (400) (484)* (576)* (676)
2' 15	1000 psf 3' 4' 5' 6' 7' 8'
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	1500 psf 4' 6" 6' 7' 8' 8' 8' 8' 2000 psf 6' 8' 8' 8' 8' 8'
— Ioriginalina	2500 psf 7' 6" 8' 8' 8' 8' 8'
	3000 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'
	* interpolated from Rule 15C-1 pier spacing table.
	PIER PAD SIZES POPULAR PAD SIZES
	I-beam pier pad size Sq In
	Perimeter pier pad size
	Other pier pad sizes $26 \times 3/$ $18.5 \times 18.5$ $342$ $16 \times 22.5$ $360$
··· <u>[</u> L <u>i</u>	(required by the mfg.) 17 x 22 374
	Draw the approximate locations of marriage 20 x 20 400
	wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441
garriage wall piers within 2' of end of home per Rule 15C	symbol to show the piers. 17 1/2 x 25 1/2 446 24 x 24 576
	List all marriage wall openings greater than 4 foot 26 x 26 676
	and their pier pad sizes below.  ANCHORS
	Opening Pier pad size  / 7 / 7 / 4 ft 5 ft
TITITE AN BUILD THE TITITE OF THE STATE OF T	$26\times3/$ 4ft 5ft
County Building Stan	FRAME TIES
Plans Reviewed for Code Compliance 11-23-2021	within 2' of end of home spaced at 5' 4" oc
for Code	TIEDOWN COMPONENTS OTHER TIES
3 Compliance \$ 11-23-2021	Longitudinal Stabilizing Device (LSD)  Number  Sidewall
+++++++	Manufacturer Longitudinal
THE Vote of Florids	Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Manufacturer Manufacturer Shearwall

## **PERMIT NUMBER**

FO - 100000 (1/17) (1/1			
POCKET PENETROMETER TEST			
The pocket penetrometer tests are rounded down to / DOV psf			
or check here to declare 1000 lb. soil without testing.			
x x x			
POCKET PENETROMETER TESTING METHOD  1. Test the perimeter of the home at 6 locations.			
2. Take the reading at the depth of the footer.			
Using 500 lb. increments, take the lowest reading and round down to that increment.    Compliance   Comp			
xxx			
TORQUE PROBE TEST			
The results of the torque probe test is			
Electrical			
onnect electrical conductors between multi-wide units, but not to the main power ource. This includes the bonding wire between mult-wide units. Pg.			
Plumbing			
onnect all sewer drains to an existing sewer tap or septic tank. Pg. 4			

Site Preparation
and organic material removed rainage: Natural Swale Pad Other .
Fastening multi wide units
Type Fastener:  Type Fastener:  Length:  Spacing:  Spaci
Gasket (weatherproofing requirement)
stand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. Understand a strip will not serve as a gasket.  Installer's initials  Installed:  Between Floors Yes  Between Walls Yes  Bottom of ridgebeam Yes
Weatherproofing
tomboard will be repaired and/or taped. Yes Pg on units is installed to manufacturer's specifications. Yes e chimney installed so as not to allow intrusion of rain water. Yes
Miscellaneous
to be installed. Yes No ent installed outside of skirting. Yes N/A downflow vent installed outside of skirting. Yes N/A eles supported at 4 foot intervals. Yes al crossovers protected. Yes

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

\_ Date <u>//- 7</u>-2/

License Number: IH / 1078536 / 1 Name: JAMES FOLEY				
Order #: 5121 Label #: 84881	Manufacture /ecTwood	(Check Size of Home)		
Homeowner:	Year Model:	Single		
Address:	Length & Width:	Double		
	32 x 6 °	Triple		
City/State/Zip:	Type Longitudinal System:	HUD Label #:		
Phone #:	Type Lateral Arm System:	Soil Bearing / PSF:		
Date Installed:	New Home: Used Home:	Torque Probe / in-lbs:		
Installed Wind Zone:	Data Plate Wind Zone:	Permit #:		
Note:				

## STATE OF FLORIDA INSTALLATION CERTIFICATION LABEL

84881

LABEL#

DATE OF INSTALLATION

JAMES FOLEY

NAME

IH / 1078536 / 1

5121

LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320,8249, 320,8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

## INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN REQUESTED.

