



CAL-TECH TESTING, INC.

ENGINEERING & TESTING LABORATORY

P.O. Box 1625, Lake City, FL 32056-1625
2907 Spring Glen Road • Jacksonville, FL 32207

Lake City • (386) 755-3633
Fax • (386) 752-5456

Jacksonville • (904) 381-8901
Fax • (904) 381-8902

JOB NO.: 26-410
DATE TESTED: 6-16-26

REPORT OF IN-PLACE DENSITY TEST

ASTM METHOD: (D-2922) Nuclear (D-2937) Drive Cylinder Other

PROJECT: 118 SW Timberland CT

CLIENT: DWC Contracting

GENERAL CONTRACTOR: SAC EARTHWORK CONTRACTOR:

SOIL USE (SEE NOTE): 1 SPECIFICATION REQUIREMENTS: 95%

TECHNICIAN: C. W.

MODIFIED (ASTM D-1557): STANDARD (ASTM D-698):

TEST NO.	TEST LOCATION	TEST:		PROCTOR NO.	WET DENS. LBS. CU. FT.	DRY DENS. LBS. CU. FT.	MOIST PERCENT	% MAX. DENS.
		DEPTH ELEV. LIFT						
1	N Corner 10' SE & 5 SW	12		1	121.4	114.5	6.0	98
2	Center of pad	12		1	120.7	113.4	6.5	97
3	S corner 5' NE + 10' NW	12		1	121.1	113.0	7.1	97

REMARKS:

PROCTOR NO.	SOIL DESCRIPTION	PROCTOR VALUE	OPT. MOIST.
		116.9	8.8

NOTE: 1. Building Fill 2. Trench Backfill 3. Base Course 4. Subbase/Stabilized Subgrade 5. Embankment 6. Subgrade/Natural Soil 7. Other
The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test location and change with time, sound judgement should be exercised with regard to the use and interpretation of the data.