



• Engineering
• Geotechnical
Laboratories

Cal-Tech Testing, Inc.

P O Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456
2907 Spring Glen Road, Jacksonville, FL 32207 • Tel(904)381-8901 • Fax(904)381-8902

54797

REPORT OF IN-PLACE DENSITY TEST

JOB NO.: 26-00127-01

DATE TESTED: 1/14/2026

DATE REPORTED: 1/16/2026

PROJECT:	Bing - 524 SW Jordan Street, Fort White, FL	
CLIENT:	Florida Homes, Inc. Realty-Construction, Alachua, Florida 32615	
GENERAL CONTRACTOR:	SAC	
EARTHWORK CONTRACTOR:		
INSPECTOR:	JL Abbott	
ASTM METHOD	SOIL USE	
(D-6938) Nuclear	BUILDING FILL	
SPECIFIED REQUIREMENTS: 95%		

TEST NO.	TEST LOCATION	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
1	Center of Pad	12"	122.3	8.4	112.8	1	109.3	103%
2	6 feet East, 3 feet North of Center of Pad	12"	122.2	8.0	113.1	1	109.3	103%
3	6 feet West, 5 feet South of Center of Pad	12"	121.4	9.4	111.0	1	109.3	102%

REMARKS:

The Above Tests Meet Specified Requirements


PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Tan Sand with Silt (SP-SM) (Refer to Job. No.: 13-00300-01 / Proctor No. 1)	109.3	10.2	MODIFIED (ASTM D-1557)

Respectfully Submitted,
CAL-TECH TESTING, INC.

Reviewed By:

Date:

Licensed, Florida No: 65550



The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.