



4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914 Work Order No. 9005067

Project No:	0215.2400148.0000-0215-0001	Date:	03/05/2025
Project Name:	Helmick Residence	Permitting Authority:	Columbia County, FL
Address:	Mills - Columbia, 283 Rolling Meadows Gln, Permit No. 51323, Ft. White, FL		
Permit Type:	Residential Building	Client:	Chris Mill Homes
Permit No:	51323	Contact:	DiAnna Sara
Inspection Type:	BUILDING - RESIDENTIAL		229-212-1100
Sub Type:	Insulation Inspection		diannasara@cmhflorida.com
Result:	Fail		

Notes:		
Date	Note	User Name
03/05/2025	Roofing not completed. Only underlayment installed. Open penetrations at vents Insulation needs to be reinspected after roof is completed.	Seth L. Green

I hereby affirm that to the best of my knowledge and belief, the above listed inspection was performed as indicated and the work was reviewed for compliance with the approved plans, and all pertinent sections of the Florida Building Code.

Duly Authorized Representative:

Seth L. Green , BN7696