



UNIVERSAL ENGINEERING SCIENCES

Consultants In: Geotechnical Engineering • Environmental Sciences
Geophysical Services • Materials Testing • Threshold Inspection
Building Code Administration, Compliance Inspection & Plan Review

UES Project No.: 0210.1800019.0000
Date Typed: April 09, 2018

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

Construction Materials Testing Services FIELD AND LABORATORY REPORT COVER PAGE

Client: SF Brevard, LLC
40 South Palafox Place, Suite 400
Pensacola, FL 32502

Project: The Rehab Center of Lake City, CSD
385 SW Property Place, Lake City, Columbia County, FL 32024

As requested, Universal Engineering Sciences, Inc. (UES) representative(s) performed construction materials testing and/or field inspection services on the above project. Testing results and/or inspection observations are reported on the attached sheets. The contents of this package are summarized below:

Scope of Work

Work Order No.	Date	Type of Report
1044191-1	04/07/2018	In-Place Density Test Report w/Activity Record

We hope this information is sufficient for your immediate needs. If you have any questions, please do not hesitate to contact the undersigned or Jeannine Seider.

Sincerely,
Universal Engineering Sciences, Inc.
Certificate of Authorization No. 00000549



Keith L. Butts, P.E. 4-11-18
STATE OF FLORIDA
Professional Engineer No. 53986

Attachments (2)
js

This item has been electronically signed and sealed by Keith L. Butts, P.E. using a Digital Signature. Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.



UNIVERSAL ENGINEERING SCIENCES

Consultants In: Geotechnical Engineering • Environmental Sciences
Geophysical Services • Materials Testing • Threshold Inspection
Building Code Administration, Compliance Inspection & Plan Review

UES Project No: 0210.1800019.0000
UES Report No: 1044191-1 ARC 040718

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

Activity Record

Client: SF Brevard, LLC
40 South Palafox Place, Suite 400
Pensacola, FL 32502

Project: The Rehab Center of Lake City, CSD
385 SW Property Place, Lake City, Columbia County, FL 32024

Date of Activity: Saturday, April 07, 2018

Technician: Cleveland English

As requested, a Universal Engineering Sciences Technician was present at the above referenced project site for the purpose of earthwork testing for the Zone 2.

While on site, the technician observed the general condition of the areas to be tested and performed 10 density tests for Zone 2. The tests were performed in accordance with the ASTM D-6938 Nuclear Gauge Method and were found to meet the project compaction requirements of 95% of the maximum dry density per ASTM D-1557.

The Contractor was notified of the test results or a copy was left for their records.

This test was performed without deviation from ASTM procedures.

This report shall not be reproduced, except in full, without the written approval of Universal Engineering Sciences.



UNIVERSAL ENGINEERING SCIENCES

Consultants In: Geotechnical Engineering • Environmental Sciences
Geophysical Services • Materials Testing • Threshold Inspection
Building Code Administration, Compliance Inspection & Plan Review

UES Project No: 0210.1800019.0000

Workorder No: 1044191-1

Report Date: 04/09/2018

4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

In-Place Density Test Report

Client: SF Brevard, LLC
40 South Palafox Place, Suite 400
Pensacola, FL 32502

UES Technician: Cleveland English

Date Tested: 04/07/2018

Project: The Rehab Center of Lake City, CSD
385 SW Property Place, Lake City, Columbia County, FL 32024

Type of Test:

Area Tested: Zone 2

Field: ASTM D-6938 Nuclear Gauge Method

Material: Fill

Laboratory: ASTM D1557 Modified Proctor

Reference Datum: 0 = Top of Fill

The tests below meet the 95% minimum compaction requirement.

Test No.	Location of Test	Range	Maximum Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture (%)	Soil Compaction (%)	Pass or Fail
1	Zone B Southwest Corner 35' East 20' North	-1-0 ft	108.3	13.6	104.2	7.3	96	Pass
2	Zone B Southwest Corner 35' East 50' North	-1-0 ft	108.3	13.6	106.8	6.8	99	Pass
3	Zone B Southwest Corner 35' East 50' North	-1-0 ft	108.3	13.6	103.7	7.2	96	Pass
4	Zone B Southwest Corner 45' East 70' North	-1-0 ft	108.3	13.6	105.1	8.8	97	Pass
5	Zone B Southwest Corner 45' East 85' North	-1-0 ft	108.3	13.6	107.3	8.8	99	Pass
6	Zone B Southwest Corner 55' East 35' North	-1-0 ft	108.3	13.6	106.6	8.5	98	Pass
7	Zone B Southwest Corner 55' East 60' North	-1-0 ft	108.3	13.6	106.4	7.6	98	Pass
8	Zone B Southwest Corner 55' East 60' North	-1-0 ft	108.3	13.6	102.8	8.0	95	Pass
9	Zone B Southwest Corner 55' East 75' North	-1-0 ft	108.3	13.6	107.4	7.5	99	Pass
10	Zone B Southwest Corner 75' East 20' North	-1-0 ft	108.3	13.6	104.6	6.4	97	Pass