

## Work Order

<b>Number</b>	2026-00001964	<b>Request Date</b>	2/18/2026 12:00:00 AM
<b>Type</b>	Water Inspection	<b>Schedule Date</b>	2/18/2026 12:00:00 AM
<b>Priority</b>		<b>Assign Date</b>	
<b>Requester</b>	Shasta Pelham	<b>Assigned To</b>	Scott, William Brian
<b>Account</b>	143351-001 Aspen Pest Control Phone:	<b>Service Address</b>	410 SW WINDSWEPT GLN LAKE CITY, FL 32024

<b>Comments</b>	9:47 am Barrs Plumbing installed a backflow & needs the water turned on to certify the backflow. Please verify that they connected to meter 96013721 correctly. The meter can be left on if they pass inspection and the backflow passes certification. - SMP
-----------------	---

<b>New Meter Device</b>	<b>Meter #96013721</b>			
	<b>MXU #137211740</b>			

Read 0000010

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Read Date 02-18-2026

\_\_\_ / \_\_\_ / \_\_\_

Read Turned on and left on

\_\_\_\_\_

\_\_\_\_\_

9:00- 9:45

Read Date \_\_\_ / \_\_\_ / \_\_\_

Comments Meter check valve and backflow installed properly

Meter is front left by the road. Bars, plumbing on site.

Completed By: Kap

# Work Order

<b>Number</b>	2026-00000090	<b>Request Date</b>	1/5/2026 12:00:00 AM
<b>Type</b>	Sewer Inspection	<b>Schedule Date</b>	1/6/2026 12:00:00 AM
<b>Priority</b>		<b>Assign Date</b>	
<b>Requester</b>	Shasta Pelham	<b>Assigned To</b>	Scott, William Brian
<b>Account</b>	143351-001 Aspen Pest Control Phone:	<b>Service Address</b>	410 SW WINDSWEPT GLN LAKE CITY, FL 32024

<b>Comments</b>	2:47 pm Please verify if they plumbed to the sewer tap correctly. Colton with Barrs Plumbing 386-984-5219. - SMP
-----------------	--

New Meter Device				

Read \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Read \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
**1:00-1:45**

Read Date **01-06-2026**  
 \_\_\_ / \_\_\_ / \_\_\_

Read Date \_\_\_ / \_\_\_ / \_\_\_

Comments Gravity, sewer, and clean out installed properly  
Sewer clean out front right by ditch

Completed By: Kap