



UNIVERSAL ENGINEERING SCIENCES

Consultants In: Geotechnical Engineering • Environmental Sciences
Geophysical Services • Construction Materials Testing • Threshold Inspection
Building Inspection • Plan Review • Building Code Administration

UES Project No: 0210.2000294.0000
Workorder No: 1095981-1
Report Date: 2/1/2023

4475 Southwest 35th Terrace, Gainesville, 32608 • P: 352.372.3392 • F: 352.336.7914

In-Place Density Test Report

Client: William Weseman Builders
1778 SW 154th ST
Newberry, FL 32669

UES Technician: Cleveland English

Date Tested: 02/01/2023

Project: 347 SE Sunset Glen, High Springs, FL
347 SE Sunset Glen, High Springs, Alachua County, FL

Area Tested: House pad

Material: Fill

Reference Datum: 0 = Top of Fill

Type of Test:

Field: ASTM D-6938 Nuclear Gauge Metho

Laboratory: ASTM D1557 Modified Proctor

The tests below meet the minimum 95% relative soil compaction requirement of Laboratory Proctor maximum dry density.

| Test No. | Location of Test | Range | Maximum Density (pcf) | Optimum Moisture (%) | Field Dry Density (pcf) | Field Moisture (%) | Soil Compaction (%) | Fill Depth (inch) | Pass or Fail |
|----------|------------------|---------|-----------------------|----------------------|-------------------------|--------------------|---------------------|-------------------|--------------|
| 1 | NE corner | -1-0 ft | 108.8 | 9.9 | 105.2 | 5.5 | 97 | N/A | Pass |
| 2 | SW corner | -1-0 ft | 108.8 | 9.9 | 106.3 | 4.8 | 98 | N/A | Pass |
| 3 | SE corner | -1-0 ft | 108.8 | 9.9 | 103.6 | 5.0 | 95 | N/A | Pass |
| 4 | NE corner | -1-0 ft | 108.8 | 9.9 | 104.7 | 5.9 | 96 | N/A | Pass |
| 5 | Center of pad | -1-0 ft | 108.8 | 9.9 | 104.2 | 5.3 | 96 | N/A | Pass |