



UNIVERSAL ENGINEERING SCIENCES

Consultants In Geotechnical Engineering Environmental Sciences
Construction Materials Testing, Threshold Inspections Private Provider Inspection

4475 SW 35th Terrace • Gainesville • FL • 32608 • P (352) 372-3392 • F (352) 336-7914
Certificate of Authorization No. 549

Project No 0210.1100040.0000

Report No.

Date June 6, 2014

REPORT OF IN-PLACE DENSITY TESTS

Client: Innovative Home Builders of North Florida, Inc. Project: Cottage Road
P.O. Box 1192 171 SW Rose Point Place, Lot 3
High Springs, FL 32655 Lake City, FL

Area Tested	<input type="checkbox"/> Sanitary Pipe	<input type="checkbox"/> Building Pad	<input type="checkbox"/> Subgrade	Material	<input checked="" type="checkbox"/> Fill	<input type="checkbox"/> Limerock
	<input type="checkbox"/> Sanitary Structure	<input checked="" type="checkbox"/> Footings	<input type="checkbox"/> Other		<input type="checkbox"/> Backfill	<input type="checkbox"/> Stabilization
	<input type="checkbox"/> Storm Pipe	<input type="checkbox"/> Roadway	<input type="checkbox"/> Embankment		<input type="checkbox"/> Native	<input type="checkbox"/> Other
	<input type="checkbox"/> Storm Structure	<input type="checkbox"/> Curb				

Referenced From	<input type="checkbox"/> Top	<input type="checkbox"/> Fill	<input type="checkbox"/> Pipe	<input type="checkbox"/> Base Course
	<input type="checkbox"/> Springline	<input type="checkbox"/> Native	<input type="checkbox"/> Structure	<input type="checkbox"/> Subgrade
	<input checked="" type="checkbox"/> Bottom	<input checked="" type="checkbox"/> Footing	<input type="checkbox"/> Berm	<input type="checkbox"/> Other

Field Test Performed	<input type="checkbox"/> ASTM D-2937 Drive Cylinder Method	Laboratory Testing	<input checked="" type="checkbox"/> ASTM D-1557 Modified Proctor	<input type="checkbox"/> FM 5-515 LBR
	<input checked="" type="checkbox"/> ASTM D-6938 Nuclear Gauge Method		<input type="checkbox"/> ASTM D-698 Standard Proctor	<input type="checkbox"/> ASTM D-1883 C
	<input type="checkbox"/> ASTM D-1556 Sand Cone Method		<input type="checkbox"/> AASHTO T180 Modified Proctor	
	<input type="checkbox"/> ASTM D-558 Soil Cement Field Proctor		<input type="checkbox"/> AASHTO T99 Standard Proctor	

Report Left on Site? ☐ Yes (With Whom?)
☒ No (Reason?)

Pick Up Proctor

Compaction Requirement = 95%

Date Tested: 5/30/14

			Lab Test Results			Field Test Results				
Test No.	Location of Test	Depth or Elevation	Sample Number	Maximum Density (pcf)	Optimum Moisture (%)	Wet Density (pcf)	Dry Density (pcf)	Field Moisture (%)	Compaction (%)	PASS FAIL
1.	Approximate Center of Building Pad	-1'-0	-	120.4	10.0	126.2	115.0	9.7	96	PASS
2.	Approximate Center of Northeast Corner Footing	-1'-0	-	120.4	10.0	125.8	115.4	9.0	96	PASS
3.	Approximate Center of Southwest Corner Footing	-1'-0	-	120.4	10.0	125.8	115.1	9.3	96	PASS

Technician DI/cb

DRAFT