



### ENGINEERING & TESTING LABORATORY

P.O. Box 1625, Lake City, FL 32056-1625  
7540 103rd St. Suite 215 • Jacksonville, FL 32210

Lake City • (386) 755-3633  
Fax • (386) 752-5456

Jacksonville • (904) 381-8901  
Fax • (904) 381-8902

JOB NO.: 23-146  
DATE TESTED: 3-15-23

## REPORT OF IN-PLACE DENSITY TEST

ASTM METHOD: ✓ (D-2922) Nuclear          (D-2937) Drive Cylinder          Other

PROJECT: 298 NW Overflow Lake Drive

CLIENT: Bryan Zuecher

GENERAL CONTRACTOR: SAC EARTHWORK CONTRACTOR: SAC

SOIL USE (SEE NOTE): 1 SPECIFICATION REQUIREMENTS: 95

TECHNICIAN: G.P.

MODIFIED (ASTM D-1557): ✓ STANDARD (ASTM D-698):         

TEST NO.	TEST LOCATION	TEST:	PROCTOR NO.	WET DENS. LBS./CU.FT.	DRY DENS. LBS./CU.FT.	MOIST PERCENT	% MAX. DENS.
		DEPTH ELEV. LIFT					
1	NW Corner of footer 6 ft E.	12	1	122.5	107.7	13.7	97
2	SW Corner of footer 10 ft E.	12	1	119.7	107.6	11.2	97
3	Middle of East footer	12	1	120.0	106.7	13.3	96
4	Middle of West footer	12	1	119.8	106.6	12.3	96
5	Middle of North footer	12	1	123.2	113.1	8.9	102

REMARKS:         

PROCTOR NO.	SOIL DESCRIPTION	PROCTOR VALUE	OPT. MOIST.
1	Pending final	111.0	

NOTE: 1. Building Fill 2. Trench Backfill 3. Base Course 4. Subbase/Stabilized Subgrade 5. Embankment 6. Subgrade/Natural Soil 7. Other  
The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test location and change with time, sound judgement should be exercised with regard to the use and interpretation of the data.