

Thomas H. Williford, Architect, P. A.

P. O. Box 144, Lecanto, FL 34460

FL Lic. AA26001749

352-476-1937

April 21, 2023

Columbia County Building Department

135 NE Hernando Ave # 2

Lake City, FL 32055

Re: Permit #56540, Ward Residence
969 NW Lake City Ave., Lake City, FL 32055
Missed Inspection: Reroofing In-Progress

Dear Building Official: I certify the missed inspection and take full responsibility for it.

Please accept this letter as verification that the existing construction is in compliance with 2020 FBC Residential, Seventh Ed. and ASCE 7-16 (140 mph Ultimate Windspeed and 108 mph Nominal Windspeed) design criteria.

I have reviewed photo documentation and can attest that reroofing was performed by applying two layers of Owens Corning Pro Guard underlayment over the exposed Plywood decking in the field subsequent to renailing with 8d Ring shank nails @ 4" o.c. in the field and at the edges. 26 ga. galv. metal was installed in the valleys. The Drip Edge was attached with 1 1/4" roofing nails @ 3" o.c (staggered). Subsequently, IKO shingles were installed per the manufacturer's specifications.

IKO Shingles

FL30310.1

Owens Corning Pro Guard Synthetic Underlayment

FL15216.1

Sincerely,

Thomas H. Williford

This item has been digitally signed and sealed by Thomas H. Williford, Reg. Architect on the date shown. Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.

