DATE 04/01/2004 Columbia County	Building Permit PERMIT
This Permit Expires One Y	
ADDRESS 149 NE EMPIRE DRIVE	PHONE
OWNER DAVID & AMY BROWN	PHONE 867-4738
ADDRESS 259 NW RHODEN GLEN	LAKE CITY FL 32055
CONTRACTOR STACY BECKHAM	PHONE
	OORE RE, TL ON PILLSBURY, TL ON
ANETALOPE, 2ND ON LEFT	SORE RE, TE ON THEESBORT, TE ON
TYPE DEVELOPMENT MH,UTILITY ES	STIMATED COST OF CONSTRUCTION 00
HEATED FLOOR AREA TOTAL AR	EA HEIGHT .00 STORIES
FOUNDATION WALLS	ROOF PITCH FLOOR
LAND USE & ZONING A-3	MAX HEIGHT
Minimum Set Back Requirments: STREET-FRONT 30.00	REAR 25.00 SIDE 25.00
NO. EX.D.U. 0 FLOOD ZONE X	DEVELOPMENT PERMIT NO
PARCEL ID 10-3S-16-02058-022 SUBDIVISION	N PARNELL HILL
LOT 2 BLOCK D PHASE UNIT	2 TOTAL ACRES 1.00
IH0000512	Willest Hustin sa
Culvert Permit No. Culvert Waiver Contractor's License Nur	
04-0155-N         BK           Driveway Connection         Septic Tank Number         LU & Zoni	ng checked by Approved for Issuance New Resident
COMMENTS: ONE FOOT ABOVE THE ROAD	Approved for issuance
COMMENTS: ONE TOOT ABOVE THE KOAD	
19 070	Check # or Cash 3100
FOR BUILDING & ZONIN	NG DEPARTMENT ONLY
	NG DEPARTMENT ONLY (footer/Slab)
	NG DEPARTMENT ONLY (footer/Slab)  Monolithic
Temporary Power Foundation date/app_by	MG DEPARTMENT ONLY  Monolithic  date app. by  date app. by
Temporary Power Foundation date/app_by	NG DEPARTMENT ONLY (footer/Slab)  Monolithic
Temporary Power Foundation  date/app by  Under slab rough-in plumbing Slab  date/app by  Framing Rough-in plumbing all	MG DEPARTMENT ONLY  Monolithic  date app. by  Sheathing Nailing  date/app. by  date/app. by  over slab and below wood floor
Temporary Power Foundation    date/app by	MG DEPARTMENT ONLY  Monolithic  date app. by  Sheathing Nailing  date app. by  date app. by
Temporary Power Foundation  date/app by  Under slab rough-in plumbing Slab  date/app by  Framing Rough-in plumbing all	MG DEPARTMENT ONLY  Monolithic  date app. by  Sheathing Nailing  date app. by  ove slab and below wood floor  Peri, beam (Lintel)
Temporary Power Foundation    date/app by	MG DEPARTMENT ONLY  Monolithic  date/app. by  Sheathing/Nailing  date/app by  ove slab and below wood floor  date/app by  Peri, beam (Lintel)  date/app, by
Temporary Power Foundation    date/app by	MG DEPARTMENT ONLY  Monolithic  date app. by  Sheathing Nailing  date app. by  ove slab and below wood floor  Peri, beam (Lintel)
Temporary Power Foundation    date/app by	MG DEPARTMENT ONLY  Monolithic  date app. by  Sheathing Nailing  date app. by  date app. by  Dove slab and below wood floor  date app. by  Peri, beam (Lintel)  date app. by  Culvert  date app. by  Pool
Temporary Power	MG DEPARTMENT ONLY  Monolithic  date/app. by  Sheathing/Nailing  date/app by  Over slab and below wood floor  date/app by  Peri, beam (Lintel)  date/app, by  Culvert  date/app, by  Pool  Oby  Utility Pole
Temporary Power	MG DEPARTMENT ONLY  Monolithic  date/app. by  Sheathing/Nailing  date/app. by  Sheathing/Nailing  date/app. by  date/app. by  Peri, beam (Lintel)  date/app. by  Culvert  date/app. by  Pool  D. by  Utility Pole  /app. by  date/app. by
Temporary Power Foundation    date/app by	MG DEPARTMENT ONLY  Monolithic  date app. by  Sheathing Nailing  date app. by  Sheathing Nailing  date app. by  date app. by  Peri, beam (Lintel)  date app. by  Culvert  date app. by  Pool  Department of the control
Temporary Power Foundation    date/app by	Monolithic  date app. by  Sheathing Nailing  date app. by  Sheathing Nailing  date app. by  Dove slab and below wood floor  Peri, beam (Lintel)  date app. by  Culvert  date app. by  Pool  Do. by  Utility Pole  /app. by  Re-roof  date app. by
Temporary Power date/app by  Under slab rough-in plumbing Slab date/app by  Framing Rough-in plumbing all date/app by  Electrical rough-in date/app by  Permanent power C.O. Final date/app by  M/H tie downs, blocking, electricity and plumbing date/app  Reconnection Pump pole date/app. by  M/H Pole date/app by Travel Trailer date/app by	Monolithic    Monolithic     date app. by   date app. by     Sheathing Nailing     date app. by   date app. by     Dove slab and below wood floor     date app. by   date app. by     Culvert     date app. by   date app. by     Culvert     date app. by   date app. by     Do by   date app. by     Culvert     date app. by   date app. by     Do by   date app. by     Culvert     date app. by   date app. by     Culvert   date app. by
Temporary Power date/app by  Under slab rough-in plumbing date/app by  Framing Rough-in plumbing all date/app by  Electrical rough-in date/app by  Electrical rough-in date/app by  Permanent power C.O. Final date/app by  M/H tie downs, blocking, electricity and plumbing date/app. By  Reconnection Pump pole date/app. by  M/H Pole date/app by date/app. by  BUILDING PERMIT FEE S 0.00 CERTIFICATION FE	Monolithic  date app. by  Sheathing Nailing  date app by  Sheathing Nailing  date app by  Deve slab and below wood floor  Peri, beam (Lintel)  date app by  Culvert  date app, by  Culvert  date app, by  Pool  Oby  Utility Pole  (app, by  Re-roof  ate app, by  Re-roof  SURCHARGE FEE S 73.50
Temporary Power	Monolithic    Monolithic     date app. by   date app. by     Sheathing Nailing     date app. by   date app. by     Device slab and below wood floor

FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION, IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVIENCE, PHONE 758-1008 THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

### PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

٧	r Office Use Only Zoning Official & Building Official & 3 - 3/- 44
Fo	Dullding Official Dullding Official
	AP# 0403-74 Date Received 3/24/04 By NO Permit # 21679
F	lood ZoneX Development Permit_ <u>NIA</u> Zoning <u>A - 3</u> Land Use Plan Map Category <u>A - 3</u>
	Comments
8	Site Plan with Setbacks shown   Environmental Health Signed Site Plan Env. Health Release
q	Need a Culvert Permit    Need a Waiver Permit    Well letter provided    Existing Well
L	DON'T NAIR -
•	Property ID <u>02058-022 (10-35-16)</u> Must have a copy of the property deed
	New Mobile HomeUsed Mobile HomeYear 96
	Subdivision Information PARNell Hill unit 2, COT 2 BUK""
	Applicant Stray Beckman Phone # 352. 785. 2739
	Address F.O. BUX 2447, (AKG CT66 17) 32051
-	Address 1.0, 130 & 0112, CALGO 05 171 32050
	Name of Property Owner David & Amy Brown Phone# 867-4738
_	
-	911 Address 259 NW POWDEN GIAN, WKF City, 4) 32055
	Name of Owner of Mobile Home
_	
•	Address
•	Relationship to Property Owner
	$\sim$
•	Current Number of Dwellings on Property 2
=	Lot Size / ACT C Total Acreage / Act c
•	Explain the current driveway
•	Driving Directions Go West To Lake Teffices Rd. Go To
	With head Of
	Antelop. fun Lt. 2 house on the
	Is this Mobile Home Replacing an Existing Mobile Home
	and means from the placing an Existing mobile from
	Name of Licensed Dealer/Installer Stacy Beckman Phone # 352 745 - 2789
•	Installers Address Po Box 2412 Late Cit AX 32080
•	License Number 159/97 No.
	1 1357.50

		marriage wall piers within 2 of end of home pyl Ruje 45C		1 Les 4.600 Tyrould. Les	Typical pier spacing  2'  Show locations of Longitudinal and Lateral Systems  longitudinal (use dark lines to show these locations)	I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Installer's initials	Manufacturer	Installer Stay Backium License # ZHOOVOSTZ  Address of home L4 7 180% 1615, Lake City Flastos S  being installed
within 2' of end of home spaced at 5' 4" oc  Longitudinal Stabilizing Device (LSD)  Manufacturer  Longitudinal Stabilizing Device w/ Lateral Arms  Marriage wall  Manufacturer  Shearwall  Within 2' of end of home spaced at 5' 4" oc  OTHER TIES  Number  Sidewall  Amber  Shearwall	Opening Pier pad size  ANCHORS  ANCHORS  ANCHORS  ANCHORS  FRAME TIES	17 x 22 13 1/4 x 26 1/4 marriage 20 x 20 17 3/16 x 25 3/16 17 1/2 x 25 1/2 24 x 24 14 foot 16 x 26 x 26	Pad Size   Sq In   16 x 16   256     16 x 18   288     16 x 18   288     18 5 x 18 5   342     18 5 x 22.5   360     18 5 x 22.5	000 psf   8'   8'   8'   8'   500 psf   8'   8'   8'   8'   8'   8'   8'   8	18 1/2" 20" × 20" 22' 2) (400) (4 7' 8'		Single wide Wind Zone II Wind Zone III  Double wide Wind Zone II Wind Zone III  Triple/Quad Serial # 1860 S AST	Used Home

Date Tested Salary
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4090 lb-boding capacity.  Installer's initials
The results of the torque probe test is 2000 inch pounds or check here if you are declaring 5' anchors without testing A test showing 275 inch pounds or less will require 4 foot anchors.
TORQUE PROBE TEST
X Law X Lood X Lood
<ol> <li>Using 500 lb. increments, take the lowest reading and round down to that increment.</li> </ol>
2. Take the reading at the depth of the footer.
Test the perimeter of the home at 6 locations.
POCKET PENETROMETER TESTING METHOD
XLOGO X LOGO X LOGO
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.
POCKET PENETROMETER TEST

### Plumbing

source. This includes the bonding wire between mult-wide units. Pg.

2

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 6

Debris and organic material removed VeS Water drainage: Natural Value Pad Other	Side Draparation

# Fastening multi wide units

Walls: Floor Roof: will be centered over the peak of the roof and fastened with galv Spacing: Spa roofing nails at 2" on center on both sides of the centerline Type Fastener: 矣 Type Fastener: Type Fastener: Length: Length: Length: ん ′ ′ Spacing: Spacing Spacing 6

# Gasket (weatherproofing requirement)

a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. homes and that condensation, mold, meldew and buckled marriage walls are I understand a properly installed gasket is a requirement of all new and used

installed: Installer's initials

Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Yes

## Weatherproofing

Fireplace chimney installed so as not to allow intrusion of rain water. Siding on units is installed to manufacturer's specifications. The bottomboard will be repaired and/or taped. Yes Yesy Yes

## Miscellaneous

Drain lines supported at 4 foot intervals Electrical crossovers protected. Range downflow vent installed outside of skirting. Dryer vent installed outside of skirting. Yes Skirting to be installed. Yes Other: Yes 8 Yes Yes Z N N

Installer verifies all information given with this permit worksheet manufacturer's installation jastructions and or Rule 15C-1 & 2 is accurate and true based on the

Installer Signature

	of individuals, and the successors and assigns of corporations, wherever the context so admits or requires.)
	WITNESSETH: That the Grantor, for and in consideration of the sum of TEN DOLLARS (\$10.00) and other valuab considerations, receipt whereof is hereby acknowledged, by these presents does grant, bargain, sell, alien, remise, release, convey as confirm unto the Grantee all that certain land situate, lying and being in COLUMBIA County, State of Florida, viz:
	Lot 2, Block D, Parnell Hills, Unit 2, a subdivision according to plat thereof recorded in Plat Book4, page 34/34b, publ records of Columbia County, Florida.
	VII this box is checked, the Grantor warrants that the above described property is not his/her constitutional homestead as defined by the laws of the State of Florida. He/she resides at 1616 Mosley Chapel Rd, Wiens, 61A 30838
	TOGETHER with all the tenements, hereditaments and appurtenances thereto belonging or in anywise appertaining.  TO HAVE AND TO HOLD the same in fee simple forever.  AND the Grantor hereby covenants with said Grantee that the Grantor is lawfully seized of said land in fee simple; that the Grantor has good right and lawful authority to sell and convey said land, and hereby warrants the title to said land and will defend the same against the lawful claims of all persons whomsoever; and that said land is free of all encumbrances, except easements, restriction and reservations of record, if any, and taxes accruing subsequent to December 31, 2001.
	IN WITNESS WHEREOF, the said Grantor has signed and sealed these presents the day and year first above written.
	Signed, sealed and delivered in the presence of:  Witness:  Witness:  Witness:  Witness:  Witness:  Witness:  WRENS, GA. 30833
•	Witness: Nacine Davis :  Patricia G. Kitcheus  Witness:

Recording Fees:

Total:

02058-022

Documentary Stamps: +

TITLE OFFICES, LLC 2015 S. 1ST ST.,

LAKE CITY, FL.: 32025

File #02Y-02056BS/Brenda Styons

Property Appraisers Parcel I.D. Number(s):

JOHN C. MAGNAN, a single person

RT 17 BOX 1015, LAKE CITY, FL 32055,

hereinafter called the Grantee:

Prepared By And Return To:

I hereby certify that on this day, before me, an officer duly authorized in the State and County aforesaid to take acknowledgment personally appeared <u>JOHN C. MAGNAN</u>, who produced the identification described below, and who acknowledged before me that the executed the foregoing instrument. Witness my hand and official seal in the county and state aforesaid this 15<sup>th</sup> day of March, 200

Patricia Giltelaux

Inst:2002006041 Date:03/22/2002 Time:11:41:16

259 NW Rhoden 6 In. 32055

, hereinafter called the Grantor, to

Doc Stamp-Deed:

WARRANTY DEED

(Wherever used herein the terms "Grantor" and "Grantee" shall include singular and plural, heirs, legal representatives, and assigns


THIS WARRANTY DEED made and executed the 15th day of March, 2002 by

DAVID B. BROWN and AMY M. BROWN, his wife, whose post office address is:

\_DC,P.DeWitt Cason,Columbia County B:949 P:

Application for Onsite Sewage Disposal System Construction Permit. Part II Site Plan Permit Application Number: 04-0/55N

#### ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH UNII



### CULUMBIA COUNTY INSPECTION SHEET

DATE 3-22.04	INSPECTIO	N TAKEN BY	6
BUILDING PERMIT #	CULVE	RT/WAIVER PE	ERMIT #
WAIVER APPROVED	WAIVE	R NOT APPROV	ED
PARCEL ID#		ZONING	
SETBACKS: FRONT	REAR	SIDE	HEIGHT
FLOOD ZONE	SEPTIC	NO.	EXISTING D.U.
TYPE OF DEVELOPMENT	Pre-In	spection	
SUBDIVISION (Lot/Block/Unit	Phase)		
OWNER DAVID & ADDRESS	my Brown	PH	ONE 847-4738
CONTRACTOR SLACE	Beckham	PH	ONE
IL Antelope,	The second of th	need, T	2 Philsburg,
COMMENTS:			
INSPECTION(S) REQUESTED:	INSPECTIO	N DATE:	
Temp Power	Foundation	_Set backs	Monolithic Slab
Under slab rough-in			_
Rough-in plumbing a			
Elecrtical Rough-in			The state of the s
Permanent Power	CO Final	Culvert	Pool Reconnection
M/H tie downs, block	king, electricity and p	olumbing	Utility pole
Travel Trailer	Re-roofSer	vice Change	Spot check/Re-check
INSPECTORS:			
APPROVED NOT A	PPROVED	BY FOP	POWER CO.
INSPECTORS COMMENTS:			

### LETTER OF AUTHORIZATION

Date: 4/24/04
Columbia County Building Department P.O. Box 1529 Lake City, FL 32056
I Stacy Beckhapp, License No. Ifacous 12 do hereby
Authorize hills fustin_ to pull and sign permits on my
Authorize hills fustin to pull and sign permits on my behalf.  Dovid Brown.  And.
Sincerely,
Sworn to and subscribed before me this 24th day of March, 2004.
Notary Public: Able Tedelur
My commission expires:  GALE TEDDER  MY COMMISSION # CC 949260  EXPIRES: June 26, 2004
Personally Known 1
Produced Valid Identification:

