



CAL-TECH TESTING, INC.

ENGINEERING & TESTING LABORATORY

P.O. Box 1625, Lake City, FL 32056-1625
450 SR. 13 N. • Suite 206-308 • Jacksonville, FL 32259

Lake City • (386) 755-3633

Fax • (386) 752-5456

Jacksonville • (904) 381-8901

Fax • (904) 381-8902

JOB NO.: ~~118~~ 13-234
DATE TESTED: 6-3-13

REPORT OF IN-PLACE DENSITY TEST

ASTM METHOD: ☒ (D-2922) Nuclear ☐ (D-2937) Drive Cylinder ☐ Other

PROJECT: Lot 67 The Preserve

31046

CLIENT: Bryan Zucker Const

GENERAL CONTRACTOR: SAC

EARTHWORK CONTRACTOR: SAC

SOIL USE (SEE NOTE): 1

SPECIFICATION REQUIREMENTS: 95%

TECHNICIAN: C. Day

MODIFIED (ASTM D-1557): ☒

STANDARD (ASTM D-698):

TEST NO.	TEST LOCATION	TEST:	PROCTOR NO.	WET DENS. LBS./CU.FT.	DRY DENS. LBS./CU.FT.	MOIST PERCENT	% MAX. DENS.
		DEPTH ELEV. LIFT					
1	N.E. Corner 12' South x 14' West	12"	1	122.8	108.0	13.7	97
2	Approx. Center of house pad	12"	1	118.7	108.2	9.7	98
3	S.W. Corner 16' West x 10' North	12"	1	119.0	107.6	10.5	97

REMARKS:

PROCTOR NO.	SOIL DESCRIPTION	PROCTOR VALUE	OPT. MOIST.
1	Refer to Dam Register Wash Property	111	12.0

NOTE: 1. Building Fill 2. Trench Backfill 3. Base Course 4. Subbase/Stabilized Subgrade 5. Embankment 6. Subgrade/Natural Soil 7. Other
The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test location and change with time, sound judgement should be exercised with regard to the use and interpretation of the data.