

Permit #: 36475

4475 Southwest 35th Terrace, Gainesville, FL 32608 •352.372.3392 •352-336-7914

Blower Door Test Form

Job Information	
Builder: House Craft Homes	
Community: Daily Res.	Lot #:
Address: 312 Sw Conner Glen	Unit #:
City, State, Zip: Lake City Fl.	
Air Infiltration Test Results	
CFM(50) = 1097 Volume = 19,859	
ACH(50) = CFM(50) X 60 / Volume = 3.32	
Pass	t be 7 ACH(50) or less
Certification of Test Results	
R402.4.1.2 Testing. The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour in Climate Zones 1 and 2, 3 air changes per hour in Climate Zones 3 through 8. Testing shall be conducted with a blower door at a pressure or 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7),F.S. or individuals licensed as set forth in Section 489.105(3)(f), (g), or (h) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the <i>code official</i> . Testing shall be performed at any time after creation of all penetrations of the <i>building thermal envelope</i> .	
Authorized Third Party	
I hereby certify the above results and that I hold the below certification:	
Class A or B A/C contractor or Mechanical contractor	License No.
X_RESNET approved HERS Rater or Residential Field Inspector	Certification No. 24099520
BPI approved Building Analyst or Energy Auditor	Certification No
Professional Engineer	License No.
Mechanical ventilation has been added: Yes No	
Signature: Juliala Jauthuri	
Printed Name: Nicholas Gauthier	Date: 10-25-18