



• Engineering
• Geotechnical
• Environmental
Laboratories

Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456
7540 103rd St, Suite 215, Jacksonville, FL 32210 • Tel(904)381-8901 • Fax(904)381-8902

JOB NO.: 22-00308-01

REPORT OF IN-PLACE DENSITY TEST

DATE TESTED: 7/6/2022

DATE REPORTED: 7/7/2022

PROJECT:	Mattox Residence, Lake City, FL	
CLIENT:	Creative Concrete Design of Columbia County, P.O. Box 1149, Lake City, FL 32056	
GENERAL CONTRACTOR:	Creative Concrete Design of Columbia County	
EARTHWORK CONTRACTOR:	Creative Concrete Design of Columbia County	
INSPECTOR:	C. Stratton	
ASTM METHOD	SOIL USE	
(D-6938) Nuclear	BUILDING FILL	
SPECIFIED REQUIREMENTS: 95%		

TEST NO.	TEST LOCATION	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
1	8 ft. North & 7 ft. East from Southwest Corner of Pad	12"	114.1	7.2	106.4	1	104.1	102%
2	24 ft. North & 23 ft. East from Southwest Corner of Pad	12"	114.1	5.7	107.9	1	104.1	104%
3	10 ft. South & 10 ft. West from Northeast Corner of Pad	12"	113.4	6.9	106.1	1	104.1	102%

REMARKS:

The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Light Tan Sand (SP) (Refer to CTI Job No.: 22-00142-01, Sample 1)	104.1	15.4	MODIFIED (ASTM D-1557)

Respectfully Submitted,
CAL-TECH TESTING, INC.

Reviewed By:

Date

Licensed, Florida No. 65550



The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.