



- Engineering
- Geotechnical Laboratories

Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456
2907 Spring Glen Road, Jacksonville, FL 32207 • Tel(904)381-8901 • Fax(904)381-8902

REPORT OF IN-PLACE DENSITY TEST

JOB NO.: 25-00085-01

DATE TESTED: 2/18/2025

DATE REPORTED: 2/19/2025

PROJECT:	Metal Building, Fort White, FL
CLIENT:	Reginald Terry, 582 SW Bluff Dr., Fort White, FL 32038
GENERAL CONTRACTOR:	Reginald Terry
EARTHWORK CONTRACTOR:	Reginald Terry
INSPECTOR:	S. Dilger
ASTM METHOD	SOIL USE
(D-6938) Nuclear	BUILDING FILL
SPECIFIED REQUIREMENTS: 95%	

TEST NO.	TEST LOCATION	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
1	13 ft. South & 15 ft. East from Northwest Corner of Pad	12"	110.4	3.7	106.5	1	105.2	101%
2	30 ft. East & 12 ft. North from Southwest Corner of Pad	12"	113.3	4.9	108.0	1	105.2	103%
3	4 ft. South & 7 ft. West from Northeast Corner of Pad	12"	112.1	5.0	106.8	1	105.2	102%

REMARKS:

The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Light Tan Sand [A-3] (Refer to CTI Job No.: 22-00353-01, Sample E002Q)	105.2	13.3	MODIFIED (ASTM D-1557)

Respectfully Submitted,
CAL-TECH TESTING, INC.

Reviewed By:

Date:

Licensed, Florida No: 65550

The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.

