



- Engineering
 - Geotechnical
 - Environmental
- Laboratories

Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456
7540 103rd St, Suite 215, Jacksonville, FL 32210 • Tel(904)381-8901 • Fax(904)381-8902

REPORT OF IN-PLACE DENSITY TEST

JOB NO.: 20-00370-01

DATE TESTED: 8/21/2020

DATE REPORTED: 9/11/2020

PROJECT:	High Pointe, Lake City, FL
CLIENT:	McCray's Construction, 1877 Tomoka Terracem, Lake City, FL 32025
GENERAL CONTRACTOR:	McCray's Construction
EARTHWORK CONTRACTOR:	McCray's Construction
INSPECTOR:	B. Sproul
ASTM METHOD	SOIL USE
(D-6938) Nuclear	BUILDING FILL
SPECIFIED REQUIREMENTS: 95%	

TEST NO.	TEST LOCATION	LIFT	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
1	30 ft. South & 30 ft. West from Northeast Corner of Pad	1	12"	135.0	12.8	119.7	1	122.8	97%
2	Center of Pad	2	12"	134.3	13.1	118.7	1	122.8	97%

REMARKS:

The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Brown & Orange Silty Sand (SM)	122.8	8.9	MODIFIED (ASTM D-1557)

Respectfully Submitted,
CAL-TECH TESTING, INC.

Reviewed By:



The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



- Engineering
 - Geotechnical
 - Environmental
- Laboratories

Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456
7540 103rd St, Suite 215, Jacksonville, FL 32210 • Tel(904)381-8901 • Fax(904)381-8902

REPORT OF IN-PLACE DENSITY TEST

JOB NO.: 20-00370-01

DATE TESTED: 8/28/2020

DATE REPORTED: 9/11/2020

Revised

PROJECT:	High Pointe, Lake City, FL
CLIENT:	McCray's Construction, 1877 Tomoka Terracem, Lake City, FL 32025
GENERAL CONTRACTOR:	McCray's Construction
EARTHWORK CONTRACTOR:	McCray's Construction
INSPECTOR:	A. Williams
ASTM METHOD (D-6938) Nuclear	SOIL USE BUILDING FILL
SPECIFIED REQUIREMENTS: 95%	

TEST NO.	TEST LOCATION	LIFT	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
3	8 ft. South & 10 ft. East from Northwest Corner of Pad	3	12"	134.8	14.7	117.5	1	122.8	96%
4	10 ft. West & 7 ft. North from Southeast Corner of Pad	4	12"	139.6	15.4	121.0	1	122.8	99%

REMARKS:

The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Brown & Orange Silty Sand (SM)	122.8	8.9	MODIFIED (ASTM D-1557)

Respectfully Submitted,
CAL-TECH TESTING, INC.

Reviewed By:

Date: 9/11/2020
Licensed, Florida No:

No. 65550
65550

The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.

