

INSPECTION DAILY REPORT

No.: _____

PAGE: _____ OF _____

PROJECT No.: 0215.1900017.0000 DATE: 03-03-2020
PROJECT NAME: LOT 43-ROLLING MEADOWS TIME ON SITE: N/A
PROJECT LOCATION: LAKE CITY TRAVEL TIME: N/A
CLIENT: SPARKS CONSTRUCTION WEATHER: CLEAR
PERMIT AGENCY: Columbia County TEMPERATURE: N/A
PERMIT No.: 38972 UES INSPECTOR: M. McElroy

APPLICABLE PERSONNEL ON SITE / COMPANY:

APPLICABLE PLANS USED FOR INSPECTION:

APPROVED PLANS.

ELEMENTS INSPECTED: STRUCTURAL FRAMING - PASS

FIELD OBSERVATIONS (NUMBER EACH ITEM):

1.) ALL ITEMS NOTED AT STRUCTURAL FRAMING INSPECTION
ON 02/25/2020 HAVE BEEN CORRECTED.

M. McElroy - 03-03-2020



THE ABOVE REFERENCED CONSTRUCTION WAS NOTED IN PLACE IN SUBSTANTIAL CONFORMANCE TO THE PLANS AND SPECIFICATIONS, EXCEPT AS NOTED HEREIN.



Universal Engineering Sciences, Inc.

4475 SW 35th Terrace Gainesville, FL 32608

(352) 372-3392

Fax (352) 336-7914



INSPECTION DAILY REPORT

No.: _____

PAGE: _____ OF _____

PROJECT No.: 0215.1900017.0000 DATE: 03-03-2020
PROJECT NAME: LOT 43 - Rolling Meadows TIME ON SITE: N/A
PROJECT LOCATION: LAKE CITY TRAVEL TIME: N/A
CLIENT: SPARKS CONSTRUCTION WEATHER: CLDY
PERMIT AGENCY: Columbia County TEMPERATURE: N/A
PERMIT No.: 38972 UES INSPECTOR: M. McElroy

APPLICABLE PERSONNEL ON SITE / COMPANY:

APPLICABLE PLANS USED FOR INSPECTION:

APPROVED PLANS

ELEMENTS INSPECTED: MECHANICAL, ELECTRICAL, PLUMBING - IN WALL ROUGH-IN - PASS

FIELD OBSERVATIONS (NUMBER EACH ITEM):

1.) All items noted at MEP inspection on 02/25/20
have been corrected.

[Signature] - 03-03-2020



THE ABOVE REFERENCED CONSTRUCTION WAS NOTED IN PLACE IN SUBSTANTIAL CONFORMANCE TO THE PLANS AND SPECIFICATIONS, EXCEPT AS NOTED HEREIN.



Universal Engineering Sciences, Inc.
4475 SW 35th Terrace Gainesville, FL 32608
(352) 372-3392
Fax (352) 336-7914



INSPECTION DAILY REPORT

No.: _____

PAGE: _____ OF _____

PROJECT No.: 0215.1900017.0000 DATE: 02-25-2020
 PROJECT NAME: LOT 43-Rolling Meadows TIME ON SITE: N/A
 PROJECT LOCATION: LAKE CITY, FL. TRAVEL TIME: N/A
 CLIENT: SPARKS CONSTRUCTION WEATHER: Rain
 PERMIT AGENCY: Columbia County TEMPERATURE: N/A
 PERMIT No.: 38972 UES INSPECTOR: M. McEwen
 APPLICABLE PERSONNEL ON SITE / COMPANY: _____ APPLICABLE PLANS USED FOR INSPECTION: _____

Approved plans.

ELEMENTS INSPECTED: M.E.P. ROUGH-IN / CONCEALMENT

FIELD OBSERVATIONS (NUMBER EACH ITEM):

Corrected

- 03-03-20 ✓ 1.) FIRE CAULKING NOT INSTALLED
- 2.) SEAL AROUND SLEEVE FOR PEX Supply line. (Main Supply)
 - ✓ 3.) All PEX pipe TO BE SUPPORTED @ 32" O.C MAX
- AREA OVER HALLWAY IS NOT SECURED.
 - ✓ 4.) All PEX pipe TO BE INSULATED (ABOVE CEILING).
 - ✓ 5.) SMOKE ALARMS SHALL NOT BE WITHIN 36" OF FORCED AIR REGISTERS (Supply OR RETURNS)
 - ✓ 6.) EXHAUST FANS VENTING TO SOFFIT REQUIRE APPROVED COVER. MUST VENT TO EXTERIOR.
 - ✓ 7.) PROTECTION PLATE FOR SPA TUB PEX IS OFF.

ADDN. NOTES:

- 70 PSI on Supply pipes
- HEAD TEST FOR 2ND FLOOR IS GOOD.



THE ABOVE REFERENCED CONSTRUCTION WAS NOTED IN PLACE IN SUBSTANTIAL CONFORMANCE TO THE PLANS AND SPECIFICATIONS, EXCEPT AS NOTED HEREIN.

Universal Engineering Sciences, Inc.

4475 SW 35th Terrace Gainesville, FL 32608

(352) 372-3392

Fax (352) 336-7914



INSPECTION DAILY REPORT

No.: _____

PAGE: _____ OF _____

PROJECT No.: 0215.1900017.0000 DATE: 03-04-2020
PROJECT NAME: LOT 43-ROLLING MEADOWS TIME ON SITE: N/A
PROJECT LOCATION: LAKE CITY, FL. TRAVEL TIME: N/A
CLIENT: SPARKS CONSTRUCTION. WEATHER: N/A
PERMIT AGENCY: Columbia County TEMPERATURE: N/A
PERMIT No.: 38972 UES INSPECTOR: M. McEIKEN
APPLICABLE PERSONNEL ON SITE / COMPANY: _____ APPLICABLE PLANS USED FOR INSPECTION: _____

APPROVED PLANS.

ELEMENTS INSPECTED: INSULATION - PARTIAL PASS.

FIELD OBSERVATIONS (NUMBER EACH ITEM):

- 1.) INSULATION HAS BEEN INSPECTED FOR WALLS AND
CEILING TRAYS AND CORNERS.
- ATTIC INSULATION TO BE BLOWN-IN



THE ABOVE REFERENCED CONSTRUCTION WAS NOTED IN PLACE IN SUBSTANTIAL CONFORMANCE TO THE PLANS AND SPECIFICATIONS, EXCEPT AS NOTED HEREIN.

Universal Engineering Sciences, Inc.

4475 SW 35th Terrace Gainesville, FL 32608

(352) 372-3392

Fax (352) 336-7914



CONSTRUCTION DAILY REPORT

No.: _____

PAGE: _____ OF _____

PROJECT No.: 0215.1900017.0000 DATE: 02-25-2020
 PROJECT NAME: LOT 43 - ROLLING MEADOWS TIME ON SITE: N/A
 PROJECT LOCATION: LAKE CITY, FL. TRAVEL TIME: N/A
 CLIENT: SPARKS CONSTRUCTION WEATHER: Rain
 PERMIT AGENCY: Columbia County TEMPERATURE: N/A
 PERMIT No.: 38972 UES INSPECTOR: m. mcEIRY
 APPLICABLE PERSONNEL ON SITE / COMPANY: _____ APPLICABLE PLANS USED FOR INSPECTION: _____

Approved Plans.

ELEMENTS INSPECTED: STRUCTURAL FRAME

FIELD OBSERVATIONS (NUMBER EACH ITEM):

Completed

- 03-03-20 ✓ 1.) MISSING (OR INCORRECT) STRAPS ON GIRDER TRUSSES
 ✓ 2.) NO HEADER OR HEADER STRAPS ON MASTER CLOSET WINDOW.
 ✓ 3.) INSTALL ADDITIONAL GABLE END BRACING @ FRONT PORCH - PER PLAN.
 ✓ 4.) NO STRAPS @ RIDGE BEAM FOR COMMON FRAME.
 ✓ 5.) MISSING (2) THEN DECK STRAPS ON COMMON FRAME.
 ✓ 6.) STRAP PORCH BEAMS AT POCKET FRAME (MISSING (1) SIDE)
 ✓ 7.) MISSING CLR BRACING ON COMMON TRUSSES - PER BCSI
 ✓ 8.) MISSING BRACING ON TRUSSES
 - B01 (1 of 2 TRUSSES) - G7
 - G4 - H1
 - G5 - H2
 - G6 - H3
 ✓ 9.) MISSING H2.5A @ OUTLOOKER OVER GARAGE DOOR.
 ✓ 10.) MISSING HEADER STRAPS @ INT. SHEAR WALL IN GARAGE.

ADDN. NOTES: WINDOWS AT THE FOLLOWING LOCATIONS REQ. TEMP. GLAZING.
 - 2-0-4-0 IN SPARE BATH (BTM SASH)
 - WINDOWS WITHIN 2' OF FRENCH DOORS (BTM SASH)
 - 2-6-6-0 IN MASTER BATH (BTM SASH)



THE ABOVE REFERENCED CONSTRUCTION WAS NOTED IN PLACE IN SUBSTANTIAL CONFORMANCE TO THE PLANS AND SPECIFICATIONS, EXCEPT AS NOTED HEREIN.

Universal Engineering Sciences, Inc.

4475 SW 35th Terrace Gainesville, FL 32608

(352) 372-3392

Fax (352) 336-7914

