July 24, 2013

From: Donald L Shea

To: The Columbia County Building Department

Donald J. Shoe

Subject: Extending my Building Department Permit #000024798

I hereby request an extension to the above cited permit. I have completed about 80% of the internal wood framing. I have completed about 90 % of the stucco to the outside block walls. I have made the last payment on the septic tank and sewage lift stations, (4 septic tanks and 2 lift stations), by Peloni Septic Systems. I have completed about 20% of the rough electrical work. I have secured both HVAC plans, materials list, and two quotes on the materials. I still hope to call for an inspection of the framing within the next six weeks and to continue on during that time with the rough electrical and to begin the rough plumbing. Unfortunately, during the last three months I have had two hospitalizations and was bedridden for about a month. Thank you for your time and trouble.

Donald L. Shea

July 23, 2012

From: Donald L. Shea

To: The Columbia County Building Department

Subject: Extending my Building Permit #000024798

I hereby request an extension to the above cited permit. I have started the electric circuits, saved money for foam insulation for the outside walls, and am currently seeking a suitable insulation contractor to do same. Thank you for your time and trouble.

Donald L. Shea

April 23, 2012

From: Donald L. Shea

To: The Columbia County Building Department

Subject: Extending my Building Permit #000024798

I hereby request an extension to the above cited permit. Contracted with "Doug Geiger Custom Framing, LLC". I am in the process of contracting for completion of the stucco with a registered licensed firm. I am also soliciting bids for the waterproofing the last exterior steel door has been installed and the trim around the windows is and doors are about half-way through. Thank you for your time and trouble.

Donald L. Shea