


Gill Engineering Services, Inc.

426 SW COMMERCE DR. SUITE 130-M ~ LAKE CITY, FLORIDA ~ 32025 ~ 386.590.1242



3/31/2020

Troy Crews  
Building Official  
35 NE Hernando Ave.  
Lake City, FL 32055

**SUBJECT:**

**Nettles  
Field Modifications  
Lake City, FL**

Troy,

The following field changes were noted and approved in reference to Nettle's foundation system,

- Perimeter footing changed to 1'4 x 1'6" with 3 #5s
- Bottom of column pads to be 2ft from finish floor maintaining column size as indicated.
- Removal of all concrete piers at column pads, dowel rods and Stirrups for piers
- No thicken slab at construction joints between pour 1 and pour 2. Keyway to be used at transition with 1 #5. Pour 2 will be thickened as indicated on (2) S-005.

Thanks,

Gary Gill, PE 51942

Gill Engineering Services, Inc.

Digitally signed by  
Gary Gill  
Date: 2020.03.31  
'11:20:15 -04'00



*Gill*  
Engineering Services, Inc.