Inspection Checklist for Permit #000054108

Notes:

| Order | Category | Inspection | Requirements |
|-------|--------------|---|--------------|
| 1 | Electrical | 1st Underground Rough–In Verifies conduit, wiring, and grounding prior to backfill. Ref: NEC Art. 300.5 | |
| 2 | Plumbing/Gas | 1st Underground Rough–In Inspects drainage and water piping before backfill. Ref: FBC-P 312 | |
| 3 | Building | Monolithic Slab Inspects reinforcement, vapor barrier, termite treatment, and plumbing prior to pour. Ref: FBC 110.3(1) | |
| 4 | Engineering | Setbacks Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1 | |
| 5 | Building | Ext Strapping/Wall Sheathing Verifies wall sheathing, nailing, and exterior strapping per wind-load requirements. Ref: FBC 110.3, 1609 | |
| 6 | Building | Roof Decking Checks roof sheathing attachment and fastener pattern per FBC wind zones. Ref: FBC 110.3(3) | |
| 7 | Electrical | 2nd Rough-In Checks wiring, panel placement, and boxes before cover-up. Ref: NEC Art. 110.3 | |
| 8 | Plumbing/Gas | 2nd Rough-In Reviews piping, venting, and fixtures before wall close. Ref: FBC-P 312 | |
| 9 | Plumbing/Gas | Tub Set/Shower Pan Verifies water-tightness and slope before tile. Ref: FBC-P 312.9 | |
| 10 | Mechanical | Rough In Checks ductwork, equipment location, and condensate before covering. Ref: FBC-M 603 | |
| 11 | Building | Framing Reviews structural framing, load paths, fire blocking, and MEP rough- ins prior to insulation. Ref: FBC 110.3(3) | |

| 12 | Building | Strapping Reviews hurricane straps, anchors, and connections, for uplift resistance. Ref: FBC 1609 | |
|----|-------------|---|--|
| 13 | Building | Insulation Verifies insulation type, R-value, and installation before drywall. Ref: FBC Energy C101.5 | |
| 14 | Electrical | Permanent Power Releases power once service equipment is complete and safe. Ref: NEC Art. 230 | |
| 15 | Building | Final Ensures structure is complete, safe, and code-compliant before Certificate of Occupancy. Ref: FBC 110.5 | |
| 16 | Certificate | Release Certificate Official Release for CO or final completion. Ref: FBC 110.5 | |