



- Engineering
  - Geotechnical
  - Environmental
- Laboratories

## Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456  
7540 103rd Street, Suite 215, Jacksonville, FL 32210 • Tel(904)381-8901 • Fax(904)381-8902

### REPORT OF IN-PLACE DENSITY TEST

JOB NO.: 20-00553-01

DATE TESTED: 12/9/2020

DATE REPORTED: 12/11/2020

PROJECT:	Turkey Creek/Woodborough North - Lot 5, Lake City, FL
CLIENT:	Don Little Construction & Roofing, Inc, PO Box 2254, Lake City, FL 32056
GENERAL CONTRACTOR:	Don Little Construction & Roofing, Inc
EARTHWORK CONTRACTOR:	Don Little Construction & Roofing, Inc
INSPECTOR:	B. Sproul
ASTM METHOD	SOIL USE
(D-6938) Nuclear	BUILDING FILL
SPECIFIED REQUIREMENTS: 95%	

TEST NO.	TEST LOCATION	TEST DEPTH	WET DENSITY (lb/ft <sup>3</sup> )	MOISTURE PERCENT	DRY DENSITY (lb/ft <sup>3</sup> )	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
3	6 ft. West from Northeast Corner of Footer	12"	109.7	5.5	104.0	1	105.4	99%
4	20 ft. South from Northeast Corner of Footer	12"	109.9	5.3	104.4	1	105.4	99%
5	19 ft. East from Southwest Corner of Footer	12"	110.4	6.1	104.1	1	105.4	99%

REMARKS:

The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft <sup>3</sup> )	OPT. MOIST.	TYPE
1	Tan Sand (SP) (Refer to CTI Job No.: 18-00518-01, Sample 1)	105.4	12.8	MODIFIED (ASTM D-1557)

Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By:



The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.