



Britt Surveying and Mapping, LLC

2086 SW Main Blvd Ste 112 • Lake City, FL 32025
386-752-7163 P • 386-752-5573 F • www.brittsurvey.com

12/26/2021

Permit # 000043249

L-~~28266~~ 28194

Mike Roberts

Re: Lot 11 Stonehenge Phase 2

To Whom It May Concern:

The top of the finished slab on said Lot 11 is 103.26 feet (NAVD 88). The building permit requires the minimum floor to be 103.6 feet (NAVD 29 plat) or 102.8 feet (NAVD 88). The elevations shown hereon are based on NAVD 88 datum.

Sincerely,



L. Scott Britt
LS 5757



Scott Britt also completed
the original survey for
Stonehenge Phase 2.
jsb



• Engineering
• Geotechnical
• Environmental
Laboratories

Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456
7540 103rd St, Suite 215, Jacksonville, FL 32210 • Tel(904)381-8901 • Fax(904)381-8902

REPORT OF IN-PLACE DENSITY TEST

JOB NO.: 21-00539-01

DATE TESTED: 12/1/2021

DATE REPORTED: 12/13/2021

PROJECT:	137 S.W. King Arthur's Glen - Lot 11, Lake City, FL
CLIENT:	Mike Roberts Framing, 657 SW Catherine Lane, Lake City, FL 32025
GENERAL CONTRACTOR:	Mike Roberts Framing
EARTHWORK CONTRACTOR:	Mike Roberts Framing
INSPECTOR:	I. Carignan
ASTM METHOD	SOIL USE
(D-6938) Nuclear	BUILDING FILL
SPECIFIED REQUIREMENTS: 95%	

TEST NO.	TEST LOCATION	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
1	11 ft. South & 6 ft. East from Northwest Corner of Pad	12"	116.9	3.4	113.1	1	109.5	103%
2	10 ft. North & 10 ft. East from Southwest Corner of Pad	12"	114.4	4.0	110.0	1	109.5	100%
3	12 ft. South & 8 ft. West from Northeast Corner of Pad	12"	111.7	3.7	107.7	1	109.5	98%

REMARKS:


The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Tan Sand with Silt (SP-SM)	109.5	11.6	MODIFIED (ASTM D-1557)

Respectfully Submitted,
CAL-TECH TESTING, INC.

Reviewed By:

[Signature]
Date: 12/13/21
Licensed, Florida No: 65550



The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.