



4475 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.336.7914

---

## Inspection Report

**Client:** Jeff Fischer  
17410 NW US HWY 441  
High Springs, FL 32643

**Project:** Fischer Residence  
273 SW Hermitage Gln., High Springs, Columbia County, FL

**Date of Activity:** 04/17/2024

**Technician:** Seth Green

---

As Requested, a Universal Engineering Sciences Technician was present at the above referenced location for the purpose of  
Fail

1. HVAC not installed
2. plumbing not complete
3. No pressure on plumbing supply
4. Foam all penetrations through top plate
5. Floor trusses need tie downs per plans
6. plans show through strapping from bonus room wall to floor trusses but does not specify spacing
7. Need approved plans and truss packet to complete inspection
8. Insulation spray foam on roof deck. Do not continue insulation until Framing and MEPs pass

*This test was performed without deviation from ASTM procedures.*

*This report shall not be reproduced, except in full, without the written approval of Universal Engineering Sciences.*