Parcel:

33-38-17-13087-000 (41599)

Owner & Property Info

Result: 15 of 16

BLOW RYDERWOD LLC

Owner

830 W DUVAL ST

LAKE CITY, FL 32055

Site

1040 SE BROCK Gln, LAKE CITY

E DIV: BEG NE COR OF LOT 10 GIEBEIG'S ADDITION, AKA TRACT 2, RUN N 109.2 FT, E

Description* ALONG DADE ST, 70.2 FT, S 108.25 FT, W 70.1 FT TO POB. 348-578, 713-863, QC 1331-2534, QC

1373-211, FJ 1431-632, DC 1437-2033, WD 1437-2034,

Area

0.16 AC

S/T/R

33-3S-17

Use Code** VACANT (0000)

Tax District 1

MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

OPPLICATION NUMBER	SON RACING	Brent Strickland	% 474	386-365-70
ORBER OTHER MANNER	TOWNEY THE	DIEN GUICKIANG	55 4374	300-300-

THIS FORM MUST BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERMIT.

In Columbia County one permit will cover all traces doing work at the permitted site. It is <u>KEQUIKED</u> that we have records of the subcontractors who actually did the trade specific work under the permit. Per Florida Statute 440 and Ordinance 89-6, a contractor shall require all subcontractors to provide evidence of workers, compensation or exemption, general liability insurance and a valid Certificate of Competency license in Columbia County.

Any changes, the permitted contractor is responsible for the corrected form being submitted to this office prior to the start of that subcontractor beginning any work. Violations will result in stop work orders and/or fines.

ELECTRICAL	Print Name Christopher "Todd" Sampson	_ signature Cly Tall!
	License # Owner	Phone = 386 385-8575
	Qualifier Form Attach	AG
MECHANICAL/	Print Name Christopher "Todd" Sampson	Signature Of Coll
4/C	icense # Owner	Phone # 386-365-8575
	Qualifier Form Attach	eu

Qualifier Forms cannot be submitted for any Specialty License.

Specialty License	License Number	Sub-Contractors Printed Name	Sub-Contractors Signature
MASON	A STATE OF THE STA		
CONCRETE FINISHER			

F. S. 440.103 Building permits; identification of minimum premium policy. Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in 55, 440,10 and 440,38, and shall be presented each time the employer applies for a building permit.

Revised 10/30/2015


	narriage wall plans within 2" of and of home populate 15C		Typical pier spacing Installer's initials 1,000. 2' 5 Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	NOTE: If home is a single wide fill out one half of the blocking plan If home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.	Installer Brent Strickland License # IH 1104218 Installer Mobile Phone # 386-365-7043 Address of home 1040 BROLK GRN being installed LAKK CH, FL, 32026
FRA In 2' of s ced at 5 OTHE ewall egitudina rriage was sanwall	20 x 20 76 x 25 3/16 172 x 25 1/2 24 x 24 28 x 26 ANCHORS	Interpolated from Rule 15C-7 plar spacing radie. POPULAR PAD SIZES Pad Size Sq In 16 x 16 256 Pad Size Pad Size Sq In 16 x 16 256 Pad Size Sq In 16 x 18 288 Perimeter pler pad size Interpolated by the mfg.) Interpolated by the mfg. In	8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	Double wide	New Home Used Home D. Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Single wide Wind Zone II Wind Zone III

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.	Connect all sewer drains to an existing sewer tap or septic tank. Pg.	Electrical Connect electrical conductors between multi-wide units, but not to the maip power source. This includes the bonding wire between mult-wide units. Pg.	Date Tested 5-20-22	Installer Name 2001 STO ALL TESTS MUST BE PERFORMED BY A LICENSED	8 5 8 5	TORQUE PROBE TEST The results of the torque probe test is AD inch pound here if you are declaring 5' anchors without testing A showing 275 inch pounds or less will require 5 foot anchors.	0000 × 0000 ×	POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment.	The pecket penetrometer tests are rounded down to or check here to declare 1000 lb. soil 1 without testing. x 1000 x 1000	PENNIT ROBUETS
eter, water tap, or other	k. Pg.	of to the malp power		A LICENSED INSTALLER	and 4 ft. derstand 5 ft ere the torque test manufacturer may initials	inch pounds or check A test	×1000	ETHOD Itions. ter. st ent.	ng psf	

Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes Miscallaneous Skirting to be installed. Yes Oryer vent installed outside of skirting. Yes Prain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:	Type gasket F00.W) Retween Floors Yes Between Walts Yes Bottom of ridgebeam Yes Weatherproofing	Gasket (weatherproofing regultement) I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials \$\int_{\circ} \S_{\circ}\$	Fastening multi wide units Floor: Type Fastener: 1008 Walls: Type Fastener: 1008 Type Fastener: 1008 Type Fastener: 1008 Length: 111 Spacing: 161 Spa	Site Preparation Debris and organic material removed Water drainage: Natural Swale Pad Cother Other
--	---	--	--	--

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature_



This information, was derived from data which was compiled by the Columbia County Property Appraiser Office solely for the governmental purpose of property assessment. This information should not be relied upon by anyone as a determination of the ownership of property or market value. No warranties, expressed or implied, are provided for the accuracy of the data herein, it's use, or it's interpretation. Although it is periodically updated, this information may not reflect the data currently on file in the Property Appraiser's office.

GrizzlyLogic.com

school:\$4,988

(A) BK12

A Cosper



Address Assignment and Maintenance Document

To maintain the county wide Addressing Policy you must make application for a 9-1-1 Address at the time you apply for a building permit. The established standards for addressing and posting numbers to all principal buildings, dwellings, businesses and industries are contained in Columbia County Ordinance 2001-9. The addressing system is to enable Emergency Services Agencies to locate you in an emergency, and to assist the United States Postal Service and the public in the timely and efficient provision of services to residents and businesses of Columbia County

Date/Time Issued:

6/22/2020 2:43:56 PM

Address:

1040 SE BROCK GLN

City:

LAKE CITY

State:

FL

Zip Code

32025

Parcel ID

33-3S-17-13087-000

REMARKS:

This address is a verified address in the county's addressing system.

Verification ID: f3fa068d-2b83-42b7-a514-6b0780488248

NOTICE: THIS ADDRESS WAS ISSUED BASED ON LOCATION AND ACCESS INFORMATION RECEIVED FROM THE REQUESTER. SHOULD, AT A LATER DATE, THE LOCATION AND/OR ACCESS INFORMATION BE FOUND TO BE IN ERROR OR CHANGED, THIS ADDRESS IS SUBJECT TO CHANGE.

Address Issued By:

GIS Specialist

Columbia County GIS/911 Addressing Coordinator

Columbia County
Department of Information Technology
135 NE Hernando Ave. Lake City, FL 32055
Telephone 386-719-1456

