

71 # 30594



ENGINEERING & TESTING LABORATORY

P.O. Box 1625, Lake City, FL 32056-1625
450 SR. 13 N. • Suite 206-308 • Jacksonville, FL 32259

Lake City • (386) 755-363
Fax • (386) 752-545

Jacksonville • (904) 381-890
Fax • (904) 381-890

JOB NO.: 12-431
DATE TESTED: 11/20/15

REPORT OF IN-PLACE DENSITY TEST

ASTM METHOD: ✓ (D-2922) Nuclear (D-2937) Drive Cylinder Other

PROJECT: ROBINSON RESIDENCE

CLIENT: MACK ROBINSON

GENERAL CONTRACTOR: EARTHWORK CONTRACTOR:

SOIL USE (SEE NOTE): 1 SPECIFICATION REQUIREMENTS: 95%

TECHNICIAN: BILL S.

MODIFIED (ASTM D-1557): ✓ STANDARD (ASTM D-698):

TEST NO.	TEST LOCATION	TEST:	PROCTOR NO.	WET DENS. LBS./CU.FT.	DRY DENS. LBS./CU.FT.	MOIST PERCENT	% MAX. DENS.
		DEPTH ELEV. LIFT					
1	10' SE. OF N.W. CORN OF PAD	12"	1	110.4	105.7	4.5	98
2	CNTR OF PAD			111.1	105.2	3.6	98
3	10' NW. OF S.E. CORN OF PAD			110.0	104.7	5.1	97

REMARKS: ALL TEST PASS

PROCTOR NO.	SOIL DESCRIPTION	PROCTOR VALUE	OPT. MOIST.
1	TAN SAND	108	11

NOTE: 1. Building Fill 2. Trench Backfill 3. Base Course 4. Subbase/Stabilized Subgrade 5. Embankment 6. Subgrade/Natural Soil 7. Other
The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test location and change with time, sound judgement should be exercised with regard to the use and interpretation of the data.