



# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386) 752-5456  
2907 Spring Glen Road, Jacksonville, FL 32207 • (904) 381-8901 • Fax (904) 381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	152
LAB NO.:	682

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS

Client:	Stellar, 2900 Hartley Road, Jacksonville, FL 32257		
Project Name:	US Cold Storage - Building Expansion Phase III		
Project Location:	Lake City, FL		
Project Contractor:	Stellar		
Concrete Supplier:	Smyrna Ready Mix Concrete	1cc: Client	1cc: File


DESIGN DATA	Specified Strength for Structure:	Slump (inches):	Report Date:
	psi: 4000 days: 28	4-6	Air Content (percent): ---
Mix Type: <input checked="" type="checkbox"/> Normal Wt. <input type="checkbox"/> Lightweight <input type="checkbox"/> Mortar Mix <input type="checkbox"/> Pump Mix <input type="checkbox"/> Grout <input type="checkbox"/> Other:			
Plasticizer Added: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes", <input type="checkbox"/> At Plant <input type="checkbox"/> At Jobsite			

FIELD and LAB DATA	Date:	Time Concrete Batched:	Time Concrete Sampled:	Sampled By:
	01/19/24	2:38 AM	3:16 AM	J. Green
	Concrete Truck No.: 4240	Ticket No.: 7022128	Size of Load (c.y.): 10	Weather Conditions: Dark
	Extra Water Added at Job Site: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes" gal.: --- c.y.: ---			Extra Water Authorized by: ---
	Plasticizer Added at Job Site: gal.: --- c.y.: ---			Wet Weight (p.c.f.): ---
	Slump (inches): 5	ASTM C143	Air Temperature (°F): 45	Concrete Temperature (°F): ASTM C172 61
	Air Content (% by vol.): ---	ASTM C231	Molded and Cured to ASTM C-31: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown	Tested to ASTM C-39: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Location of Concrete Placement: Freezer Slab Pour 8				

SPECIMEN I.D. LAB NO.	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/22/24	01/26/24	7	4.02	12.69	64,020	5040	4	
B	01/22/24	02/02/24	14	4.02	12.69	71,550	5640	4	
C	01/22/24	02/16/24	28	4.02	12.69	80,320	6330	4	
D	01/22/24	02/16/24	28	4.02	12.69	78,920	6220	4	
E	01/22/24	HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By: *[Signature]*  
Licensed, Florida No. 65550  
Date: 2/20/24





# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386) 752-5456  
2907 Spring Glen Road, Jacksonville, FL 32207 • (904) 381-8901 • Fax (904) 381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	153
LAB NO.:	683

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS

Client:	Stellar, 2900 Hartley Road, Jacksonville, FL 32257		
Project Name:	US Cold Storage - Building Expansion Phase III		
Project Location:	Lake City, FL		
Project Contractor:	Stellar	1cc: Client	1cc: File
Concrete Supplier:	Smyrna Ready Mix Concrete	Report Date:	

DESIGN DATA	Specified Strength for Structure:	Slump (inches):	Air Content (percent):
	psi: 4000	4-6	---
	days: 28		
Mix Type:	<input checked="" type="checkbox"/> Normal Wt. <input type="checkbox"/> Lightweight <input type="checkbox"/> Mortar Mix <input type="checkbox"/> Pump Mix <input type="checkbox"/> Grout <input type="checkbox"/> Other:		
Plasticizer Added:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes", <input type="checkbox"/> At Plant <input type="checkbox"/> At Jobsite		


FIELD and LAB DATA	Date:	Time Concrete Batched:	Time Concrete Sampled:	Sampled By:
	01/19/24	3:38 AM	3:54 AM	J. Green
	Concrete Truck No.: 4026	Ticket No.: 7022131	Size of Load (c.y.): 10	Weather Conditions: Dark
	Extra Water Added at Job Site: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes" gal.: --- c.y.: ---			Extra Water Authorized by: ---
	Plasticizer Added at Job Site: gal.: --- c.y.: ---			
	Slump (inches): 6.25	Air Temperature (°F): 45	Concrete Temperature (°F): ASTM C172 61	Wet Weight (p.c.f.): ---
	Air Content (% by vol.): ASTM C231 ---	Molded and Cured to ASTM C-31: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown		Tested to ASTM C-39: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Location of Concrete Placement:		Freezer Slab Pour 8		

Note: Slump above specified requirements

SPECIMEN I.D. LAB NO.	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/22/24	01/26/24	7	4.02	12.69	57,760	4550	4	
B	01/22/24	02/02/24	14	4.02	12.69	64,070	5050	4	
C	01/22/24	02/16/24	28	4.02	12.69	78,450	6180	4	
D	01/22/24	02/16/24	28	4.02	12.69	73,220	5770	4	
E		HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By:   
Licensed, Florida No. 65550  
Date: 2/20/24





# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386) 752-5456  
2907 Spring Glen Road, Jacksonville, FL 32207 • (904) 381-8901 • Fax (904) 381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	154
LAB NO.:	684

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS


Client:	Stellar, 2900 Hartley Road, Jacksonville, FL 32257		
Project Name:	US Cold Storage - Building Expansion Phase III		
Project Location:	Lake City, FL		
Project Contractor:	Stellar	1cc: Client	1cc: File
Concrete Supplier:	Smyrna Ready Mix Concrete	Report Date:	

DESIGN DATA	Specified Strength for Structure:		Slump (inches):		Air Content (percent):		
	psi: 4000		4-6		---		
	days: 28						
FIELD and LAB DATA	Mix Type:						
	<input checked="" type="checkbox"/> Normal Wt. <input type="checkbox"/> Lightweight <input type="checkbox"/> Mortar Mix <input type="checkbox"/> Pump Mix <input type="checkbox"/> Grout <input type="checkbox"/> Other:						
	Plasticizer Added: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes", <input type="checkbox"/> At Plant <input type="checkbox"/> At Jobsite						
	Date: 01/19/24		Time Concrete Batched: 4:03 AM		Time Concrete Sampled: 4:22 AM		
	Concrete Truck No.: 4160		Ticket No.: 7022136		Size of Load (c.y.): 10		
	Extra Water Added at Job Site: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		If "Yes" gal.: ---		Weather Conditions: Dark		
	Plasticizer Added at Job Site: gal.: ---		c.y.: ---		Extra Water Authorized by: ---		
	Slump (inches): 4 ASTM C143		Air Temperature (°F): 45		Concrete Temperature (°F): ASTM C172 61		
Air Content (% by vol.): ASTM C231 ---		Molded and Cured to ASTM C-31: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown		Wet Weight (p.c.f.): ---			
Location of Concrete Placement:		Freezer Slab Pour 8				Tested to ASTM C-39: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	

SPECIMEN I.D. LAB NO.	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/22/24	01/26/24	7	4.02	12.69	61,390	4840	4	
B	01/22/24	02/02/24	14	4.02	12.69	63,290	4990	4	
C	01/22/24	02/16/24	28	4.02	12.69	72,650	5720	4	
D	01/22/24	02/16/24	28	4.02	12.69	75,550	5950	4	
E	01/22/24	HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By: *[Signature]*  
Licensed, Florida No. 65550  
Date: 2/20/24







# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386) 752-5456  
2907 Spring Glen Road, Jacksonville, FL 32207 • (904) 381-8901 • Fax (904) 381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	155
LAB NO.:	685

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS

Client: Stellar, 2900 Hartley Road, Jacksonville, FL 32257  
Project Name: US Cold Storage - Building Expansion Phase III  
Project Location: Lake City, FL  
Project Contractor: Stellar  
Concrete Supplier: Smyrna Ready Mix Concrete

1cc: Client 1cc: File

Report Date:

Specified Strength for Structure: 4000 psi  
Slump (inches): 4-6  
Air Content (percent): ---  
days: 28  
Mix Type: ☒ Normal Wt. ☐ Lightweight ☐ Mortar Mix ☐ Pump Mix ☐ Grout ☐ Other:  
Plasticizer Added: ☐ Yes ☒ No If "Yes", ☐ At Plant ☐ At Jobsite


Date: 01/19/24 Time Concrete Batched: 4:30 AM Time Concrete Sampled: 5:08 AM Sampled By: J. Green  
Concrete Truck No.: 4026 Ticket No.: 7022141 Size of Load (c.y.): 10 Weather Conditions: Dark  
Extra Water Added at Job Site: ☐ Yes ☒ No If "Yes" gal.: --- c.y.: --- Extra Water Authorized by: ---  
Plasticizer Added at Job Site: gal.: --- c.y.: ---  
Slump (inches): 8 ASTM C143 Air Temperature (°F): 46 Concrete Temperature (°F): 59 Wet Weight (p.c.f.): ---  
Air Content (% by vol.): --- ASTM C231 Molded and Cured to ASTM C-31: ☒ Yes ☐ No ☐ Unknown Tested to ASTM C-39: ☒ Yes ☐ No  
Location of Concrete Placement: Freezer Slab Pour 8

Note: Slump above specified requirements

SPECIMEN I.D. LAB NO.	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/22/24	01/26/24	7	4.02	12.69	62,420	4920	4	
B	01/22/24	02/02/24	14	4.02	12.69	63,880	5030	4	
C	01/22/24	02/16/24	28	4.02	12.69	71,490	5630	4	
D	01/22/24	02/16/24	28	4.02	12.69	74,210	5850	4	
E	01/22/24	HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By: [Signature]  
Licensed, Florida No. 65550  
Date: 2/20/24





# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386)752-5456  
2907 Spring Glen Road, Jacksonville, FL 32207 • (904)381-8901 • Fax (904)381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	156
LAB NO.:	686

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS


Client:	Stellar, 2900 Hartley Road, Jacksonville, FL 32257		
Project Name:	US Cold Storage - Building Expansion Phase III		
Project Location:	Lake City, FL		
Project Contractor:	Stellar	1cc: Client	1cc: File
Concrete Supplier:	Smyrna Ready Mix Concrete	Report Date:	

DESIGN DATA	Specified Strength for Structure:	psi: 4000	Slump (inches): 4-6	Air Content (percent): ---					
	days: 28								
	Mix Type:	<input checked="" type="checkbox"/> Normal Wt. <input type="checkbox"/> Lightweight <input type="checkbox"/> Mortar Mix <input type="checkbox"/> Pump Mix <input type="checkbox"/> Grout <input type="checkbox"/> Other:							
	Plasticizer Added:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes", <input type="checkbox"/> At Plant <input type="checkbox"/> At Jobsite							
FIELD and LAB DATA	Date:	01/19/24	Time Concrete Batched:	5:09 AM	Time Concrete Sampled:	5:55 AM	Sampled By:	J. Green	
	Concrete Truck No.:	4240	Ticket No.:	7022146	Size of Load (c.y.):	10	Weather Conditions:	Dark	
	Extra Water Added at Job Site:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes" gal.: --- c.y.: ---				Extra Water Authorized by:	---		
	Plasticizer Added at Job Site: gal.:	c.y.:							
	Slump (inches):	5.5	ASTM C143	Air Temperature (°F):	47	Concrete Temperature (°F):	60	Wet Weight (p.c.f.):	---
	Air Content (% by vol.):	ASTM C231		Molded and Cured to ASTM C-31:			Tested to ASTM C-39:		
				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
	Location of Concrete Placement:			Freezer Slab Pour 8					

SPECIMEN I.D. LAB NO	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/22/24	01/26/24	7	4.02	12.69	61,660	4860	4	
B	01/22/24	02/02/24	14	4.02	12.69	65,560	5170	4	
C	01/22/24	02/16/24	28	4.02	12.69	73,850	5820	4	
D	01/22/24	02/16/24	28	4.02	12.69	77,030	6070	4	
E	01/22/24	HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By: *[Signature]*  
Licensed, Florida No. 65550  
Date: 2/20/24





# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386)752-5456  
2907 Spring Glen Road, Jacksonville, FL 32207 • (904)381-8901 • Fax (904)381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	157
LAB NO.:	687

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS

Client:	Stellar, 2900 Hartley Road, Jacksonville, FL 32257		
Project Name:	US Cold Storage - Building Expansion Phase III		
Project Location:	Lake City, FL		
Project Contractor:	Stellar	1cc: Client	1cc: File
Concrete Supplier:	Smyrna Ready Mix Concrete	Report Date:	


DESIGN DATA	Specified Strength for Structure:	Slump (inches):	Air Content (percent):
	psi: 4000 days: 28	4-6	---
Mix Type: <input checked="" type="checkbox"/> Normal Wt. <input type="checkbox"/> Lightweight <input type="checkbox"/> Mortar Mix <input type="checkbox"/> Pump Mix <input type="checkbox"/> Grout <input type="checkbox"/> Other:			
Plasticizer Added: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes", <input type="checkbox"/> At Plant <input type="checkbox"/> At Jobsite			

FIELD AND LAB DATA	Date:	Time Concrete Batched:	Time Concrete Sampled:	Sampled By:
	01/19/24	6:11 AM	6:32 AM	J. Green
	Concrete Truck No.: 4236	Ticket No.: 7022151	Size of Load (c.y.): 10	Weather Conditions: Dark
	Extra Water Added at Job Site: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes" gal.: --- c.y.: ---			Extra Water Authorized by: ---
	Plasticizer Added at Job Site: gal.: --- c.y.: ---			
	Slump (inches): ASTM C143 5.25	Air Temperature (°F): 47	Concrete Temperature (°F): ASTM C172 60	Wet Weight (p.c.f.): ---
	Air Content (% by vol.): ASTM C231 ---	Molded and Cured to ASTM C-31: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown		Tested to ASTM C-39: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Location of Concrete Placement: Freezer Slab Pour 8				

SPECIMEN I.D. LAB NO.	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/22/24	01/26/24	7	4.02	12.69	59,890	4720	4	
B	01/22/24	02/02/24	14	4.02	12.69	64,220	5060	4	
C	01/22/24	02/16/24	28	4.02	12.69	64,220	5060	4	
D	01/22/24	02/16/24	28	4.02	12.69	67,090	5290	4	
E	01/22/24	HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.




Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By:

Licensed, Florida No. 65560

Date 3/20/24







# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386) 752-5456

2907 Spring Glen Road, Jacksonville, FL 32207 • (904) 381-8901 • Fax (904) 381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	158
LAB NO.:	692

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS

Client:	Stellar, 2900 Hartley Road, Jacksonville, FL 32257		
Project Name:	US Cold Storage - Building Expansion Phase III		
Project Location:	Lake City, FL		
Project Contractor:	Stellar	1cc: Client	1cc: File
Concrete Supplier:	Smyrna Ready Mix Concrete	Report Date:	


DESIGN DATA	Specified Strength for Structure:	Slump (inches):	Air Content (percent):
	psi: 4000 days: 28	4-6	---
Mix Type:	<input checked="" type="checkbox"/> Normal Wt. <input type="checkbox"/> Lightweight <input type="checkbox"/> Mortar Mix <input type="checkbox"/> Pump Mix <input type="checkbox"/> Grout <input type="checkbox"/> Other:		
Plasticizer Added:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes", <input type="checkbox"/> At Plant <input type="checkbox"/> At Jobsite		

FIELD and LAB DATA	Date:	Time Concrete Batched:	Time Concrete Sampled:	Sampled By:
	01/22/24	5:55 AM	6:18 AM	J. Green
	Concrete Truck No.: 4026	Ticket No.: 7022202	Size of Load (c.y.): 10	Weather Conditions: ---
	Extra Water Added at Job Site: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If "Yes" gal.: --- c.y.: ---	Extra Water Authorized by: ---	
	Plasticizer Added at Job Site: gal.: ---	c.y.: ---	Wet Weight (p.c.f.): ---	
	Slump (inches): ASTM C143 6.75	Air Temperature (°F): 36	Concrete Temperature (°F): ASTM C172 51	Tested to ASTM C-39: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	Air Content (% by vol.): ASTM C231 ---	Molded and Cured to ASTM C-31: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown	Location of Concrete Placement: Freezer Slab	
	Note: Slump above specified requirements			

SPECIMEN I.D. LAB NO.	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/23/24	01/29/24	7	4.02	12.69	68,510	5400	4	
B	01/23/24	02/05/24	14	4.02	12.69	70,610	5560	4	
C	01/23/24	02/19/24	28	4.02	12.69	79,420	6260	4	
D	01/23/24	02/19/24	28	4.02	12.69	83,390	6570	4	
E	01/23/24	HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By:   
Licensed, Florida No.: 6555065550  
Date: 2/21/24



# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625 Lake City, FL 32056 • (386) 755-3633 • Fax (386) 752-5456  
2907 Spring Glen Road, Jacksonville, FL 32207 • (904) 381-8901 • Fax (904) 381-8902

FILE NO.:	23-00297-01
CYLINDER SET NO.:	159
LAB NO.:	693

### COMPRESSIVE STRENGTH OF CONCRETE TEST SPECIMENS

Client:	Stellar, 2900 Hartley Road, Jacksonville, FL 32257		
Project Name:	US Cold Storage - Building Expansion Phase III		
Project Location:	Lake City, FL		
Project Contractor:	Stellar	1cc: Client	1cc: File
Concrete Supplier:	Smyrna Ready Mix Concrete	Report Date:	

DESIGN DATA	Specified Strength for Structure:	Slump (inches):	Air Content (percent):
	psi: 4000 days: 28	4-6	---
Mix Type:	<input checked="" type="checkbox"/> Normal Wt. <input type="checkbox"/> Lightweight <input type="checkbox"/> Mortar Mix <input type="checkbox"/> Pump Mix <input type="checkbox"/> Grout <input type="checkbox"/> Other:		
Plasticizer Added:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes", <input type="checkbox"/> At Plant <input type="checkbox"/> At Jobsite		


FIELD and LAB DATA	Date:	Time Concrete Batched:	Time Concrete Sampled:	Sampled By:
	01/22/24	6:57 AM	7:17 AM	J. Green
	Concrete Truck No.: 4162	Ticket No.: 7022207	Size of Load (c.y.): 10	Weather Conditions: ---
	Extra Water Added at Job Site: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes" gal.: --- c.y.: ---			Extra Water Authorized by: ---
	Plasticizer Added at Job Site: gal.: --- c.y.: ---			Wet Weight (p.c.f.): ---
	Slump (inches): 8	ASTM C143	Air Temperature (°F): 36	Concrete Temperature (°F): 35
	Air Content (% by vol.): ---	ASTM C231	Molded and Cured to ASTM C-31: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Unknown	Tested to ASTM C-39: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Location of Concrete Placement:		Freezer Slab		

Note: Slump above specified requirements

SPECIMEN I.D. LAB NO.	DATE RECEIVED IN LAB	DATE TESTED	AGE (days)	TEST SPECIMEN SIZE		TOTAL LOAD (pounds)	TEST STRENGTH (p.s.i.)	TYPE OF FRACTURE	TESTED BY
				DIA. (in.)	AREA (sq. in.)				
A	01/23/24	01/29/24	7	4.02	12.69	69,820	5500	4	
B	01/23/24	02/05/24	14	4.02	12.69	72,360	5700	4	
C	01/23/24	02/19/24	28	4.02	12.69	85,650	6750	4	
D	01/23/24	02/19/24	28	4.02	12.69	81,280	6410	4	
E	01/23/24	HOLD	H						
F									
G									

#### REMARKS:

The test results presented in this report are specific only to the samples tested at the time of testing. The test was performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.



Respectfully Submitted,  
CAL-TECH TESTING, INC.

Reviewed By:   
Licensed, Florida No.: 65550  
Date: 2/7/24  
Professional Engineer  
STATE OF FLORIDA  
No. 65550