



- Engineering
 - Geotechnical
 - Environmental
- Laboratories**

Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456

450 SR 13 N., Suite 206, #308, Jacksonville, FL 32259 • Tel(904)381-8901 • Fax(904)381-8902

JOB NO.: 13-00260-01

REPORT OF IN-PLACE DENSITY TEST

DATE TESTED: 6/20/13

DATE REPORTED: 6/27/13

PROJECT:	1618 SW Daisy Rd. - Ft. White, Florida	
CLIENT:	North Florida Septic Tank, Inc., 580 NW Guerdon Street, Lake City, Florida 32055	
GENERAL CONTRACTOR:	North Florida Septic Tank, Inc.	
EARTHWORK CONTRACTOR:	North Florida Septic Tank, Inc.	
INSPECTOR:	D. King	
ASTM METHOD	SOIL USE	
(D-6938) Nuclear	BUILDING FILL	
SPECIFIED REQUIREMENTS: 95%		


TEST NO.	TEST LOCATION	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	MAXIMUM DENSITY
1	Northeast Corner 10' West, 15' South	0-12"	107.4	3.4	103.9	1	104.0	100%
2	Southwest Corner 12' East, 10' North	0-12"	104.9	2.1	102.7	1	104.0	99%
3	Approximate Center of Pad 1' below Finished Elevation	0-12"	109.9	6.5	103.2	1	104.0	99%

REMARKS: The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Tannish Brown Sand (SP) (Refer to: CTI Job No.: 12-00234-01)	104.0	10.0	MODIFIED (ASTM D-1557)

Respectfully Submitted,
CAL-TECH TESTING, INC.

Linda M. Creamer
President - CEO



The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.