

Alachua Pest Services
PO Box 2035
Alachua, FL 32616

Time 8:30 AM Date 12/8/25

SITE LOCATION

Lot # _____ Block # _____ Permit # _____

Subdivision _____

Address 134 SW Sedgefield Farms Glen

Name of Chemical Applied Premise Pro-Coast Used 08 %

Area Treated Slab before Pour

Gallons Used 100 gals

Remarks Paul Capeland
1000 sq ft None

Monitor - White Permit File - Canary Permit Holder - Pink



UES Project No: 135647-1
Workorder No: 12/16/2025
Report Date: 12/16/2025

415 Southwest 35th Terrace, Gainesville, FL 32608 - P: 352.372.3392 - F: 352.395.7914

In-Place Density Test Report

UES Technician: Sierra Blasi
Date Tested: 12/05/2025

Client: Copeland

Project: 134 SW Sedgfield Farms Glen, Fort White, FL
134 SW Sedgfield Farms Glen, Fort White, Columbia County, FL

Type of Test:

Field: ASTM D 6938 Nuclear Gauge Method
Laboratory: ASTM D1557 Modified Proctor

Area Tested: House Pad

Material: Fill

Reference Datum: 0 = Top of Fill

The tests below meet the 95% minimum compaction requirement.

Test No.	Location of Test	Range	Maximum Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture (%)	Soil Compaction (%)	Pass or Fail
1	NW Corner of Pad	-1-0 ft	107.0	14.2	103.9	6.2	97	Pass
2	NE Corner of Pad	-1-0 ft	107.0	14.2	101.5	4.2	95	Pass
3	SE Corner of Pad	-1-0 ft	107.0	14.2	102.8	5.1	96	Pass
4	SW Corner of Pad	-1-0 ft	107.0	14.2	104.1	6.4	97	Pass
5	Center of Pad	-1-0 ft	107.0	14.2	105.8	8.3	99	Pass

Remarks: Richardson Site Prep Proctor.