



# UNIVERSAL ENGINEERING SCIENCES

Consultants In: Geotechnical Engineering • Environmental Sciences  
Geophysical Services • Construction Materials Testing • Threshold Inspection  
Building Inspection • Plan Review • Building Code Administration

UES Project No:  
Workorder No: 1091150-1  
Report Date: 10/11/2022

4475 Southwest 35th Terrace, Gainesville, 32608 • P: 352.372.3392 • F: 352.336.7914

## In-Place Density Test Report

**Client:** Caleb Wentworth  
190 SW Thistle Wood  
Ft. White, FL

**UES Technician:** Cleveland English  
**Date Tested:** 10/11/2022

**Project:** Wentworth Residence - Ft White, FL - CSD  
190 SW Thistle Wood, Ft. White, FL

**Area Tested:** House Pad

**Material:** Fill

**Reference Datum:** 0 = Top of Fill

### Type of Test:

**Field:** ASTM D-6938 Nuclear Gauge Metho

**Laboratory:** ASTM D1557 Modified Proctor

The tests below meet the minimum 95% relative soil compaction requirement of Laboratory Proctor maximum dry density.

Test No.	Location of Test	Range	Maximum Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture (%)	Soil Compaction (%)	Fill Depth (inch)	Pass or Fail
1	SW Corner	-1-0 ft	105.1	14.1	100.1	4.8	95	N/A	Pass
2	SE Corner (Footer)	-1-0 ft	105.1	14.1	100.8	4.1	96	N/A	Pass
3	NE Corner	-1-0 ft	105.1	14.1	101.7	4.4	97	N/A	Pass
4	NW Corner	-1-0 ft	105.1	14.1	100.6	3.9	96	N/A	Pass
5	Center of Pad	-1-0 ft	105.1	14.1	100.1	4.3	95	N/A	Pass
6	South Footer	-1-0 ft	105.1	14.1	100.6	3.8	96	N/A	Pass