The SEAL engil 8.10, 18

ſ	
	et
	hē
	S
	or
	3
	늞
	err
	ā
	Ē
	후
	e
	ş
	<u> </u>

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

1500 without testing. The pocket penetrometer tests are rounded down to or check here to declare 1000 lb. soil

1500

x 1500

X 1560

POCKET PENETROMETER TESTING METHOD

- Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- reading and round down to that increment, Using 500 lb. increments, take the lowest _ල

X 15500

x1500

X 1500

TORQUE PROBE TEST

inch pounds or check showing 275 inch pounds or less will require 5 foot anchors The results of the torque probe test is 2657 here if you are declaring 5' anchors without testing

reading is 275 or less and where the mobile home manufacturer may anchors are required at all centerline tie points where the torque test anchors are allowed at the sidewall locations. I understand 5 ft A state approved lateral arm system is being used and 4 ft. requires anchors with 4000 tholding capacity Note

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

electrical conductors between multi-wide units, but not to the main power This includes the bonding wire between mult-wide units. Pg. Connect source.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Site Preparation

Date:

Application Number:

Debris and organic material removed Water drainage: Natural Swale

Pad

Other

astening multi wide unit

ype Fastener

Type Fast

Walls: Roof:

Spacing:

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline. Type Fastener

Gasket (weatherproofing requirement)

a result of a poorly installed or no gasket being installed. I understand a strip homes and that condensation, mold, meldew and buckled marriage walls are l understand a properly installed gasket is a requirement of all new and used of tape will not serve as a gasket.

Installer's initials

Type gasket Pg.

Yes Bottom of ridgebeam Yes Between Walls Between Floor installed

Weatherproofing

Fireplace chimney installed so as not to allow intrusion of rain water. Yes W. M. Yes Siding on units is installed to manufacturer's specifications, The bottomboard will be repaired and/or taped. Yes


Miscellaneous

Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/R Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Prox Electrical crossovers protected. Yes Skirting to be installed.

X

Installer verifies all information given with this permit worksheet manufacturer's installation instructions and or Rule 15C-1 & 2 is accurate and true based on the

Installer Signature



OLIVER TECHNOLOGIES, INC. FLORIDA INSTALLATION INSTRUCTIONS FOR THE MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM MODEL 1101"V" (STEPS 1-15)

LONGITUDINAL ONLY: FOLLOW STEPS 1-9 FOR ADDING LATERAL ARM: Follow Steps 10-15 FOR CONCRETE APPLICATIONS: Follow Steps 16-19

ENGINEERS STAMP

ENGINEERS STAMP

- 1. SPECIAL CIRCUMSTANCES: If the following conditions occur STOP! Contact Oliver Technologies at 1-800-284-7437:
 - a) Pier height exceeds 48" b) Length of home exceeds 76' c) Roof eaves exceed 16" d) Sidewall height exceed 96'
 - e) Location is within 1500 feet of coast

INSTALLATION OF GROUND PAN

- 2. Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).
- 3. Place ground pan (C) directly below chassis I-beam. Press or drive pan firmly into soil until flush with or below soil. **SPECIAL NOTE:** The longitudinal "V" brace system serves as a pier under the home and should be loaded as any other pier. It is recommended that after leveling piers, and one-third inch (1/3") before home is lowered completely on to piers, complete steps 4 through 9 below then remove jacks.

INSTALLATION OF LONGITUDINAL "V" BRACE SYSTEM

NOTE: WHEN INSTALLING THE LONGITUDINAL SYSTEM ONLY, A MINIMUM OF 2 SYSTEMS PER FLOOR SECTION IS REQUIRED. SOIL TEST PROBE SHOULD BE USED TO DETERMINE CORRECT TYPE OF ANCHOR PER SOIL CLASSIFICATION. IF PROBE TEST READINGS ARE BETWEEN 175 & 275 A 5 FOOT ANCHOR MUST BE USED. IF PROBE TEST READINGS ARE BETWEEN 276 & 350 A 4 FOOT ANCHOR MAY BE USED. USE GROUND ANCHORS WITH DIAGONAL TIES AND STABILIZER PLATES EVERY 5'4". VERTICAL TIES ARE ALSO REQUIRED ON HOMES SUPPLIED WITH VERTICAL TIE CONNECTION POINTS (PER FLORIDA REG.).

4. Select the correct square tube brace (E) length for set - up (pier) height at support location. (The 18" tube is always used as the bottom part of the longitudinal arm). Note: Either tube can be used by itself, cut and drilled to length as long as a 40 to 45 degree angle is maintained.

PIER HEIGHT (Approx. 45 degrees Max.)		1.25" ADJUSTABLE Tube Length	1.50" ADJUSTABLE Tube Length
[7 3/4" to 25"	22"	18"
	24 3/4" to 32 1/4"	32"	18"
	33" to 41"	44"	18"
	40" to 48"	54"	18"

- 5. Install (2) of the 1.50" square tubes (E {18" tube}) into the "U" bracket (J), insert carriage bolt and leave nut loose for final adjustment.
- 6. Place I-beam connector (F) loosely on the bottom flange of the I-beam.
- 7. Slide the selected 1.25" tube (E) into a 1.50" tube (E) and attach to I-beam connectors (F) and fasten loosely with bolt and nut.
- 8. Repeat steps 6 through 7 to create the "V" pattern of the square tubes loosely in place. The angle is not to exceed 45 degree and not below 40 degrees.
- 9. After all bolts are tightened, secure 1.25" and 1.50" tubes using four(4) 1/4"-14 x 3/4" self-tapping screws in pre-drilled holes.

INSTALLATION OF LATERAL TELESCOPING TRANSVERSE ARM SYSTEM

THE MODEL 1101 "V" (LONGITUDINAL & LATERAL PROTECTION) ELIMINATES THE NEED FOR MOST STABILIZER PLATES & FRAME TIES.

NOTE: THE USE OF THIS SYSTEM REQUIRES VERTICAL TIES SPACED AT 5'4".

FOUR FOOT (4') GROUND ANCHOR MAY BE USED EXCEPT WHERE THE HOME MANUFACTURER SPECIFIES DIFFERENT.

- 10. Install remaining vertical tie-down straps and 4' ground anchors per home manufacturer's instructions. **NOTE**: Centerline anchors to be sized according to soil torque condition. Any manufacturer's specifications for sidewall anchor loads in excess of 4,000 lbs. require a 5' anchor per Florida Code.
- 11. NOTE: Each system is required to have a frame tie and stabilizer attached at each lateral arm stabilizing location. This frame tie & stabilizer plate needs to be located within 18" from of center ground pan.
- 12. Select the correct square tube brace (H) length for set-up lateral transverse at support location. The lengths come in either 60" or 72" lengths. (With the 1.50" tube as the bottom tube, and the 1.25" tube as the inserted tube.)
- 13. Install the 1.50 transverse brace (H) to the ground pan connector (D) with bolt and nut.
- 14. Slide 1.25" transverse brace into the 1.50" brace and attach to adjacent I-beam connector (I) with bolt and nut.
- 15. Secure 1.50" transverse arm to 1.25" transverse arm using four (4) 1/4" 14 x 3/4" self-tapping screws in pre-drilled holes.



INSTALLATION USING CONCRETE RUNNER / FOOTER

- 16. A concrete runner, footer or slab may be used in place of the steel ground pan
 - a) The concrete shall be minimum 2500 psi mix
 - b) A concrete runner may be either longitudinal or transverse, and must be a minimum of 8" deep with a minimum width of 16 inches longitudinally or 18 inches transverse to allow proper distance between the concrete bolt and the edge of the concrete (see below).
 - c) Footers must have minimum surface area of 441 sq. in. (i.e. 21" square), and must be a minimum of 8" deep.
 - d) If a full slab is used, the depth must be a 4" minimum at system bracket location, all other specifications must be per local jurisdiction. Special inspection of the system bracket installation is not required. Footers must allow for at least 4" from the concrete bolt to the edge of the concrete.

NOTE: The bottom of all footings, pads, slabs and runners must be per local jurisdiction. LONGITUDINAL: (Model 1101 LC "V")

17. When using Part # 1101-W-CPCA (wetset), simply install the bracket in runner/footer OR When installing in cured concrete use Part # 101-D-CPCA (dryset). The 1101 (dryset) CA bracket is attached to the concrete using (2) 5/8"x3" concrete wedge bolts (Simpson part # S162300H 5/8" X 3" or Powers equivalent). Place the CA bracket in desired location. Mark bolt hole locations, then using a 5/8" diameter masonry bit, drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the holes. Place wedge bolts into drilled holes, then place 1101 (dry set) CA bracket onto wedge bolts and start wedge bolt nuts. Take a hammer and lightly drive the wedge bolts down by hitting the nut (making sure not to hit the top of threads on bolt). The sleeve of concrete wedge bolt needs to be at or below the top of concrete. Complete by tightening nuts.


LATERAL: (Model 1101 TC "V")

- 18. For wet set (part # 1101-W-TACA) installation simply install the anchor bolt into runner/footer. For dry set installation (part # 1101-D-TACA) mark bolt hole locations, then using a 5/8" diam. masonry bit, drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the hole. Place wedge bolts (Simpson part #S162300H 5/8" X 3" or Powers equivalent) into (D) concrete dry transverse connector and into drilled hole. If needed, take a hammer and lightly drive the wedge bolts down by hitting the nut (making sure not to hit the top of threads on bolt), then remove the nut. The sleeve of concrete wedge bolt needs to be at or below the top of concrete.
- 19. When using part # 1101 CVW (wetset) or 1101 CVD (dryset), install per steps 17 & 18.


Notes:

- 1. LENGTH OF HOUSE IS THE ACTUAL BOX SIZE
- 2. = STABILIZER PLATE AND FRAME TIE LOCATION (needs to be located within 18 inches of center of ground pan or concrete)
- 3. TELOCATION OF LONGITUDINAL BRACING ONLY
- 4. = TRANSVERSE & LONGITUDINAL LOCATIONS

REQUIRED NUMBER AND LOCATION OF MODEL 1101 "V" OR 1101 C "V" BRACES FOR UP TO 4/12 ROOF PITCH




HOMES WITH 5/12 ROOF PITCH REQUIRE: PER FLORIDA REGULATIONS 6 systems for home lengths up to 52' and 8 systems for homes over 52' and up 80'. One stabilizer plate and frame tie required at each lateral bracing system.





Longitude dry concrete bracket part # 1101 D-CPCA


Wet bracket part # 1101 W-CPCA not shown











MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION NUMBER 1808- 2-8	CONTRACTOR PALL Albaigh	PHONE 386 365.5314
------------------------------	-------------------------	--------------------

THIS FORM MUST BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERMIT

In Columbia County one permit will cover all trades doing work at the permitted site. It is <u>REQUIRED</u> that we have records of the subcontractors who actually did the trade specific work under the permit. Per Florida Statute 440 and Ordinance 89-6, a contractor shall require all subcontractors to provide evidence of workers' compensation or exemption, general liability insurance and a valid Certificate of Competency license in Columbia County.

Any changes, the permitted contractor is responsible for the corrected form being submitted to this office prior to the start of that subcontractor beginning any work. Violations will result in stop work orders and/or fines.

ELECTRICA	AL Print Name Kenin	Moore Electric	LLC Signature Ashletters Phone #:586-752-6565	for Kerry/shall
205	5	Qualifier Form Attached	y lake	
MECHAN	ICAL/ Print Name		Signature	
A/C	License #:		Phone #:	
		Qualifier Form Attac	hed	

F. S. 440.103 Building permits; identification of minimum premium policy.—Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.

MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION NUMBER 1808 - 2.8	CONTRACTOR PAUL ALBRIAM	PHONE 386 365	5314
-------------------------------	-------------------------	---------------	------

THIS FORM MUST BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERMIT

In Columbia County one permit will cover all trades doing work at the permitted site. It is <u>REQUIRED</u> that we have records of the subcontractors who actually did the trade specific work under the permit. Per Florida Statute 440 and Ordinance 89-6, a contractor shall require all subcontractors to provide evidence of workers' compensation or exemption, general liability insurance and a valid Certificate of Competency license in Columbia County.

Any changes, the permitted contractor is responsible for the corrected form being submitted to this office prior to the start of that subcontractor beginning any work. Violations will result in stop work orders and/or fines.

ELECTRICAL	Print Name Signature License #: Phone #:
	Qualifier Form Attached
MECHANICAL/ A/C 950	Print Name Rong ld & Bonds Signature thank [Bonds Gu License #: CAC (817658 SR Phone #: 850.872-8339
	Qualifier Form Attached

F. S. 440.103 Building permits; identification of minimum premium policy.—Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit

Revised 4/27/2017

Detail by Entity Name

Florida Limited Liability Company ATRAC PROPERTIES, LLC

Filing Information

Document Number

L16000145121

FEI/EIN Number

N/A

Date Filed

08/04/2016

Effective Date

08/01/2016

State

FL

Status

ACTIVE

Principal Address

295 NW COMMONS LP

115-177

LAKE CITY, FL 32055

Mailing Address

295 NW COMMONS LP

115-177

LAKE CITY, FL 32055

Registered Agent Name & Address

RUSSELL, MICHELLE 295 NW COMMONS LP

115-177

LAKE CITY, FL 32055

Authorized Person(s) Detail

Name & Address

Title AMBR

ALTARAC, DARREN

295 NW COMMONS LP. STE 115-177

LAKE CITY, FL 32055

Annual Reports

Report Year

Filed Date

2017

03/06/2017

2018

03/08/2018

Document Images

(2.64 z 10) - Napon Jestina Hashiy

Vision: To be the Healthjest State in the Nation

April 18, 2018

Brandon Stubbs LDR Administrator Columbia County

Re: Additional Mobile Homes in Alpata Village

Mr. Stubbs,

Upon an initial review of the Alpata Village Mobile Home Park, it has been determined that the park is currently approved for 10 mobile homes. A memo addressed from February 22, 1991, was located that approved 6 additional mobile homes to be added to the park. A detailed plan review will be required to be submitted for plan review approval. In addition, the necessary septic tank and drinking water operating permits will be required.

Please let me know if you have any questions.

Sincerely,

Sallie A. Ford

Environmental Health Director Florida Department of Health Columbia County

Cc file

Michelle Russell, Atrac Properties, LLC

STATE OF FLORIDA DEPARTMENT OF HEALTH APPLICATION FOR CONSTRUCTION PERMIT

Permit Application Number 18 - D D55

Please see attached.

Thank you!

Notes:		
Site Plan submitted by: Bc 12	1	
Plan Approved / ,	Not Approved	Date ZI IX
By	Columbia	County Health Department
ALL CHANGES MU	ST BE APPROVED BY THE COUNTY HEAD	TH DEPARTMENT

DH 4015, 08/09 (Obsoletes previous editions which may not be used). Incorporated: 64E-6.001, FAC (Stock Number: 5744-002-4015-6).

18-0055 * This permit is for work to be done for unit # 10 and unit # 11 Submitted by'. Ronald Ford Ford's Septic #10 NORTH N/W/ DELAR GLEN NOT drawn to scale ASPHALT PAVEMENT (PUBLIC ROAD)

Jeff Hampton **Columbia County Property Appraiser**

Parcel: << 05-3S-17-04848-001 >>

Aerial Viewer

Pictometery Google Maps

Sales

2017 Tax Roll Year updated: 8/1/2018

wner & Pı	Owner & Property Info	Result: 1 of 2
	ATRAC PROPERTIES LLC	
Owner	295 NW COMMONS LP	
CWE	STE 115-117	
	LAKE CITY, FL 32055	
Site	4816 U S HWY 441 , LAKE CITY	передуру (придодун) — дом и фактиве — на вай верене на передуру (предуру не придодуну предуру на предуру на пре
	COMM INTERS OF N LINE OF SW1/4 & W R/W US-441, RUN S	W R/W US-441, RUN S
Description*	815.90 FT TO POB. ORB 728-489, DC 770-1262, QC 955-1712, WD	70-1262, QC 955-1712, WD
	999-2817, WD 1068-362, WD 1210-2405, QC 1268-356, WD 1278-450 WD 1322-393,	, QC 1268-356, WD 1278-450
Area	4 AC	S/T/R 05-3S-17
Use Code	MH PARK &S (002801)	Tax District 3
The Description	The Description above is not to be used as the Legal Description for this parcel in any legal	or this narral in any lagal

In e <u>pescription</u> above is not to be used as the Legal Description for this parcel in any legal transaction.

**The <u>Use Code</u> is a FL Dept. of Revenue (DOR) code and is not maintained by the Property Appraiser's office. Please contact your city or county Planning & Zoning office for specific zoning information.

TO	
Ť	
~	
0	
70	
ō	
7	
5	
-	
-	
Qσ	
7	
-	
ທ	
th	
es	
æ	
ທ	
Ġ	
97	
\Rightarrow	
le	
-	
-	
\rightarrow	
-	
Va	
<u>a</u>	
_	
_	
lue	
S	
	ì

2017	2017 Certified Values	2018	2018 Working Values
Mkt Land (3)	\$21,228	Mkt Land (5)	\$31,150
Ag Land (0)	\$0	Ag Land (0)	\$0
Building (10)	\$111,447	Building (9)	\$163,724
XFOB (1)	\$43,000	XFOB (5)	\$45,700
Just	\$175,675	Just	\$240,574
Class	\$0	Class	\$0
Appraised	\$175,675	Appraised	\$240,574
SOH Cap [?]	\$0	SOH Cap [?]	\$0
Assessed	\$175,675	Assessed	\$240,574
Exempt	\$0	Exempt	\$0
Total Taxable	county:\$175,675 city:\$175,675 other:\$175,675 school:\$175,675	Total Taxable	county:\$240,574 city:\$240,574 other:\$240,574 school:\$240,574

N US HIGHWAY 441

Sales History



COLUMBIA COUNTY BUILDING DEPARTMENT 135 NE Hernando Ave, Suite B-21, Lake City, FL 32055

Phone: 386-758-1008 Fax: 386-758-2160

- Lots 8-15 -

MOBILE HOME INSTALLERS LETTER OF AUTHORIZATION

1, Paul Abriant Installer License Holder Na		or the job address show below	
only, 4816 N US H	IGNIWAY 441 LOT 8 LC F	L 32055 and I do certify that	
the below referenced person(s)	listed on this form is/are under m	y direct supervision and control	
and is/are authorized to purcha	se permits, call for inspections and	d sign on my behalf.	
Printed Name of Authorized Person	Signature of Authorized Person	Authorized Person is (Check one)	
Darven Altarac	h () out	Agent Officer Property Owner	
Michelle Russell	mensall	Agent Officer Property Owner	
		Agent Officer Property Owner	
I, the license holder, realize that I am responsible for all permits purchased, and all work done under my license and I am fully responsible for compliance with all Florida Statutes, Codes, and Local Ordinances. I understand that the State Licensing Board has the power and authority to discipline a license			
	by him/her or by his/her authorized		
License Holders Signature (Nota	sponsibility for compliance granted THIO	25239 8.13.18	
NOTARY INFORMATION:	02,		
STATE OF: Florida	COUNTY OF: COUNTY	<u>A</u>	
The above license holder, whose personally appeared before me (type of I.D.)	and is known by me or has produce on this	ced identification of August , 2016.	
NOTARY'S SIGNATURE		eal/Stamp)	

(Seal/Stamp)





CHATA MAP VILLAGE