Installer: Rushy Liveds License # TV-103824 Home installed to the Manufacturer's Installation Home is installed in accordance with Rule 15-00	Manual
Home is installed in accordance with Rule 15-C	ш
	Wind Zone III
Address of home Single wide	
Manufacturer Tasolases Length x width Triple/Quad Serial #	94489
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or guard wide sketch in remainder of home	SED HOMES
I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.  Installer's initials  Load bearing size (sq in)  Typical pier spacing  Installer's initials  Capacity  (sq in)  Installer's initials  Installer's initials	
Show locations of Longitudinal and Lateral Systems  Show locations of Longitudinal and Lateral Systems  Show locations of Longitudinal and Lateral Systems  (use d'ark lines to show these locations)  1000 psf 3' 4' 5'  1500 psf 6' 6' 6' 7'  2000 psf 6' 8' 8'  2500 psf 7'6' 8' 8'	6' 7' 8' 8' 8' 8' 8' 8' 8'
3000 psf 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'	8, 8, 8,
* interpolated from Rule 15C-1 pier spacing table.  PIER PAD SIZES	POPULAR PAD SIZES
I-beam pier pad size	Pad Size Sq In 16 x 16 256 16 x 18 288
Perimeter pier pad size 16×10  Other pier pad sizes 16×10	18.5 x 18.5 342 16 x 22.5 360
(required by the mfg.)	17 x 22 374 13 1/4 x 26 1/4 348
Oraw the approximate locations of man wall openings 4 foot or greater. Use the symbol to show the piers.	age 20 x 20 400 17 3/16 x 25 3/16 441 17 1/2 x 25 1/2 446 24 x 24 576
List all marriage wall openings greater than 4 f and their pier pad sizes below.	ot 26 x 26 676
Opening Pier pad size	4ft5ft
County Building	FRAME TIES
Plans & Plans	within 2' of end of home spaced at 5' 4" oc
Plans Reviewed for Code Compliance TIEDOWN COMPONENTS	OTHER TIES Number
Longitudinal Stabilizing Device (LSD) Manufacturer Longitudinal Stabilizing Device w/ Lateral / Manufacturer Office of Florida	Sidewall Longitudinal mas Marriage wall

# **Mobile Home Permit Worksheet** POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 100 psf or check here to declare 1000 lb. soil \_\_\_\_ without testing.

### POCKET PENETROMETER TESTING METHOD

- Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- 3. Using 500 lb. increments, take the lowest reading and round down to that increment

### TORQUE PROBE TEST

showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb, holding capacity.

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

**Date Tested** 

#### Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. 1504

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. \_\_\_\_\_\_\_\_\_

Plans Reviewed for Code Compliance	Floor: Walls: Roof:	Type Fastener: Type Fastener: Type Fastener: For used homes a will be centered ow roofing nails at 2" o
1 / 1	/	Ga
Sale of Florida		stand a property install


Application Number:

_
1

Date:


Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature



REFER TO SU-01-0220, SU-01-0221, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS IS NOT DESIGNED, NOR INTENDED), TO BE A STILT FOURDATION)





COLUMN INFO. TABLE

SPAN

18'-5"

18'-5"

0

0"

.

0"

0"

0"

0.

COL NUM

LOAD

4575

4575

0

0

0

0

0

0

# **JACOBSEN HOMES**

PO BOX 368, 600 PACKARD CT. SAFETY HARBOR, FLORIDA 34695

> (727) 726-1138 www.jachomes.com

> > 2000

329

329

8

0

0

0

0

0

0

1500

439

439

0

0

0

0

0

0

1000

658

659

0

0

0

0

0

0

0

COLUMN PAD - MIN. SIZES (sq. in.)

2500

264

264

0

0

0

0

0

0

0

0

3000

264

254

0

3500

264

264

0

0

0

0

O

0

0

W	IA	R	N	N	G:
INSON	FA1 1	INC.		EM IEC	CTIN

INSTALLING A MANUFACTURED STRUCTURE/BUILDING CAN BE EXTREMELY DANGEROUS. ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO DISTALL A MANUFACTURED STRUCTURE/BUILDING. IMPROPER PROCEDURES ANDOR TECHNOUES COULD RESULT IN SERIOUS INJURY OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SETUPRISTALLATION COULD RESULT IN EXTENSIVE/COSTLY DAMAGE TO THE BUILDING/STRUCTURE. NEVER ATTEMPT DISTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR COULD MENT.

# **CAUTION:**

MANUFACTURED BUILDINGS/STRUCTURES CAN WEIGK SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL, ON THE JOB SITE, BE QUALIFIED AND PROPERLY/ADEQUATELY TRAINED. A STATE LICENSED SETUP CONTRACTOR IS REQUIRED TO BE RESPONSIBLE FOR ALL SAFETY INITIATIVES, PROGRAMS, POLICIES, AND/OR PROCEDURES THAT MAY BE MANDATED BY OSHA AND/OR ANY OTHER LOCAL, STATE, AND/OR FEDERAL CODES AND/OR REQUIREMENTS. THE CONTRACTOR SHALL DISURE/REQUIRE THAT SAFE AND PROPER TECHNIQUES ARE LITILIZED.

## NOTES:

- REFER TO THE MODEL APPROVAL FOR PLAN SPECIFIC DEFORMATION.
- REFER TO THE JACONSEN HOMES SETUP MANUAL AND ADDENDUM FOR COMPLETE DISTALLATION INSTRUCTIONS. PIEWS CAN BE RELOCATED AND/OR SPANS INCREASED PER THE SETUP MANUAL.
- 1. REFER TO BLECH-COOK FOR ADDITIONAL PIET REQUIREMENTS.
- 4. REFER TO THE APPROVED FLOOR PLAN FOR SHEARWALL LOCATIONS AND LONDS.
  - REFER TO AD-TD-100 FOR SHEARWALL APPLICATIONS AND TE-DOWNS.
- REPER TO THE REPROVED FLOOR PLAN FOR SPECIFIC ODUBINI LOCATIONS, COLUMN PERS SHALL BE LOCATED VETTION FOR ETHER SIZE OF THE DOLLING, ADDITIONAL PERS MAY BY REQUIRED ALONG THE MATRIX USE, SEE THE SETTIP MAINLAL FOR SPECIFICS.
- 7. ALL 164" WIDE PLOCA SYSTEMS REXURE PERMETER AND MATING LINE BLOCKING.
- ALL 214 FLOOR SYSTEMS WIDER THAN 144" REQUIRE PERSMETER AND MATING LINE BLOCKING.
- ANY SIDEWALL AVEA BITH A HOST BEAK OR A STRUCTIFIAL ATTRICHERNY SEALL, HAVE PRESS
  AND ANCHORD SPACED NO FARTHER THAN SET CLE. LANDLARE, SOME WITH ZONE APEAS MAY
  REQUIRE CLOSES NO RATHLA ZONE, RESER TO THE JADOBSSEN HOWES STITUP MANUAL FOR SPELFICS
  [SEE, SLI-01-600S, AND SH-01-600S), WHEN THE ATTACHED STRUCTURE MAY FRANTH WALL
  CONSTRUCTION OR IS SEISCHED AND CONSTRUCTED TO BE SELF SUPPORTING, THESE ADDITIONAL
  PRESS, AND ANCHORS ARE NOT REDURING.
- 10. MAX, PIEM SYACING ON 8" I-BEAM IS IN". MAX, PREM SPACING OIN 10" OF 12" I-SEAM IS 120". SEE NOTE 4 ON PAGES SUITIGUEZ TOROUGH BUITI COSS.

MINIMUM			I-BEAM PIER SPACING				MATING LINE PIER SPACING					PERIMETER PIER SPACING							
PIER PAD SIZE (sq.in.)	1000 per 1000	1500	2000 per lice.	2500 person.	3000 pd 908	3500 per lice.	1000 par 508.	1500	2000 per 808.	2500 par \$130.	3000	3500 pal 30%	1000 pat 500.	1500 per 538.	2000 pat 978L	2500 par 800.	3000 per 50st.	3500 par \$200	
A	256 sq. in.	30	48 1/2	65 1/2	BS	810 903*	MtD Mr4	84	84	84	84	84	84	84	84	84	64	84	84
(B)	342.25 sq. in.	42	56 1/2	90 1/2	\$15°	M10 M15	0126 610	84	84	84	84	84	84	84	84	84	84	84	84
Û	396 sq. ln.	49	77 1/2	105 1/2" M10	M10 ans	31K ara	N10 810	84	84	84	84	84	84	84	84	84	84	84	84
<b>①</b>	400 sq. in.	49 1/2	78 UZ	107 L2"	N10 910	N10 IDS	N10	84	84	84	84	84	84	84	84	84	84	84	84
Ê	432.875 sq. in.	54	85	115"	N1D MA	NTO MTD	N10 wrsp	84	84	84	. 84	84	84	84	84	84	84	84	84
Ê	576 sq. in.	74	115° ana	NEO	N10	R10 ara	MIS MIS	84	84	84	84	84	84	84	84	84	84	84	84
<b>(E)</b>	676 sq. In.	87 1/2	NSO	Nac	Ntio Ntio	M10	M10 H10	84	84	84	84	84	84	84	84	84	84	84	84

COPYRIGHT & MORE ALL PROPERTY HAVE AND PROPERTY ALL PROPE

HUD WIND ZONE - 3 HUD WIND EXPOSURE CATEGORY - C

37982 - PAGE 2 OF 2

REPER TO 8U-01-0020, SU-01-0021, AND CITHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGH (This 16 NOT DEBIGNED, NOR INTENDED, TO BE A STILT POUNDATION) THIS BLOCKING DIAGRAM IS PROVIDED AS A COURTOUST ONLY, THE LICENSED BET-UP

# Plans Reviewed for Code

PROPERTY LOCATOR-SECOND TOTAL			
CUSTOMER: Michelle Ellis	LICE CERT IN AC AND	NAME IH / 10:	RUS
SERIALA: SAL	LICENSE # CERTIFIES ' IN ACCORD AND RULES	NAME IH / 1038219 / 1	IYL. K
SIZE OF HOME: 28×56 MC	THAT THE INST ANCE WITH FL OF THE HIGHY	5	RUSTY L. KNOWLES
ADDRESS WHERE HOME WILL BE PLACED: 935 NW Huntsville Chur	LICENSE #  ORDER #  CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320,8249, 320,8325 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES	5586	
Lake City FL 32055	HIS MOBILE HOS 320.8249, 320 MOTOR VEH		
Muhele Ellis 860 237	OME IS ).8325 HCLES.		

INSTALLATION CERTIFICATION LABEL LABEL# STATE OF FLORIDA DATE OF INSTALLATION


YOU ARE REQUIRED TO FOR A MINIMUM OF 2 YEARS ABOVE AND KEEP ON FILE PLEASE WRITE DATE OF COMPLETE INFORMATION OR MARKER ONLY. USE PERMANENT INK PEN LABEL NEXT TO HUD LABEL INSTALLATION AND AFFIX INSTRUCTIONS

PROVIDE COPIES WHEN

REQUESTED.

DHRECTIONS:

onto



600 Packard Court Safety Harbor, Florida 34695 Telephone (727) 728-1138

WWW.jachomes.com/Floor-Plans

2013

(ALL SIZES ARE APPROX.)
DESIGNED FOR ZONES II & BI

© 01-29-11