

Mobile Home Permit Worksheet

Application Number: _____



Date: _____

Installer: Daniel Bar License # 1144605
 Address of home being installed: 355 NE Sunny Brook Street
Lake City, FL

Manufacturer: Fleetwood Length x width: 50' x 34'

NOTE: If home is a single wide fill out one half of the blocking plan. If home is a triple or quad wide sketch in remainder of home. I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials: DAH



New Home ☒ Used Home ☐
 Home installed to the Manufacturer's Installation Manual ☒
 Home is installed in accordance with Rule 15-C ☐
 Single wide ☐ Wind Zone II ☒ Wind Zone III ☐
 Double wide ☒ Installation Detail # 119952
 Triple/Quad ☐ Serial # FLC2606A24693857A8

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq ft)	16' x 16' (256)	18 1/2' x 18 (342)	20' x 20' (400)	22' x 22' (484)	24' x 24' (576)	26' x 26' (676)
1000 psf	3'	4'	5'	6'	7'	8'
1500 psf	4' 6"	6'	7'	8'	9'	10'
2000 psf	6'	8'	9'	10'	11'	12'
2500 psf	7' 6"	9'	10'	11'	12'	13'
3000 psf	8'	10'	11'	12'	13'	14'
3500 psf	8'	10'	11'	12'	13'	14'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 12.5V22.5
 Perimeter pier pad size 16x16
 Other pier pad sizes (required by the mfg.) 24x24

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening 4ft Pier pad size 24x24
10ft 24x24

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD) 2x6x6 Tiedown
 Manufacturer CLIVEC TECH
 Longitudinal Stabilizing Device w/ Lateral Arms

POPULAR PAD SIZES

Pad Size	Sq ft
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 25 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

ANCHORS

4 ft 20 5 ft 5

FRAME TIES

within 2' of end of home, spaced at 5' 4" oc 5

OTHER TIES

Slidewall 5
 Longitudinal Marriage wall 5
 Shearwall 5

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to psi or check here to declare 1000 lb. soil without testing.

X X X

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X X X

TORQUE PROBE TEST

The results of the torque probe test is 350 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft. anchors are required at all centerline locations where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. holding capacity.

DAI Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Daniel Lee

Date Tested

7-30-25

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 69

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 69

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 69

Application Number:

Date:

Site Preparation

Debris and organic material removed Swele Pad Other

Fastening multi wide units

Floor: Type Fastener: LAGS Length: 7/8" Spacing: 6" OC
Walls: Type Fastener: LAGS Length: 3/4" Spacing: 6" OC
Roof: Type Fastener: 2" x 6" LWS Length: 10" Spacing: 6" OC
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials DAI

Type gasket Foam

Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Pg. 112
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed. Yes No
Dryer vent installed outside of skirting. Yes No
Range downflow vent installed outside of skirting. Yes No
Drain lines supported at 4 foot intervals. Yes No
Electrical crossovers protected. Yes No
Other:

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date 7-30-25

License Number: IH / 1144605 / 1 Name: DANIEL A HALL																	
Order #: 6599 Label #: 119952	Manufacturer:																
Homeowner:	Year Model:																
Address: 355 NE SUNNY BROOKS	Length & Width: 24 X 50																
City/State/Zip: LAKE CITY FL	Type Longitudinal System: OLIVEC TECH																
Phone #:	Type Lateral Arm System: OLIVEC TECH																
Date Installed:	New Home: ☒ Used Home: ☐																
Installed Wind Zone: II	Data Plate Wind Zone: II																
<table border="1"> <tr> <td colspan="2">(Check Size of Home)</td> </tr> <tr> <td>Single _____</td> <td></td> </tr> <tr> <td>Double _____</td> <td></td> </tr> <tr> <td>Triple _____</td> <td></td> </tr> <tr> <td>HUD Label #:</td> <td></td> </tr> <tr> <td>Soil Bearing / PSF:</td> <td></td> </tr> <tr> <td>Torque Probe / in-lbs:</td> <td></td> </tr> <tr> <td>Permit #:</td> <td></td> </tr> </table>		(Check Size of Home)		Single _____		Double _____		Triple _____		HUD Label #:		Soil Bearing / PSF:		Torque Probe / in-lbs:		Permit #:	
(Check Size of Home)																	
Single _____																	
Double _____																	
Triple _____																	
HUD Label #:																	
Soil Bearing / PSF:																	
Torque Probe / in-lbs:																	
Permit #:																	
Note:																	

STATE OF FLORIDA

INSTALLATION CERTIFICATION LABEL

119952

LABEL #	DATE OF INSTALLATION
DANIEL A HALL	
NAME	
IH / 1144605 / 1	6599

ORDER #

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320.82-49, 320.83-25 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES

INSTRUCTIONS

PLEASE WRITE DATE OF INSTALLATION AND AFFIX LABEL NEXT TO HUD LABEL. USE PERMANENT INK PEN OR MARKER ONLY. COMPLETE INFORMATION ABOVE AND KEEP ON FILE FOR A MINIMUM OF 2 YEARS. YOU ARE REQUIRED TO PROVIDE COPIES WHEN



COLUMBIA COUNTY BUILDING DEPARTMENT
135 NE Hernando Ave, Suite B-21, Lake City, FL 32055
Phone: 386-758-1008 Fax: 386-758-2160

Use to authorize
Agent to pull
permit on installers
behalf.

MOBILE HOME INSTALLERS AGENT AUTHORIZATION

I, Daniel A. Hall, give this authority and I do certify that the below
Installer's Name

referenced person(s) listed on this form is/are under my direct supervision and control and
is/are authorized to purchase permits, call for inspections and sign on my behalf.

Printed Name of Authorized Person	Signature of Authorized Person	Agents Company Name
TREEA Foster		Hall's MH Setp

I, the license holder, realize that I am responsible for all permits purchased, and all work done
under my license and I am fully responsible for compliance with all Florida Statutes, Codes, and
Local Ordinances.

I understand that the State Licensing Board has the power and authority to discipline a license
holder for violations committed by him/her or by his/her authorized person(s) through this
document and that I have full responsibility for compliance granted by issuance of such permits.

License Holders Signature (Notarized)

1H/1144605 7-30-25
License Number Date

NOTARY INFORMATION:

STATE OF: Florida COUNTY OF: Suwannee

The above license holder, whose name is Daniel Hall
personally appeared before me and is known by me or has produced identification
(type of I.D.) on this 30th day of July, 2025.

NOTARY'S SIGNATURE

(Seal/Stamp)

