PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

| | | 5 1 17 61 60 1 | 2.11 2217 |
|----------------------------------|--|------------------------|--|
| For Office Use Only (Revi | sed 1-10-08) Zoning Of | ficial 9 111 | Building Official 7, C, 3-8 |
| | Date Received_3/6 | By Jw | Permit #300/0 |
| Flood Zone Develop | ment Permit/ | Zoning <u>A -3</u> Lan | d Use Plan Map Category 🥖 |
| Comments Section 2,3 | . I Legal Non-confe | varing Lot of R | read |
| | 680 | | |
| FEMA Map# Flev | ationN | loor about River | NA In Floodway NA |
| Site Plan with Setbacks Sho | own (HEH)# 12-131-N | / ATEH Releas | se MWell letter Existing |
| Recorded Deed or Affidavit | from land owner (Letter | of Auth. from insta | ller State Road Access |
| □ Parent Parcel # | A CONTRACTOR OF THE PARTY OF TH | | 1. |
| MPACT FEES: EMS | | | /- /- |
| School | = TOTAL | | To out of County |
| | | | In County Po |
| | | 72 11 | |
| roperty ID # <u>02-68-17</u> | -69533-055 Subd | ivision <u></u> | 14 Holls 1/0 60 FC |
| New Mobile Home | Used Mobile Hon | 1e II | MH Size <u>/%x6@</u> Year <u>?</u> |
| Applicant Glenda | Granados | Phone # | 904-517-6081 |
| Address 252 S | | _ | |
| | | | e# 904-673-53 |
| | | | |
| 911 Address 155 SE | . () | \ | |
| Circle the correct power | | | Clay Electric |
| (Cil | cle One) - <u>Suwannee</u> | valley Electric - | Progress Energy |
| Name of Owner of Mobile | Home Same | Р | hone # |
| Address | i i | | |
| Relationship to Property | OwnerOwner | | |
| Relationship to Property | Owner Owner | / | 11 |
| Current Number of Dwell | ngs on Property(|) (septic o | n ly) |
| Lot Size | /c Tota | I Acreage | LAIR |
| Do you : Have Evicting D | due or Britade Drive or no | and Coolerant Barrel | 4 Culus + Wainer (Cirola |
| (Currently using | (Blue Road Sign) | (Putting in a Culvert) | or <u>Culvert Waiver</u> (Circle (Not existing but do not need a C |
| Is this Mobile Home Repla | acing an Existing Mobile | Home NO | (Yes) |
| Driving Directions to the | Property 441 S | outh. L | eft on 238, |
| | Rd, (D) SE | | |
| Right. | | | 7 2 4 |
| , , , , , | | | |
| Nome of Linear of Dealer | Harton Famous | 7 | "250 310-4711 |
| Installers Address 17 | Installer <u>Fermon</u> | Pho PH | one # <u>352-3/8-47//</u> |
| | TH 1025918 | / | |
| | | | |
| Oried a Eve | Glenda & Fermon | # disconnect | id - 39.12 |
| Spoile to | Gulender & termon | (en 2-15.15 | |

| IKSHEET page 1 of 2 | New Home Used Home Year 1995 Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Single wide Wind Zone II Wind Zone III | Serial # GAFLW 75 413 39 70 E GAFLR 39 H 018 9 PACING TABLE FOR USED HOMES | size (256) 1/2"(342) (400) (484)* (576)* (6 0.00) 0.00 0.00 0.00 0.00 0.00 0.00 0. | cing table. Popul.A | Size 3 × 16 × 18 × 18.5 × 22.5 × 22.5 | oximate locations of marriage 20 4 foot or greater. Use this 17 3/16 47 1/2 24 24 25 25 25 26 25 26 26 26 26 26 26 26 26 26 26 26 26 26 | Longitudinal Stabilizing Device w/ Lateral Arms Within 2 of end of the control o |
|---------------------|--|--|--|---------------------|--|--|--|
| PERMIT WORKSHEET | Installer Fermon Jones License # IH/10254/8 Manufacturer Name of Owner of Nthis Mobile Home Glenda Gronnades Address | NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. | Typical pier spacing 2' Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations) | | | marriage wall plers within 2' of end of home per Rule 15C | |

Floor:

Type Fastener: Type Fastener:

Fastening multi wide units

Debris and organic material removed

Water drainage: Natural

Swale

Pad

Other

Site Preparation

Roof: Walls:

Type Fastener: 12

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Length: Length:

Spacing: Spacing: Spacing:

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are

Gasket (weatherproofing requirement)

a result of a poorly installed or no gasket being installed. I understand a strip

Installer's initials

Installed:

Between Walls Yes Between Floors Yes

Bottom of ridgebeam Yes

of tape will not serve as a gasket.

Type gasket /

Siding on units is installed to manufacturer's specifications. Yes L/Fireplace chimney installed so as not to allow intrusion of rain water.

Yes ower

Miscellaneous

The bottomboard will be repaired and/or taped. Yes

Weatherproofing

Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of skirting.

Yes NA

Electrical crossovers protected. Yes Drain lines supported at 4 foot intervals. Yes

Other:

Skirting to be installed. Yes own No

PERMIT NUMBER

| or check here to declare 1000 lb. soil without testing. | POCKET PENETROMETER TESTING METHOD | Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials | ESTS MUST BE PERFO | 3/3/12 | |
|--|--|--|--|--|--|
| | | 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. | 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials | 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 200 | 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2500 X 2000 |
| x <u>₹ Ø</u> | | the footer. the lowest increment. Increment. Increment. Increment. A inch pounds anchors. | 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing hounds or check here if you are declaring 5' anchors without testing hounds or check here if you are declaring 5' anchors will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials | 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5 anchors without testing here if you are declaring 5 anchors without testing anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name | 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing here if you are declaring 5' anchors will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Date Tested 2 3 3 13 12 |
| x 2500 METER TESTING METHOR of the home at 6 locations | | increment. | 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials | 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER installer Name | 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing high pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Tested 3/3/12 |
| x 2500 METER TESTING METHOR of the home at 6 locations at the depth of the footer. | | inch pounds | TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials | TORQUE PROBE TEST The results of the torque probe test is 2500 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer Name TORQUE PROBE TEST Inch pounds or check here if you are declaring 5' anchors with pounds or check here if you are declaring 5' anchors with 4000 lb holding used and 4 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER | TORQUE PROBE TEST The results of the torque probe test is \$2.5 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer Name Termon Tornes Date Tested 3/3/12 |
| x 2500 METER TESTING METHOR of the home at 6 locations at the depth of the footer. If the depth of the footer. If the depth of the lowest down to that increment. | | Carrier Committee Committe | The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials | TORQUE PROBE TEST The results of the torque probe test is \$2.5 inch pounds or check here if you are declaring 5' anchors without testing anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name | TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer Name Termon Tornes 1 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 |
| x 2500 METER TESTING METHOR of the home at 6 locations. It the depth of the footer. It the depth of the lowest down to that increment. x 2500 | Test the perimeter of the home at 6 locations. Take the reading at the depth of the footer. Using 500 lb. increments, take the lowest reading and round down to that increment. 2000 x 2500 | | | Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name | Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Termon Te |
| POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 | 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5 anchors without testing. A test showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Date Tested 23/3/12 | ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Fermon Vones Date Tested 3/3/12 | 3/3/12 | | |
| POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 3 2 5 inch pounds or check here if you are declaring 5 anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer Name Letton Dougles Probe Test The results of the torque probe test is 3 2 5 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer Name Letton Dougles Probe Test Installer Name Electrical Electrical | 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5 anchors without testing showing 275 inch pounds or less will require 4 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Electrical Electrical | Installer Name Fermon Vones Date Tested Electrical | 3/3/12 | Electrical | Electrical |
| POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. **X 200 | 2. Take the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment. X 2000 X 2500 X 2000 TORQUE PROBE TEST The results of the torque probe test is 325 inch pounds or check here if you are declaring 5' anchors without testing anchors are allowed at the sidewall locations. Inderstand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer Name ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Blectrical Date Tested Telectrical Date Tested The results of the torque probe test is 3250 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer Name Blectrical Date Tested Telectrical Date Tested | Installer Name Concept Concept | Date Tested 3/3//2 Electrical Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. | Electrical Connect electrical conductors between multi-wide units, but not to the main power source This includes the bonding wire between mult-wide units. Pg. 14/17. | Electrical Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. |

| Plumbing | installer verifies all information given with this permit work | TITIL WOLK |
|--|--|------------|
| Connect all sewer drains to an existing sewer tap or septic tank. Pg. 15 | N | |
| Constitution patch is supply sixting to an existing water mater water tan or other | Installer Signature Turner Chick | Date 1 |
| independent water supply systems. Pg. | | \ |

sheet

Siteplan



STATE OF FLORIDA DEPARTMENT OF HEALTH

Granadas Old

APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT

Permit Application Number PART II - SITE PLAN-Scale: Each block represents 5 feet and 1 inch = 50 feet. 231,95 231.9 SE AUGUST Rd 187.50 Notes: GRANA DOS 02-65-17-09553-055 Rolling Hills Site Plan submitted by: Date_ [1/4/07 Not Approved Plan Approved V Columbia County Health Department

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT



COLUMBIA COUNTY BUILDING DEPARTMENT 135 NE Hernando Ave, Suite B-21, Lake City, FL 32055

Phone: 386-758-1008 Fax: 386-758-2160

MOBILE HOME INSTALLERS LETTER OF AUTHORIZATION

| 1. Fermon vones | , give this auth | ority for the job address show below |
|---|---|--|
| Installer License Holder Na | me | |
| only 155 SE AUG | UT GILN | , and I do certify that |
| | Job Address | , and too outiny that |
| the below referenced person(s) | listed on this form is/are und | der my direct supervision and contro |
| and is/are authorized to purcha | 4.40 | |
| Printed Name of Authorized | Signature of Authorized | Authorized Person is |
| Person | Person | (Check one) |
| Glenda Granados | Blesda N Granc lo | AgentOfficer Property Owner |
| | | Agent Officer Property Owner |
| | | Agent Officer Property Owner |
| I, the license holder, realize that under my license and I am fully Local Ordinances. | I am responsible for all pern responsible for compliance v | nits purchased, and all work done vith all Florida Statutes, Codes, and |
| I understand that the State Licer | nsing Board has the power a | nd authority to discipline a license |
| holder for violations committed t | by him/her or by his/her author | prized person(s) through this |
| document and that I have full re- | sponsibility for compliance gr | anted by issuance of such permits. |
| Lemulanes | IHI | 25918 3/2/12 |
| License Holders Signature (Nota | rized) Licens | e Number Date |
| NOTARY INFORMATION: STATE OF:Florida | COUNTY OF: COLUMN | BiA |
| The above license holder, whose personally appeared before me a | name is | ONED roduced identification |
| (type of I.D.) | on this 2nn | day of MANEN , 20 /2. |
| La Lodon | | of Rocke Guids St. The Co. |
| NOTARY'S SIGNATURE | | LAURIE HODSON Seal/Stamp) COMMISSION # DD 805657 EXPIRES: July 14, 2012 Bonded Thru Notary Public Underwriters |
| | | |

Prepared by: Judi M. Lowrey Provident Title & Mortgage, Inc. 444 SW Alachua Avenue Lake City, Florida 32025

File Number: 06-564

Inst:2006026059 Date:11/02/2006 Time:08:47

Doc Stamp-Deed : 175.00

DC.P.DeWitt Cason, Columbia County B: 1100 P:2472

General Warranty Deed

Made this November 1, 2006 A.D. By Joseph L. Dicks, Jr., an unmarried man whose address is: P.O. Box 518, fort White, FL 32038 and Joseph Bruce Dicks, a married man, whose address is: 179 SE Golf Club Road, Lake City, Florida 32025 as Tenants in Common, hereinafter called the grantor, to Antonio D. Granados and Glenda N. Granados, husband and wife, whose post office address is: 165 SE Cameron Terrace, Lake City, FL 32025, hereinafter called the grantee;

(Whenever used herein the term "grantor" and "grantee" include all the parties to this instrument and the heirs, legal representatives and assigns of individuals, and the successors and assigns of corporations)

Witnesseth, that the grantor, for and in consideration of the sum of Ten Dollars, (\$10.00) and other valuable considerations, receipt whereof is hereby acknowledged, hereby grants, bargains, sells, aliens, remises, releases, conveys and confirms unto the grantee, all that certain land situate in Columbia County, Florida, viz:

Commence at the Northeast corner of the SE 1/4 of the NW 1/4, Section 2, Township 6 South, Range 17 East, Columbia County, Florida; thence run S 87 degrees 58'30"W 352.80 feet; thence run S 00 degrees 28'00" E 498.80 feet, thence run S 89 degrees 02'30" W 427.00 feet; thence run S 87 degrees 00'00" W 751.20 feet to the Point of Beginning; thence continue S 87 degrees 00'00" W 187.80 feet; thence run S 0 degrees 33'30" E 231.95 feet; thence run N 87 degrees 00'00" E 187.80 feet; thence run N 00 degrees 33'30" W 231.95 feet to the Point of Beginning.

TOGETHER WITH an easement described as follows: Commencing at the Northeast corner of the SE 1/4 of the NW 1/4 of Section 2, Township 6 South, Range 17 East, Columbia County, Florida; thence run S 87 degrees 58'30" W 352.80 feet; thence run S 00 degrees 28'00" E 498.80 feet; thence S 89 degrees 02'30" W 427.00 feet; thence run S 0 degrees 33'30" W 231.95 feet; thence S 87 degrees 00" W 751.20 feet to the Point of Beginning of said land; thence continue S 87 degrees 00' W, 345.55 feet to the East right of way line of Old Wire Road and to the Point of Terminatiuon of said land.

A non exclusive perpetual easement for ingress and egress over and across a strip of land 60 feet in width lying South of a line as herinabove described.

Said property is not the homestead of the Grantor(s) under the laws and constitution of the State of Florida in that neither Grantor(s) or any members of the household of Grantor(s) reside thereon.

Parcel ID Number: 02-6S-17-09553-055

Together with all the tenements, hereditaments and appurtenances thereto belonging or in anywise appertaining.

To Have and to Hold, the same in fee simple forever.

And the grantor hereby covenants with said grantee that the grantor is lawfully seized of said land in fee simple; that the grantor has good right and lawful authority to sell and convey said land; that the grantor hereby fully warrants the title to said land and will defend the same against the lawful claims of all persons whomsoever, and that said land is free of all encumbrances except taxes accruing subsequent to December 31, 2005.

In Witness Whereof, the said grantor has signed and sealed these presents the day and year first above written.

Signed, sealed and delivered infour presence:

Address: P.O.Box 518, Fort White, FL 32038

Witness Printed Nam

as identification.

Joseph Bruce Dicks Address: 179 SE Golf Club Road, Lake City, FL 32025

State of Florida County of Columbia

The foregoing instrument was acknowledged before me this 1st day of November, 2006, by Joseph L. Dicks, Jr., an unmarried man and Joseph Bruce Dicks, a married man, as Tenants in Common, who is/are personally known to me or who has produced

DEED Individual Warranty Deed With Non-Homestead-Legal on Face Closers' Choice

Columbia County Property Appraiser DB Last Updated: 7/22/2009

2009 Preliminary Values

Tax Record

Property Card

Interactive GIS Map

Print

Parcel: 02-6S-17-09553-055

Owner & Property Info

| Owner's Name | GRANADOS ANTONIO & GLENDA N | | | | | | |
|--------------------|--|---|----|--|--|--|--|
| Site Address | | | | | | | |
| Mailing Address | 165 SE CAMERON TERR LAKE CITY, FL 32025 | | | | | | |
| Use Desc. (code) | VACANT (000000) | | | | | | |
| Neighborhood | 002617.02 | Tax District | 3 | | | | |
| UD Codes | MKTA02 | Market Area | 02 | | | | |
| Total Land Area | 1.000 ACRES | | | | | | |
| Description | 352.80 FT, S 4 CONT W 187.8 231.95 FT TO I | COMM NE COR OF SE1/4 OF NW1/4, RUN W 352.80 FT, S 498.8 FT, W 1178.20 FT FOR POB, CONT W 187.80 FT, S 231.95 FT, E 187.80 FT, N 231.95 FT TO POB. (AKA LOT 2 OF REPLAT OF LOT 35 ROLLING HILLS S/D UNREC). ORB 704-009, | | | | | |

Next >> << Prev Search Result: 2 of 5

GIS Aerial



Property & Assessment Values

| Mkt Land Value | cnt: (1) | \$15,048.00 |
|-----------------------------|----------|-------------|
| Ag Land Value | cnt: (0) | \$0.00 |
| Building Value | cnt: (0) | \$0.00 |
| XFOB Value | cnt: (0) | \$0.00 |
| Total Appraised Value | | \$15,048.00 |

WD 1087-86 WD 1100-2472

| Just Value | \$15,048.00 |
|------------------------|---|
| Class Value | \$0.00 |
| Assessed Value | \$15,048.00 |
| Exemptions | \$0.00 |
| Total Taxable Value | County: \$15,048.00 City: \$15,048.00 Other: \$15,048.00 School: \$15,048.00 |

Sales History

| Sale Date | Book/Page | Inst. Type | Sale VImp | Sale Qual | Sale RCode | Sale Price |
|-----------|-----------|------------|-----------|-----------|------------|-------------|
| 11/1/2006 | 1100/2472 | WD | V | Q | | \$25,000.00 |
| 6/9/2006 | 1087/86 | WD | V | U | 08 | \$14,800.00 |
| 12/8/1989 | 704/9 | WD | V | Q | | \$6,000.00 |

Building Characteristics

| Bldg Item | Bldg Desc | Year Blt | Ext. Walls | Heated S.F. | Actual S.F. | Bldg Value | | |
|-----------|-----------|----------|------------|-------------|-------------|------------|--|--|
| NONE | | | | | | | | |

Extra Features & Out Buildings

| Code | Desc | Year Blt | Value | Units | Dims | Condition (% Good) |
|------|------|----------|-------|-------|------|--------------------|
| | | | | NONE | | |

Land Breakdown

| Lnd Code | Desc | Units | Adjustments | Eff Rate | Lnd Value |
|----------|---------------|----------------|---------------------|-------------|-------------|
| 000000 | VAC RES (MKT) | 0000001.000 AC | 1.00/1.00/1.00/1.00 | \$15,048.00 | \$15,048.00 |

Columbia County Property Appraiser DB Last Updated: 1/17/2012

Parcel: 02-6S-17-09553-055

<< Next Lower Parcel Next Higher Parcel >>

Owner & Property Info

| GRANADOS ANTONIO & GLENDA N | | | | |
|--|--|--|--|--|
| 252 SE EMERSON CT LAKE CITY, FL 32025 | | | | |
| EMERSON CT | | | | |
| VACANT (0000 | 00) | | | |
| 3 (County) | Neighborhood | 2617 | | |
| 1.000 ACRES | Market Area | 02 | | |
| NOTE: This desc Description for the | cription is not to be used as his parcel in any legal transa | the Legal action. | | |
| | 252 SE EMERS LAKE CITY, FL EMERSON CT VACANT (0000 3 (County) 1.000 ACRES | 252 SE EMERSON CT LAKE CITY, FL 32025 EMERSON CT VACANT (000000) 3 (County) Neighborhood | | |


COMM NE COR OF SE1/4 OF NW1/4, RUN W 352.80 FT, S 498.8 FT, W 1178.20 FT FOR POB, C 187.80 FT, S 231.95 FT, E 187.80 FT, N 231.95 FT TO POB. (AKA LOT 2 OF REPLAT OF LOT 35 ROLLING HILLS S/D UNREC). ORB 704-009, WD 1087-86 WD 1100-2472

2011 Tax Year

Tax Estimator Tax Collector

Property Card

Parcel List Generator Interactive GIS Map



Property & Assessment Values

| 2011 Certified Values | | |
|-----------------------|----------|---|
| Mkt Land Value | cnt: (0) | \$12,188.00 |
| Ag Land Value | cnt: (1) | \$0.00 |
| Building Value | cnt: (0) | \$0.00 |
| XFOB Value | cnt: (0) | \$0.00 |
| Total Appraised Value | | \$12,188.00 |
| Just Value | | \$12,188.00 |
| Class Value | | \$0.00 |
| Assessed Value | | \$12,188.00 |
| Exempt Value | | \$0.00 |
| Total Taxable Value | | Cnty: \$12,188 Other: \$12,188 Schl: \$12,188 |

2012 Working Values

NOTE:

2012 Working Values are NOT certified values and therefore are subject to change before being finalized for ad valorem assessment purposes.

Show Working Values

Sales History

Show Similar Sales within 1/2 mile

| Sale Date | OR Book/Page | OR Code | Vacant / Improved | Qualified Sale | Sale RCode | Sale Price |
|-----------|--------------|---------|-------------------|----------------|------------|-------------|
| 11/1/2006 | 1100/2472 | WD | V | Q | | \$25,000.00 |
| 6/9/2006 | 1087/86 | WD | V | U | 08 | \$14,800.00 |
| 12/8/1989 | 704/9 | WD | V | Q | | \$6,000.00 |

Building Characteristics

| Bldg Item | Bldg Desc | Year Blt | Ext. Walls | Heated S.F. | Actual S.F. | Bldg Value |
|-----------|-----------|----------|------------|-------------|-------------|------------|
| | | | NONE | | | |

Extra Features & Out Buildings

| Code | Desc | Year Blt | Value | Units | Dims | Condition (% Good) |
|------|------|----------|-------|-------|------|--------------------|
| | | | | NONE | | |

Land Breakdown

| Lnd Code | Desc | Units | Adjustments | Eff Rate | Lnd Value |
|----------|------|-------|-------------|----------|-----------|
| | | | | | L |

FORM 1123 FLORIDA Warranty Deed (From a Corp.)

DATE THE MODEL PROGRAM IN SECURITY AND STATE OF SEC. THE DUC 33.00

This Indenture,

Made this

day of December

Between, FLORIDA REAL ESTATE EXCHANGE OF LAKE CITY, INC.
a corporation existing under the laws of the State of Florida and State of principal place of business in the County of Columbia and State of Florida party of the first part, and
ERNEST D. WILSON, and his wife, LINDA D. WILSON,
508 Codn Field Lanc, West Columbia, S.C. 29169
of the County of Letington and State of South Careling of the second part, and State of Florida

part y

Milnessell, That the said party of the first part, for and in consideration of the st Party of the party of the party of the part, for and in consideration of the sum of paid, the receipt whereof is hereby acknowledged, has granted, borgained, sold, aliened, related, conveyed and confirmed, and by these presents doth grant, bargain, sell, alien, remise, released, conveyed and confirmed, and by these presents doth grant, bargain, sell, alien, remise, releaset, convey and confirm unto the said part y of the second part, and their releaset, convey and confirm unto the said part y of the second part, and their heir and saigns forever, all that certain parcel of land lying and being in the County of heirs and saigns forever, all that certain parcel of land lying and being in the Columbia

TOWNSHIP 6 SOUTH - RANGE 17 BAST

SECTION 2: Commencing at the Northeast Corner of the SE 1/4 of the NW 1/4 of Section 2, Township 6 South, Range 17 East, Columbia County, Florida; thence run 8 87*58'30" W 352.80 feet; thence run 8 00"28'00" E 498.80 feet; thence run 8 89*02'30" W 427.00 feet; thence run 8 87*00'00" W 751.20 feet to the POINT OF BEGINNING; thence continue 8 87*00'00" W 187.80 feet; thence run 8 0*33'30" E 231.95 feet; thence run N 67*00'00" E 187.80 feet; thence run N 0*33'30" W 231.95 feet to the POINT OF BEGINNING. TOGETHER WITH an easement as described on the reverse side hereof SUBJECT TO: Restrictions, easements and outstanding mineral rights of record, if any, and taxes for the current year.

PARCEL NO. 09533-026
TAX IDENTIFICATION NO. ERNEST D. WILSON: LINDA D. WILSON:

DOCUMENTARY STAMP 33.00 INTANGIBLE TAX INTANGIBLE TAX
P. DEWITT CASON, CLERK OF COURTS, COLUMBIA COUNTY
BY COLUMBIA COUNTY

89 14336

FRITO AND AFCINITION PLANTS.

1589 DEC -B PH 1: 10

· RECORD VE AFIED COUNTY CONTE

EK 0704 PG0009

Tagether with all liberienements, hereditaments and appurtenances, with every privilege, right, title, interest and estate, reversion, remainder and easement thereto belonging or in any-wise appertaining:

To Mave and to Hold the same in fee simple forever.

And the said party of the first part doth covenant with the said party of the second part that it is laufully seized of the said premises; that they are free of all incumbrances, and that it has good right and lauful authority to sell the sense; and the said party of the first part does hereby fully warrant the title to said land, and will defend the same against the lawful claims of all persons whomsoever.

In Mitness Migreed, the said party of the first part has caused these presents to be signed in its name by its President, and its corporate seal to be affixed, attested by its the day and year above written.

PLORIDA REAL ESTATE
EXCHANGE OF BASE CITY, INC.

President.

Dishert n. Okegow

TERRY MCDAVID FOR CITY, FLORIDA 32056

State of Florida County of COLUMBIA

Jareby Certify That on this 8th day of December A.D.

19 89 before me personally appeared W. L. Summers and
respectively of Florida Real Estate Exchange of Lake City./Instruction
under the laws of the State of Florida to me known to be the persons
described in and who executed the foregoing conveyance to

Ernest D. Wilson and his wife, Linda D. Wilson,

1246E

Ernest D. Wilson and his wife, Linda D. Wilson, and severally acknowledged the execution thereof to be their free act and deed as such officers, for the uses and purposes therein mentioned; and that they affixed thereto the official seal of said corporation, and the said instrument is the act and deed of said corporation.

Militaria my signature and official seal at Lake City in the

Bitness my signature and official seal at Lake City in the strong of Columbia and State of Florida, the day and year lost.

**ROTARY FURILE JULY 17. 1892.
**Sociate for Management of FLORIDE.

NOTARY FURILE JULY 17. 1892.
**Sociate for Management of FLORIDE.

Notary Public

Notary Public County of aforesaid.

HOTARY FUBLIC. STATE OF FLORIDA.

HY COMMISSION EXPIRES: JULY 17, 1602.

SOURCE VALUE OF THE DELIC UNDERWINTERS.

My Commission Expires.

EASEMENT

TOWNSHIP 6 SOUTH - RANGE 17 EAST

SECTION 2: Commencing at the Northeast Corner of the SE 1/4 of the NW 1/4 of Section 2, Township 6 South, Range 17 East, Columbia County, Florida; thence run 5 87°58'30" W 352.80 feet; thence run 5 80°28'00" E 498.80 feet; thence run 5 89°02'30" W 427.00 feet; thence run 5 89°02'30" W 427.00 feet; thence run 5 80°21'30" W 427.00 feet; thence run 5 87°00" W 751.20 feet to the POINT OF BEGINNING of said land; thence continue S 87°00" W 345.55 feet to the Rast right-of-way line of Old wire Road and to the POINT OF TERMINATION of said land.

A non-exclusive perpetual easement for ingress and egress over and across a strip of land 60 feet in width lying South of a line as hereinabove described

Marranty Deed FROM CORPORATION

2 80 BSTRACT



COLUMBIA COUNTY 9-1-1 ADDRESSING

P. O. Box 1787, Lake City, FL 32056-1787 PHONE: (386) 758-1125 * FAX: (386) 758-1365 * Email: ron_croft@columbiacountyfla.com

Addressing Maintenance

To maintain the Countywide Addressing Policy you must make application for a 9-1-1 Address at the time you apply for a building permit. The established standards for assigning and posting numbers to all principal buildings, dwellings, businesses and industries are contained in Columbia County Ordinance 2001-9. The addressing system is to enable Emergency Service Agencies to locate you in an emergency, and to assist the United States Postal Service and the public in the timely and efficient provision of services to residents and businesses of Columbia County.

DATE REQUESTED:

2/29/2012

DATE ISSUED:

3/2/2012

ENHANCED 9-1-1 ADDRESS:

155

SE AUGUST

GLN

LAKE CIYT

FL 32025

PROPERTY APPRAISER PARCEL NUMBER:

02-6S-17-09553-055

Remarks:

RE-ADDRESS DUE TO CORRECTION OF ACCESS AND NUMBER RANGE. (OLD ADDRESS WAS 161 SE AUGUST GLN)

Address Issued By: SIGNED: / RONAL N. CROFT

Columbia County 9-1-1 Addressing / GIS Department

NOTICE: THIS ADDRESS WAS ISSUED BASED ON LOCATION INFORMATION RECEIVED FROM THE REQUESTER. SHOULD, AT A LATER DATE, THE LOCATION INFORMATION BE FOUND TO BE IN ERROR, THIS ADDRESS IS SUBJECT TO CHANGE.

CODE ENFORCEMENT DEPARTMENT

1203-08

COLUMBIA COUNTY, FLORIDA **OUT OF COUNTY MOBILE HOME INSPECTION REPORT**

| COUNTY THE MOBILE HOME IS BEING MOVED FROM Union County |
|--|
| OWNERS NAME GIENDA GRANADOS PHONE 904. 424-8881 CELL |
| INSTALLER Fermon Jones PHONE 352-318-4711 CELL |
| INSTALLERS ADDRESS 6795 S.W. 71 St Ave Lake Butter, FL 32054 |
| |
| MOBILE HOME INFORMATION |
| MAKE Flee YEAR 1995 SIZE 19 X 87 |
| COLOR Gray SERIAL No. GAFIR 39A01897 |
| WIND ZONE TI SMOKE DETECTOR 10 - Ower will Install |
| INTERIOR: FLOORS Fair |
| DOORS Oik Fair |
| WALLS O, K Fair-needs some Repair (bottom) |
| CABINETS Fair - Needs some door repairs (titchen) |
| ELECTRICAL (FIXTURES/OUTLETS) Good |
| EXTERIOR: WALLS / SIDDING Good |
| WINDOWS Good |
| DOORS <u>Good</u> |
| INSTALLER: APPROVED NOT APPROVED |
| INSTALLER OR INSPECTORS PRINTED NAME Fermon Jones |
| Installer/Inspector Signature Fermine July License No. IH 1025418 Date 3/3/12 |
| NOTES: |
| ONLY THE ACTUAL LICENSE HOLDER OR A BUILDING INSPECTOR CAN SIGN THIS FORM. |
| NO WIND ZONE ONE MOBILE HOMES WILL BE PERMITTED. MOBILE HOMES PRIOR TO 1977 ARE PRE-HUD AND THE WIND ZONE MUST BE PROVEN TO BE PERMITTED. |
| BEFORE THE MOBILE HOME CAN BE MOVED INTO COLUMBIA COUNTY THIS FORM MUST BE COMPLETED AND RETURNED TO THE COLUMBIA COUNTY BUILDING DEPARTMENT. |
| ONCE MOVED INTO COLUMBIA COUNTY AN INSPECTOR MUST COMPLETE A PRELIMINARY INSPECTION ON THE MOBILE HOME. CALL 386-758-1008 TO SET UP THIS INSPECTION. NO PERMIT WILL BE ISSUED BEFORE THIS IS DONE. |
| Code Enforcement Approval Signature Sup Co. Date 3-6-1-2 |



STATE OF FLORIDA DEPARTMENT OF HEALTH


| PERMIT NO. | |
|------------|--|
| DATE PAID: | |
| FEE PAID: | |
| RECEIPT #: | |

| THE STATE OF | ONSIT | M | TREATME | | | | FEE RECE | | #: |
|---------------|--|------------------------------------|--------------------------------------|--|-------------|--------------------------------|----------|------------|--------------------------|
| [1] | CATION FOR: New System Repair | [] Ex | isting Sys andonment | tem [|] | Holding Tank Temporary |] : |] | Innovative |
| APPLI | CANT: Antonio and | Glenda Grana | ados | | | | | | |
| AGENT | : owner | | | | | TI | ELEPH | ONE : | 904-673-5335 |
| MAILI | NG ADDRESS: 252 | SE Emerson | Ct. Lake City l | FL 32025 | | | | | |
| BY A APPLI | COMPLETED BY A PERSON LICENSED CANT'S RESPONSI ED (MM/DD/YY) I | PURSUANT BILITY TO F REQUEST | TO 489.10 PROVIDE D ING CONSID | 5(3)(m) OR OCUMENTATI ERATION OF | 489 ON O | .552, FLORIDA F THE DATE TH | STAT | TUTE WA | S CREATED OR |
| PROPE | RTY INFORMATION | | | | | | | | |
| LOT: | BLOCK: | na s | UBDIVISION | Rolling Hi | ls S/D | | | _ P | LATTED: 08/22/19 |
| PROPE | RTY ID #: 02-6S- | 17-09553-055 | ; | ZONI | NG: | Res I/M | OR EQ | UIVA | ALENT: [No] |
| PROPE | RTY SIZE: 1.00 | ACRES | WATER SUPP | LY: [✓] P | RIVA | TE PUBLIC [|]<=2 | 2000 | GPD []>2000GPD |
| IS SE | WER AVAILABLE A | S PER 381 | .0065, FS? | [No] | | DIST | ANCE | TO S | SEWER: N/A FT |
| PROPE | RTY ADDRESS:1 | 55 SE Augu | ist Glen, Lake | City, FL 3202 | 5 | | | | |
| DIREC' | TIONS TO PROPER | TY: 441 So | uth to Ellisville | e. TL on 238. T | ake fii | st Right (October I | Rd) TL | on A | ugust Glen. lot on left. |
| | | | | | | | | | |
| BUILD | ING INFORMATION | | [√] RESI | DENTIAL | | [] COMMERC | IAL | | |
| Unit No | Type of Establishment | | No. of Bedrooms | Building Area Sqft | | mmercial/Inst | | | l System Design FAC |
| 1 | SFR | | 2 | 896 SQFT | | | | , | |
| 2 | *************************************** | | | | | | | | |
| 3 | | | | | - | | | | |
| 4 | | | | 1000 | | | | | |
| [] | Floor/Equipment | t Drains | [] Oth | ner (Speci: | Ey) _ | | | | |
| SIGNA | -001 | | A Mar | (F) | 1200 | | | | 3-7-20 |

DH 4015, 08/09 (Obsoletes previous editions which may not be used) Incorporated 64E-6.001, FAC

Page 1 of 4

Close



CODE ENFORCEMENT PRELIMINARY MOBILE HOME INSPECTION REPORT

| 1203-08 |
|--|
| DATE RECEIVED 3-16-12 BY LAT IS THE M/H ON THE PROPERTY WHERE THE PERMIT WILL BE ISSUED? Yes |
| OWNERS NAME Glanda Granados PHONE CELL 909-673-5335 |
| ADDRESS |
| MOBILE HOME PARKSUBDIVISION |
| DRIVING DIRECTIONS TO MOBILE HOME 441 South, (D238, @ October Rd, @) |
| SE August Glw, 2nd on (R) |
| |
| MOBILE HOME INSTALLER Fermon Jones PHONE CELL 352-318-4711 |
| MOBILE HOME INFORMATION |
| MAKE Fleetwood YEAR 95 SIZE 14 x 64 COLOR Gray SERIAL NO. GAFL R 39A 01897 |
| SERIAL NO. GAFL R 39A 01897 |
| WIND ZONE Must be wind zone II or higher NO WIND ZONE I ALLOWED |
| INSPECTION STANDARDS |
| INTERIOR: (P or F) - P= PASS F= FAILED \$50.00 |
| SMOKE DETECTOR () OPERATIONAL () MISSING Date of Payment: 3-6-12 |
| FLOORS () SOLID () WEAK () HOLES DAMAGED LOCATION _ Paid By: Glenda Granados |
| DOORS () OREDADIE () DAMAGED |
| WALLS () SOLID () STRUCTURALLY UNSOUND |
| WINDOWS () OPERABLE () INOPERABLE |
| PLUMBING FIXTURES () OPERABLE () INOPERABLE () MISSING |
| CEILING () SOLID () HOLES () LEAKS APPARENT |
| ELECTRICAL (FIXTURES/OUTLETS) () OPERABLE () EXPOSED WIRING () OUTLET COVERS MISSING () LIGHT FIXTURES MISSING |
| EXTERIOR: |
| WALLS / SIDDING () LOOSE SIDING () STRUCTURALLY UNSOUND () NOT WEATHERTIGHT () NEEDS CLEANING |
| WINDOWS () CRACKED/ BROKEN GLASS () SCREENS MISSING () WEATHERTIGHT |
| ROOF () APPEARS SOLID () DAMAGED |
| STATUS |
| APPROVED WITH CONDITIONS: |
| NOT APPROVED NEED RE-INSPECTION FOR FOLLOWING CONDITIONS |
| |
| SIGNATURE Sup Cor ID NUMBER 304 DATE 3-16-12 |
| |