

From: Matt Forsyth  
 To: Building Code Building and Testing Dept  
 Subject: Revised Blower Door Test  
 Date: Friday, August 6, 2025 11:59:40 AM

External Sender - From: (Matt Forsyth <bc.mforsyth@icloud.com>)  
 This message came from outside your organization.

WARNING: This message has originated from an External Source. This may be a phishing email that can result in unauthorized access. Please use proper judgment and caution when opening attachments, clicking links

51652

**Envelope Leakage Test Report (Blower Door Test)**  
 Residential Prescriptive, Performance or ERI Method Compliance  
 2020 Florida Building Code, Energy Conservation, 7th Edition

Jurisdiction: Columbia Permit #: 51652 Lot: \_\_\_\_\_

Job Information  
 Builder: DeVeo Zehr Community: \_\_\_\_\_  
 Address: 228 NW Sawtooth Blvd State: FL ZIP: 32055  
 City: Lake City

**Air Leakage Test Results** Testing results must meet either the Performance, Prescriptive, or ERI Method

PRESCRIPTIVE METHOD: The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour at a pressure of 0.2 inch w.g. (50 pascals) in Climate Zones 1 and 2.

PERFORMANCE or ERI METHOD: The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding \_\_\_\_\_ the selected ACH50 value, as shown on FORM R405-2020 (Performance) or R406-2020 (ERI), section labeled as Infiltration, sub-section ACH50, ACH50 specified on Form R405-2020-Enrgy\_Cd (Performance) or R406-2020 (ERI). 7.0

Method for calculating building volume:  
 Retrieved from architectural plans  
 Code software calculated  
 Field measured and calculated

IPASS  
 When ACH50 is less than 3, mechanical ventilation installation must be verified by building department.

**R402.1.2 Testing** Testing shall be conducted in accordance with ANSI/RESNET/ICC 380 and reported at a pressure of 0.2 inch w.g. (50 pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), Florida Zones, or individuals licensed as test technicians as set forth in Section 489.105(3)(f), (g), or (h) or an approved third party. A written report of the results of the test shall be signed by the test technician conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.

During testing:  
 1. Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weathertstripping or other infiltration control measures.  
 2. Dampers including exhaust, intake, makeup air, back draft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures.  
 3. Interior doors, if installed at the time of the test, shall be open.  
 4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed.  
 5. Heating and cooling systems, if installed at the time of the test, shall be turned off.  
 6. Supply and return registers, if installed at the time of the test, shall be fully open.

**Testing Company**  
 Company Name: TC Testing Service LLC Phone: 386-365-2049  
 I hereby verify that the above Air Leakage results are in accordance with the 2020 7th Edition Florida Building Code Energy Conservation requirements according to the compliance method selected above.

Signature of Tester: Will Sikes Date of Test: 8-7-25  
 Printed Name of Tester: Tanya Sikes / Will Sikes  
 License/Certification #: 5059953 / 5059952 Issuing Authority: BPI

Sent from my iPhone