

2025/JAN/21/TUE 14:18


PAX No.

F. 003

PERMIT WORKSHEET

page 1 of 2

PERMIT NUMBER

Installer Rusty L. Kunkle License # TH1038249Installer Mobile Phone # 336 337 0236Address of home
being installedManufacturer LUR OAK Length x width 32 x 69NOTE: If home is a single wide fill out one half of the spacing plan.
If home is a 16ft4 or wider wide attach to rear portion of home.I understand Lateral Arm Systems cannot be used on any home (new or used)
where the side wall ties exceed 5 ft 4 in.Installer's Initials RKTypical side spacing
2' 9'
Show locations of Longitudinal and Lateral Systems
(Use dark lines to show these locations)New Home ☒ Used Home ☐Home installed to the Manufacturer's Installation Manual ☒Home is installed in accordance with Rule 15-C ☐Single wide ☐ Wind Zone II ☒ Wind Zone III ☐Double wide ☒ Installation Detail # 01500Triple/Quad ☐ Detail # 01500Roof System: Typical ☐ Flashed ☐

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Center line (eq. 3a)	16' x 16' (288)	16' 12" x 14' 142' (242)	20' x 20' (400)	22' x 22' (484)	24' x 24' (576)	26' x 26' (676)
10000 lbs.	5'	4'	5'	5'	7'	7'	8'
12000 lbs.	4' 6"	4'	5'	5'	6'	6'	7'
20000 lbs.	5'	5'	5'	5'	6'	6'	7'
25000 lbs.	5' 6"	5'	5'	5'	6'	6'	7'
30000 lbs.	6'	5'	5'	5'	6'	6'	7'
35000 lbs.	6'	5'	5'	5'	6'	6'	7'

Interpolated from Rule 15-C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 17.5 x 22.5Padmeter pier pad size 17.5Other pier pad sizes
(dictated by the map) 17.5Draw this approximate locations of marriage
wall openings 4 feet or greater. Use this
symbol to show the plots.List all marriage wall openings greater than 4 feet
and their pier pad sizes below.

Opening	Pier pad size
22'	23'4" x 31'2"

TIEDOWN COMPONENTS

Longitudinal Strapping Device (LSD)
Manufacturer
Longitudinal Strapping Device or Lateral Arms
Manufacturer Other

POPULAR PAD SIZES

Pad Size	Sq. Ft.
18 x 18	324
18 x 18	324
18.5 x 18.5	342
18 x 22.5	405
17 x 22	374
18 1/4 x 28 1/4	518
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	448
24 x 24	576
26 x 26	676

ANCHORS

4 ft ☒ 6 ft ☒

FRAME TIES

within 2' of end of home
spaced at 5' 4" oc ☒

OTHER TIES

Number
20
20
20

Date 1.23.23

11/21/2025 15:52:54



License Number: IH / 1038219 / 1 Name: RUSTY L. KNOWLES

Order #: 6147	Label #: 108541	Manufacturer:	(Check Size of Home)
Homeowner:	Year Model:	Single	_____
Address:	Length & Width:	Double	_____
City/State/Zip:	Type Longitudinal System:	Triple	_____
Phone #:	Type Lateral Arm System:	HUD Label #:	
Date Installed:	New Home: _____ Used Home: _____	Soil Bearing / PSF:	
Installed Wind Zone:	Data Plate Wind Zone:	Torque Probe / in-lbs:	
Note:		Permit #:	

STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL
108541
LABEL # DATE OF INSTALLATION
RUSTY L. KNOWLES
NAME
IH / 1038219 / 1 6147
LICENSE # ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS
PLEASE WRITE DATE OF
INSTALLATION AND AFFIX
LABEL NEXT TO HUD LABEL.
USE PERMANENT INK PEN
OR MARKER ONLY.
COMPLETE INFORMATION
ABOVE AND KEEP ON FILE
FOR A MINIMUM OF 2 YEARS.
YOU ARE REQUIRED TO
PROVIDE COPIES WHEN
REQUESTED.