

**BLOWER DOOR TESTING, LLC**

BPI ID# 5059955

Patrick Taylor
Building Official
224 Pine Ave
• Live Oak, FL 32060
Email: patrickt@suwgov.org
Office: 386-364-3408
Fax: 386-364-3754

BLOWER DOOR TEST FORM

For Prescriptive and Performance Method

Permit #: 11430
BDT#: 5059955

Date Completed: 9/10/24

Builder: STANLEY CRAWFORD, CONST.
Owner: HARRELL
Sec: _____ Twp: _____ Range: _____ Parcel #: _____
Job Address: 613 S.E. ROSEWOOD Circle
City, State, Zip: LAKE CITY, FL 32025

Air Infiltration Test ResultsCFM (50) = 874Volume = 11430ACH (50) = CFM (50) X 60 / Volume = 4.6☒ Pass☐ Fail

Passing Results must be 5 ACH (50) or less

Certification of Test Results

I hereby certify that the above Air Infiltration Test results demonstrate compliance with the Florida Energy Code requirements in accordance with the Florida Building Code-Energy Conservation R402.4.1.2, 5th Edition (2014).

Signature: James W. GeorgePrinted Name: JAMES W. GEORGECompany: BLOWER DOOR TESTINGBDT Registration #: 5059955Date: 9/10/24

BLOWER DOOR TESTING, LLC

BPI ID# 5059955