

PERMIT WORKSHEET

PERMIT NUMBER

Installer

Installer Mobile Phone #

License #

14-1038219

Address of home being installed

Manufacturer

Length x width

14x56





NOTE:

If home is a single wide fill out one half of this blocking plan

If home is a triple or quad attach to remainder of home

Individual Lateral Arm Systems cannot be used on any home (new or used) where the allowed flex exceeds 0.14 in.

Installer's initials



page 1 of 2

New Home ☒ Used Home ☐
Home installed to the Manufacturer's Installation Manual ☒
Home is installed in accordance with Rule 15-C ☐

Single wide ☒ Wind Zone II ☒ Wind Zone III ☐
Double wide ☐ Installation Detail # 119053
Triple/Quad ☐ Serial # 010608 40647

Roof System: Typical Hipped

PER SPACING TABLE FOR USED HOMES

Load bearing capacity (psf)	16' x 16' (256)	16' x 18' (288)	18' x 20' (360)	20' x 20' (400)	20' x 22' (440)	24' x 24' (576)	28' x 28' (784)
1600 and	4	4	4	4	4	4	4
1700 and	4	4	4	4	4	4	4
2000 and	4	4	4	4	4	4	4
2500 and	4	4	4	4	4	4	4
3000 and	4	4	4	4	4	4	4
3500 and	4	4	4	4	4	4	4

* Exceeds flex limit 15C.4 per spacing table.

PER PAD SIZES

1-bay per pad size 175x225
Perimeter per pad size 14x16
Other per pad size (regulated by the mfg.) 14x16

Other 1/2" approximate locations of markings per spacing 4' foot or greater. Use this interval to show the plan.

List all openings and openings greater than 4 feet and their per pad sizes below.

Opening: NA Per pad size: NA

ANCHORS: 4" 5" ☒

FRAME TIES: ☒


within 2' of end of home spaced at 5' o.c.

TECHNICAL COMPONENTS

Longitudinal Stiffening Device (LSD) ☒
Manufacture Oliver Tech
Cross-sectional Stiffening Device w/ Lateral Arms ☒
Manufacture Oliver Tech

OTHER TIES: ☒

Stiffener NA
Longitudinal Members with NA
Stiffener NA



8001/20

FOUNDATION NOTES:

- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND ITS SUPPLEMENTS.
- FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.

Live Oak Homes
MODEL: V-5562K - 16 X 60
2-BEDROOM / 2-BATH

(95-1/2" I-BEAM SPACING)
V-5562K

License Number: IH / 1038219 / 1 Name: RUSTYL KNOWLES

Order #: 6566	Label #: 119093	Manufacturer:	(Check Size of Home)
Homeowner:	Year Model:		Single _____
Address:	Length & Width:		Double _____
City/State/Zip:	Type Longitudinal System:		Triple _____
Phone #:	Type Lateral Arm System:		HUD Label #:
Date Installed:	New Home: _____ Used Home: _____		Soil Bearing / PSF:
Installed Wind Zone:	Data Plate Wind Zone:		Torque Probe / in-lbs:
Note:			Permit #:

**STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL**

119093
 LABEL # DATE OF INSTALLATION
 RUSTYL L. KNOWLES
 NAME
 IH / 1038219 / 1 6566
 LICENSE # ORDER #
 CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
 IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF
 INSTALLATION AND AFFIX
 LABEL NEXT TO HUD LABEL.
 USE PERMANENT INK PEN
 OR MARKER ONLY.
 COMPLETE INFORMATION
 ABOVE AND KEEP ON FILE
 FOR A MINIMUM OF 2 YEARS.
 YOU ARE REQUIRED TO
 PROVIDE COPIES WHEN
 REQUESTED.